

e. 56

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001


No. F6/DFS/MS/School/2022 / 1019

Dated: 15 / 09 / 2022

FIRE SAFETY CERTIFICATE

Certified that the **St. Johns Convent Sr. Sec. School** located at **B-4659, Street No.112, Sant Nagar, Burari, Delhi-84** comprised of **Ground & 04 upper floors** owned/ occupied by **St. Johns Convent Sr. Sec. School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/2018/School/WZ/1896 dated 14.08.2018**. The premise was re-inspected by the officer concerned of this department on **06.09.2022** in the presence of **Sh. Vikas Pant (Academic Incharge)** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from **15/09/2022** for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on **15/09/2022** at New Delhi


(Dharampal Bhandwaj)
Dy. Chief Fire Officer
Ph.-011-23414250
D.P.

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi, Old Sectt. Delhi - 110054.
2. The Principal, St. Johns Convent Sr. Sec. School located at B-4659, Street No.112, Sant Nagar, Burari, Delhi-110084.

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doit/fire/FIRE/Home/Forms>.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBI.-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBI.-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

N/13

INSPECTION REPORT

1	Name & address of the building	St Johns Convent Sr. Sec. School at B-4659 Street No 112, Sant Nagar Delhi-110084
2	Type of Occupancy	Educational
3	Composition of building	Ground plus 04 upper floors only
4	Type of Case	Renewal
5	Details of previous NOC	16 DISMS 2018 School WZ/1896 dated 14/08/2018
6	Fire Safety directives letter No	Nil
7	Date of inspection	06/09/2022
8	Name of the Inspecting Officers	ADO (RN)
9	Name and designation of officers from the building side	Mr Vikas Pant (Academic Incharge)
10	Year of Construction	2002 & 2012
11	Applicant's letter No	Online 1-mail Dated 10/09/2022

Plot Area-2515 sqyard

Covered Area 2600 sq yard.

class rooms 36 nos.

students---822 nos

Minimum Standards on fire prevention and fire safety U/R 33

NBC Part 4

Provided at site

Remarks MR/NMR

		NBC Part 4	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	6m	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	02	05	MR
	• Upper Floors	NA	NA	NA
	• Basements			
	b. Width of staircases	1.50m	1.50m x2, 1.20m, 1.10m & 01m	MR
	• Upper Floors	NA	NA	NA
	• Basements			
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1 m	01	MR
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	12 a c per hour	NA	NA
	• Upper floors	12 a c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	• Total numbers	15nos	15nos	MR
	• Types	ABC	ABC-15	MR

dp

	ISI Marked	Yes	MIR
6	First-Aid Hose Reels.		
	• ISI marking	01	MIR
	• Total numbers on each floor	01	MR
	• Length of hose reel hose	30m	MR
	• Nozzle diameter	5mm	MR
7	Automatic fire detection and alarming system.		
	• Type of detectors	NA	NA
	• Location of Main Panel	NA	NA
	• Location of Repeater Panel	NA	NA
	• Alternate source of power	NA	NA
	• Hooters Location	NA	NA
8	MOEFA		
9	Public Address System.	Required	Provided
10	Automatic Sprinkler System.	NA	NA
	• Basement	NA	NA
	• Upper Floor	NA	NA
	• Sprinkler above false ceiling	NA	NA
11	Internal Hydrants		
	• Size of riser down-comer	NA	NA
	• Number of hydrants per floor	NA	NA
	• Hose Box	NA	NA
12	Yard Hydrants.		
	• Total number of hydrants	NA	NA
	• Hose Box	NA	NA
13	Pumping Arrangements.		
	• Ground Level		
	➤ Discharge of main Pump	NA	NA
	➤ Head of Main pump	NA	NA
	➤ Number of main pumps	NA	NA
	➤ Jockey Pump out put	NA	NA
	➤ Jockey pump head	NA	NA
	➤ Standby Pump out put	NA	NA
	➤ Standby Pump Head	NA	NA
	➤ Auto Starting Manual stopping	NA	NA
	➤ Pump House Access	NA	NA
	• Terrace level		
	➤ Discharge of pump	150lpm	MR
	➤ Head of the pump	10m	MR
	➤ Power Supply	Required	MR
	➤ Auto Starting of pump	Required	MR
14	Captive Water Storage for fire fighting.		
	• Underground tank capacity	NA	NA
	➤ Draw-off connection	NA	NA
	➤ Fire service inlet	NA	NA
	➤ Access to tank	NA	NA
	• Overhead Tank capacity	10,000 ltrs	MR

N-15

		Required	Provided	MR
16	Exit Signage.			
	Provision of Lifts.			
	• Pressurization of Lift Shaft	✓	✓	✓
	• Pressurization of Lift lobby	✓	✓	✓
	• Communication In lift Car	✓	✓	✓
	• Fireman's Grounding Switch	✓	✓	✓
	• Lift Signage	✓	✓	✓
17	Standby power supply	✓	✓	✓
18	Refuge Area.			
	➤ Total Area	✓	✓	✓
	➤ Location	✓	✓	✓
19	Fire Control Room			
	• Detector System Panel	✓	✓	✓
	• Flow Switch Panel	✓	✓	✓
	• PA System Panel	✓	✓	✓
	• Batter backup	✓	✓	✓
	• Building Floor Plans	✓	✓	✓
20	Special Fire Protection Systems for Protection of special Risks, if any	✓	✓	✓

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition. at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. 370 dated 04.07.2022.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in Director of Education Circular / NBC Part 4, the FSC issued vide letter of even no. 1896 dated 14.08.2018 renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended

DO/NW - ON D/OFF

Dy CFO (WZ)

[Handwritten Signature]
12/9/2022

[Handwritten Signature]
Signature of the Inspecting Officer
Name :- C.I. Meena
Designation - ADO RN

~~ADP~~ / R.N

AS approved, F.T. letter setup for your signature pl.

Dy CFO (WZ)

[Handwritten Signature]
13/9/2022

[Handwritten Signature]
13/09/2022
ADP (RN)

WST uel