

455

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001


No. F6/DFS/MS/School/2022 / 1036

Dated: 20/9/2022

FIRE SAFETY CERTIFICATE

Certified that the **St. Mother Teresa Public School** located at **25 foota Road, B-Block, Baba Colony Sant Nagar, Burari, Delhi-84** comprised of **Ground & 02 upper floors** owned/ occupied by **St. Mother Teresa Public School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/2017/School/WZ/1203 dated 14.08.2017**. The premise was re-inspected by the officer concerned of this department on **10.09.2022** in the presence of **Sh. S.S. Kaushal (Vice-Principal)** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from **20/9/22** for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on **20/9/22** at New Delhi


(Dharampal Bhardwaj)
Dy. Chief Fire Officer
Ph.-011-25104544

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi – 110054.
2. The Principal, St. Mother Teresa Public School located at 25 foota Road, B-Block, Baba Colony Sant Nagar, Burari, Delhi-110084.

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : St. Mother Teresa Public School at 25 foota Road, B Block, Baba Colony Sant Nagar, Burari, Delhi-110084.
2. Type of Occupancy : Educational
3. Composition of building : Ground & Two upper floors
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/2017/School/WZ/1203 dated 14.08.2017
6. Fire Safety directives letter No : Nil
7. Date of inspection : 10.09.2022
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers from the building side : Mr. S.S. Kausal Manager
10. Year of Construction : 2005, 2014-15
11. Applicant's letter No. : Online E-mail ID dated 15.06.2021

Plot Area-2515 sqyard Covered Area:2600 sq.yard. class rooms 36 nos. students---822 nos

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part 4 / Director of education circular requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	6m	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	02	02	MR
	• Upper Floors	NA	NA	NA
	• Basements			
	b. Width of staircases			
	• Upper Floors	1.50m	1.50m each	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1 m	01	MR
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
		NA	NA	NA
4	Smoke Management System.			
	• Basements	12 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	• Total numbers	10nos	20nos	MR

	ABC	ABC 20	MR
	ISI Marked	Yes	MR
6	First Aid Hose Reels.		
	• Types		MR
	• ISI marking		MR
	• Total numbers on each floor	01	MR
	• Length of hose reel hose	30m	MR
	• Nozzle diameter	5mm	MR
7	Automatic fire detection and alarming system.		
	• Type of detectors	NA	NA
	• Location of Main Panel	NA	NA
	• Location of Repeater Panel	NA	NA
	• Alternate source of power	NA	NA
	• Hooters' Location	NA	NA
8	MOEFA	Required	MR
9	Public Address System.	NA	NA
10	Automatic Sprinkler System.		
	• Basement	NA	NA
	• Upper Floor	NA	NA
	• Sprinkler above false ceiling	NA	NA
11	Internal Hydrants		
	• Size of riser/down-comer	NA	NA
	• Number of hydrants per floor	NA	NA
	• Hose Box	NA	NA
12	Yard Hydrants.		
	• Total number of hydrants	NA	NA
	• Hose Box	NA	NA
13	Pumping Arrangements.		
	• Ground Level		
	➤ Discharge of main Pump	N/A	N/A
	➤ Head of Main pump	N/A	N/A
	➤ Number of main pumps	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A
	➤ Jockey pump head	N/A	N/A
	➤ Standby Pump out put	N/A	N/A
	➤ Standby Pump Head	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A
	➤ Pump House Access	N/A	N/A
		N/A	N/A
	• Terrace level		
	➤ Discharge of pump	450L.PM	MR
	➤ Head of the pump	40m	MR
	➤ Power Supply	Required	MR
	➤ Auto Starting of pump	Required	MR
14	Captive Water Storage for fire fighting.		
	• Underground tank capacity	NA	NA
	➤ Draw-off connection	NA	NA
	➤ Fire service inlet	NA	NA
	➤ Access to tank	NA	NA

ONC
Exit Sign
Provided

5
16

	• Overhead Tank capacity	10,000LTR	Provided	MR
	Exit Signage.		Required	MR
	Provision of Lifts.			
16	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition. at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. 355 dated 19.07.2021.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in Director of Education Circular / NBC Part 4, the FSC issued vide letter of even no. 1203 dated 14.08.2017 renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended

~~DO/W~~

~~12/09/2022~~
 By CFO (W2)

14/9/22

~~ADO/R-N~~

~~By CFO (W2)~~

As approved, F.T. letter is put up for your signature pl.

14/9/22

MSJ alp

Signature of the Inspecting Officer
 Name :- C.L. Meena
 Designation:- ADO/RN

16/09/2022