

ESS

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**


No. F6/DFS/MS/2022 /School/ 930

Dated: 31 / 8 / 2022

**FIRE SAFETY CERTIFICATE**

Certified that the **Upadhyay Convent School** located at **D-Block, Main Road, Kadi Vihar, Burari, Delhi-110084** comprised of **Ground and 03 upper floors** owned/ occupied by **Upadhyay Convent School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/2015/School/WZ/974 dated 10.06.2015 (ground & 02 upper floors only)** The premise was re-inspected by the officer concerned of this department on **08.08.2022** in the presence of **Mr. Himanshu Upadhyay** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition there is premise additional alteration running of class rooms at third floor. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from **31/8/2022** for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on **31/8/2022** at New Delhi

  
(Atul Garg)  
Director  
Ph:-011-23414000  
etc

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi – 110054.
2. The Principal, Upadhyay Convent School located at D-Block, Main Road, Kadi Vihar, Burari, Delhi-110084.

**Conditions for the validity of Fire Safety Certificate:**

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
- 2 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
- 3 Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration **every year in Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doiit fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

## INSPECTION REPORT

1. Name & address of the building : Upadhyay Convent School at D- Block, Main Road, Kadi Vihar, Near Nathupura Burari, Delhi-110084.
2. Type of Occupancy : Educational
3. Composition of building : Ground & Three upper floors only
4. Type of Case : Add/Alt
5. Details of previous NOC : F-6/DFS/MS/2015/School/WZ/974 dated 10.06.2015 (Ground+02 upper floor)
6. Fire Safety directives letter No : Nil
7. Date of inspection : 08.08.2022
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers from the building side : Mr. Himanshu Upadhyay
10. Year of Construction : 2005-2018
11. Applicant's letter No. : Online E-mail dated 14.07.2022

	Minimum Standards on fire prevention and fire safety U/R 33	BBL/NBC Requirements	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	6m	6 m	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.50m each	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	02	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1 m	Provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	<b>Smoke Management System.</b>			
	• Basements	12 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Natural Ventilation	MR
5	<b>Fire Extinguishers</b>			
	• Total numbers	11 nos	11 nos	MR
	• Types	ABC/Co2	ABC-08 / Co2- 03	MR
	• ISI marking	ISI Marked	Yes	MR

6	<b>First-Aid Hose Reels.</b>			
	• Total numbers on each floor	01	01	MR
	• Length of hose reel hose	30m	30m	MR
	• Nozzle diameter	5mm	5mm	MR
7	<b>Automatic fire detection and alarming system.</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	<b>MOEFA</b>			
9	<b>Public Address System.</b>			
		NA	NA	NA
10	<b>Automatic Sprinkler System.</b>			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12	<b>Yard Hydrants.</b>			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	<b>Pumping Arrangements.</b>			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450lpm	450lpm	MR
	➤ Head of the pump	40m	40m	MR
	➤ Power Supply	Required	Provided	MR
➤ Auto Starting of pump	Required	Provided	MR	
14	<b>Captive Water Storage for fire fighting</b>			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 ltrs	10,000ltrs	MR
15	<b>Exit Signage.</b>			
	Required	Provided	MR	

16	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	<b>Special Fire Protection Systems for Protection of special Risks, if any:</b>	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. 3099 dated 19.07.2018.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 974 dated 10.06.2015 (ground + 02 upper floors).

DO (NWP) - ON leave

~~Dy. EFO (WZ)~~  
  
 24/8/2022

~~CFO~~  
  
 24/8/2022

~~Director~~  
  
 25/8/22

~~Asst. RM~~

As approved, F.T. letter set up for your signature pl.

18/08/2022  
 Signature of the Inspecting Officer  
 Name :- C.L. Meena  
 Designation:- ADO/RN

26/08/2022  
 P.T.O. Cont.