

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI- 110001

No.F.6/DFS/MS/Hospital/2022/SZ/ 393

Dated: 07/09/2022

FIRE SAFETY CERTIFICATE

Certified that the Hospital building of Rural Health Training Centre at Najafgarh, New Delhi-110043, comprised of Basement, ground floor plus three upper floors, owned/occupied by Ministry of Health & Family Welfare Government of India. The Hospital building have complied with the fire prevention and fire safety requirements in accordance with the Rule 33 of DFS Rules 2010 and verified by the officers concerned of this department on 30/08/2022 in the presence of Sh. Arun Saini and found that the Hospital building is fit for occupancy Group-C "Institutional Building" for a period of **three** years, with effect from 07.09/2022 in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on.....07.09.2022.....at New Delhi by



(Atul Garg)

Director

Delhi Fire Service

To,

The Director, Rural Health Training Centre at Najafgarh, New Delhi-110043.

Conditions for the validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per the building bye laws.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/22

INSPECTION REPORT

- Name & address of the building: Rural Health Training Centre at Najafgarh, New Delhi-110043.
 Building is comprised of : Basement, ground floor plus three upper floors.
 Type of Occupancy : Institutional (Hospital Building)
 Type of Case : New
 Details of Previous NOC : N/A
 Fire Safety directives letter No : F6/DFS/MS/ BP/219/212 dated 06/06/2018
 Date of inspection : 30/08/2022
 Name of Inspecting Officer : A.D.O. R.K. Yadav & D.O Vedpal Chhikara
 Name and designation of officers :
 From the building side : Sh. Arun Saini
 Year of Construction : 2021-22
 Applicant's letter No. : Request ID 10104996 dated 23/08/2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	Accessible 6 M 6 M	30 m 6 M 6 M	M/R M/R M/R
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> Upper Floors Basements 	06 nos.+ ramp 02 nos.+ ramp	06 nos.+ ramp 02 nos.+ ramp	M/R M/R
	b. Width of staircases			
	<ul style="list-style-type: none"> Upper Floor Basements 	2 m each+2.30 m 2 m each+2.30 m	2.0 m each+2.30 m 2.0 m each+2.30 m	MR MR
	c. Protection of exits			
	<ul style="list-style-type: none"> Fire check door Pressurization 	Required Required	Provided Provided	MR MR
	d. No. of continuous staircases to terrace	06 Nos.	06 Nos.	M/R
	e. Width of Corridor	2.40 M	2.4 Provided	M/R
	f. Door Size	2 m & 1.25 M	2 M & 1.25 m	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	Required Required Required N/A Required	Provided Sealed Provided N/A Provided	MR M/R M/R N/A M/R
4.	Smoke Management System			
	<ul style="list-style-type: none"> Basements Upper floors 	Required Required	Provided Provided	MR MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types ISI marking 	50 no.'s ABC/ CO ₂ type ISI marked	Provided Provided Provided	M/R M/R M/R

6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor 	06 No.	Provided	M/R
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	Provided	M/R
	<ul style="list-style-type: none"> Nozzle diameter 	05 mm	Provided	M/R
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors 	Required	Provided	M/R
	<ul style="list-style-type: none"> Location of Main Panel 	Required	Ground floor	M/R
	<ul style="list-style-type: none"> Location of Repeater Panel 	N/A	Ground floor	M/R
	<ul style="list-style-type: none"> Alternate source of power 	Required	Provided	M/R
	<ul style="list-style-type: none"> Hooters' Location 	Required	Provided	M/R
8.	MOEFA	Required	Provided	M/R
9.	Public Address System	Required	Provided	M/R
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> Ground Floor 	Required	Provided	MR
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	Required	Provided	MR
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	150 mm	Provided	MR
	<ul style="list-style-type: none"> Number of hydrants per floor 	Six	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	Six	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants 	Required	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	Required	Provided	MR
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	2280 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of Main pump 	60 m	Provided	MR
	<ul style="list-style-type: none"> ➤ Number of main pumps 	one	Provided	MR
	<ul style="list-style-type: none"> ➤ Jockey Pump out put 	180 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Jockey pump head 	60 m	Provided	MR
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	2280 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Standby Pump Head 	60 m.	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto Starting/Manual Stopping 	Required	Provided	MR
		Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Pump House Access 			
	<ul style="list-style-type: none"> Terrace level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of the pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Power Supply 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting of pump 	N/A	N/A	N/A
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity 	2,00,000 ltrs.	Provided	MR
	<ul style="list-style-type: none"> ➤ Draw-off connection 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Fire service inlet 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Access to tank 	Required	Provided	MR
	<ul style="list-style-type: none"> Overhead Tank capacity 	20,000 Ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR

16

N/14

Provision of Lifts.

	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	Required	Provided	M/R
		Required	Provided	M/R
		Required	Provided	MR
		Required	Provided	M/R
		Required	Provided	MR
7.	Standby power supply	Required	Provided	M/R
8.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Battery backup • Building Floor Plans 	Required	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
20.	Special Fire Protection System for Protection of special Risks, if any:	Required	Fire extinguishers provided nearby electrical panel	MR

The fire protection systems provided in the building were tested/checked at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety as required under the rules it is recommended to grant Fire Safety Certificate under Rule 35 of Delhi Fire Service Rules 2010.

R. K. Yadav
25/09/2022

Signature of Inspecting Officer
Name:-R.K.Yadav
Designation:-Asstt. Divisional Officer

Vedpal Chhikara
3/9/22

Signature of Inspecting Officer
Name:- Vedpal Chhikara
Designation:- Divisional Officer

DY.CFO (South Zone)

[Signature]
6/9/22

[Signature]
7/9/2022

[Signature]
7/9/22

[Signature]