



C-28

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI

HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No.F.6/DFS/MS/2022/NDZ/School/1098

Dated: 03/10/2022

FIRE SAFETY CERTIFICATE

Certified that the Kala Niketan Sr. Sec. Bal Vidyalaya located at Durga Puri Extn., Delhi-110093, building comprised of Ground plus Three upper Floors only owned / occupied by Kala Niketan Sr. Sec. Bal Vidyalaya, was issued FSC vide letter No. F6/DFS/MS/School/2019/NDZ/706 Dated 03/04/19. The School building was re-inspected by the officer concerned of this department on 24/09/2022 in presence of Mr. Vinay Sharma (Teacher) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with Circular No. F16/Estate/CC/Fire Safety/2011/3298-3398 Dated 01/03/2011 issued by Director of Education and that the building is fit for occupancy class "Educational" (Group-B) with effect from 03/10/2022 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 03/10/2022 at New Delhi by.

(S.K. Dua)

**Dy. CHIEF FIRE OFFICER.
DELHI FIRE SERVICE.**

Copy to :-

1. The Manager, Kala Niketan Sr. Sec. Bal Vidyalaya, Durga Puri Extn., Delhi-110093.
2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi-110054.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building: Kala Niketan Sr. Sec. Bal Vidyalaya, Durga Puri Extn., Delhi-110093.
2. Building is comprised of : Ground, 1st Floor, 2nd Floor & 3rd Floor only
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/School/2019/NDZ/706 Dated 03/04/19
6. Fire Safety directives Letter No.: Circular No. 262-362 Dated 17/01/2005
7. Date of inspection : 24/09/2022
8. Name of the Inspecting Officer : D.O. (E.D.)
9. Name and designation of Officer from the building side : Mr. Vinay Sharma (Teacher)
10. Year of Construction : 1980
11. Applicant's letter No. : KBV/6(12)2007-08/FS/1154 dated 09/09/2022

S No	Minimum standards on fire prevention and fire safety U/R 33	D.O.E. Circular 17/01/05 Requirements	Provided at Site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 mtr	6 mtr	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	01 nos.	02 nos.	MR ✓
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper floors	1.50 m	1.50 m & 1.00 m	MR ✓
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	01 nos.	01 nos.	MR
	e. Width Of Corridor	1.50 mtrs.	1.50 mtr	MR ✓
	f. Door Size	1.00 m	1.00 m	MR ✓
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers			
4.	Smoke managements System			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	11 nos.	12 nos.	MR ✓
	• Types	ISI marked ABC/CO ₂	Provided	MR
	• IS marking	Required	Provided	MR

N/11


6.	First – Aid Hose Reels			
	• Total numbers on each floor	01 nos.	Provided	MR
	• Length of hose reel hose	30 mtrs.	30 mtrs.	MR
	• Nozzle diameter	05 mm	05 mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down- comer	100 mm	Provided	MR
	• Number of hydrants per floor	1	1	MR
	• Hose Box	1	1	MR
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	➤ Head of main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Staring/Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	220 LPM	Provided	MR
	➤ Head of the pump	40 m	40 m	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	5000 ltr	Provided	MR
15.	Exit Signage.	Required	Provided	MR

16.	Provision of Lifts.			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area			
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

Note:- Shortcomings issued by this department vide letter no. F6/DFS/MS/NDZ/494 dated 23/08/2022 have been complied.


The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, The Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2019/NDZ/706 Dated 03/04/19 has grant under circular No. 3298-3398 Dated 01/03/2011 is recommended.


26/09/22
Signature of the Inspecting Officer
Name : Ashok Kumar Jaiswal
Designation : D.O. (East Division)


Dy. CFO/NDZ

F.T. please.



28/9/22

F.T. please DO (DD)

F.T. is added please.


29/09/22

Dy. CFO/NDZ


30/09/22

F.P. wing