



C-8

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**

No.F.6/DFS/MS/2022/NDZ/ *School* / 1104

Dated: 03 / 10 / 2022

**FIRE SAFETY CERTIFICATE**

Certified that the St. Krishna Bodh Public School located at A-84, Gali No.-14, Mandoli Road West Nathu Colony, Shahdara, Delhi-110093, building comprised of Stilt, Ground plus three upper Floors only owned / occupied by St. Krishna Bodh Public School, was issued FSC vide letter No. F6/DFS/MS/School/2018/NDZ/648 Dated 10/04/18. The School building was re-inspected by the officer concerned of this department on 23/09/2022 in presence of Mr. Nidhish Bhardwaj and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with the rule 33 of the Delhi Fire Service rules 2010 and found that the building is fit for occupancy class "Educational" (Group-B) with effect from 03 / 10 / 2022 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 03 / 10 / 2022 at New Delhi by.

*S.K. DUA*

(S.K. DUA)

**DY. CHIEF FIRE OFFICER  
DELHI FIRE SERVICE.**

Copy to :-

1. The Principal, St. Krishna Bodh Public School, A-84, Gali No.-14, Mandoli Road West Nathu Colony, Shahdara, Delhi-110093.
2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi-110054.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in).

N/105

## INSPECTION REPORT

1. Name & address of the building: St. Krishna Bodh Public School, A-84, Gali No.-14, Mandoli Road West Nathu Colony, Shahdara, Delhi-110093.
2. Building is comprised of : Stilt, Ground + 3<sup>rd</sup> Floor only (H-14.86m)
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/School/2018/NDZ/648 Dated 10/04/18
6. Fire Safety directives Letter No.: NBC (Part-IV)
7. Date of inspection : 23/09/2022
8. Name of the Inspecting Officer : A.K. Jaiswal, D.O. (E.D.)
9. Name and designation of Officer  
from the building side : Mr. Nidhish Bhardwaj
10. Year of Construction : 2009

11. Applicant's letter received through email ID-skbpublishschool@gmail.com dated 12/09/22

S No	Minimum standards on fire prevention and fire safety U/R 33	Circular Requirements	Provided at Site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 mtr	8 mtr	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	2	MR ✓
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper floors	1.50 m	1.50 m & 1.25 m	MR (Old Excepted)
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	02 nos.	02 nos.	MR ✓
	e. Width Of Corridor	1.5 m	2.00 m	N/A ✓
	f. Door Size	1.00 m	1.00 m	MR ✓
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers			
4.	Smoke managements System			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	10 nos.	12 nos.	MR ✓
	• Types	ISI marked ABC/CO <sub>2</sub>	Provided	MR
	• IS marking	Required	Provided	MR

A.K.

N/D b

6.	First - Aid Hose Reels			
	• Total numbers on each floor	01 nos.	01 nos.	MR ✓
	• Length of hose reel hose	30 mtrs.	30 mtrs.	MR
	• Nozzle diameter	05 mm	05 mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	Provided	N/A
9.	Public Address System	N/A	Provided	N/A
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down- comer	100 mm	100 mm	MR ✓
	• Number of hydrants per floor	2	2	MR
	• Hose Box	2	2	MR
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	➤ Head of main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	450 LPM	MR ✓
	➤ Head of the pump	40 m	40 m	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltr	Provided	MR ✓
15.	Exit Signage.	Required	Provided	MR

*[Handwritten signature]*



N/97

16.	Provision of Lifts.			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area			
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, The Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2018/NDZ/648 Dated 10/04/18 renewal under the rule 35 of the Delhi Fire Service rules 2010 is recommended.

*[Signature]*  
26/09/2024

Signature of the Inspecting Officer  
Name : Ashok Kumar Jaiswal  
Designation : D.O. (East Division)

~~Dy. CFO (NDZ)~~

F.T. please.

*King*  
27/09/24

~~DO (ED)~~

F.T. is added for signature.

~~Dy CFO (NDZ)~~

*[Signature]*  
30/09/2024

F.P. wing

*King*  
03/10/24