

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110001**

No. F.6/DFS/MS/Institutional/2022/SZ/ 443

Dated: 04/10/...../2022

FIRE SAFETY CERTIFICATE

Certified that the **Muskaan Parents Association for the empowerment of persons with intellectual Disability** at **Plot No 3, Sector-B, Pocket-2 Vasant Kunj New Delhi** comprised of Basement, Ground plus Two Upper floors owned/occupied by Muskaan Parents Association have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officers concerned of this department on 29/09/2022 in the presence of Mr. Mayank Tomar (JE) & Mr. Sanjeev Arora (AE) MCD and found that the said building / premises is fit for occupancy class "**Institutional Building**" with effect from 04/10/2022 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on04/10./2022 at New Delhi by

(ATUL GARG)
DIRECTOR

Copy to:

1. The Executive Engineer (Bldg) HQ, SDMC, 9th Floor Civic Centre, Minto Road, New Delhi 110002. (Ref. Online ID 10107058 dated 21/09/2022)

Conditions for the validity of the safety certificate:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
4. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
5. The use of basement shall be strictly in accordance with the provision of UBBL- 2016.
6. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1	Name & Address of the Building	Muskaan Parents Association for the empowerment of persons with intellectual Disability at Plot No 3, Sector-B, Pocket-2 Vasant Kunj New Delhi		
2	Type of Occupancy	Institutional building, "Group-C"		
3	Building Comprised of	Basement, Ground + 02 upper floors.		
4	Type of Case	New Case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	F6/DFS/MS/BP/2019/186 dated 16.05.2019		
7	Date of Inspection	29/09/2022		
8	Name of the Joint Inspecting Officers	ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Mayank Tomar (JE) & Mr. Sanjeev Arora (AE) MCD		
10	Year of construction	2019		
11	Online ID No.	10107058 dated 21/09/2022		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Directives requirements	Provided at Site	Remarks MR/NMR
1		Access to Building.		
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	6 mtr 6 mtr -NA-	14 mtr 6 mtr -NA-	MR MR -NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	05 Nos	05 Nos	MR
	➤ Basement floor.	05 Nos	05 Nos	MR
	b) Width of Staircase			
	➤ Upper floors	1.50 m & 1.25 m	1.50 x 3 & 1.25 x 2	MR
	➤ Basement floor	1.50 m & 1.25 m	1.50 x 3 & 1.25 x 2	MR
	c) Protection of exits			
	➤ Fire check door	1.50 mtr	1.50 mtr each	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	Required	5 Nos	MR
	e) Width of corridor	1.5m	Provided	MR
	f) Door size (Exits in hall)	2m & 1.2m	2 m & 1.2 m	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. Sealing of electrical shafts. Fire rating of shaft door. Water curtain Fire dampers. 	Required Required Required -NA- -NA-	Provided Provided Provided -NA- -NA-	MR MR MR -NA- -NA-
4.	Smoke Management system.			
	<ul style="list-style-type: none"> Basement Upper floors 	12 ACPH 12 ACPH	Exhaust fan provided Natural Ventilation	MR MR
5.	Fire Extinguishers.			
	<ul style="list-style-type: none"> Total numbers Types ISI Marking 	Required ISI marked ISI marked	110 Nos Co2, ABC & DCP Provided	MR MR MR
6.	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor. Length of hose-reel hose. Nozzle Diameter 	05 Nos 30m 5mm	Provided Provided Provided	MR MR MR
7	Automatic fire detection & alarming system.			

	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
8.	MOEFA	-NA-	Provided	-NA-
9.	Public Address System	-NA-	Provided	-NA-
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors. Sprinkler above false ceiling 	Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	-NA-	100 mm	-NA-
		-NA-	13 Nos	-NA-
		-NA-	13 Nos	-NA-
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	-NA-	04 Nos	-NA-
		-NA-	13 Nos	-NA-
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	-NA-	900 LPM	-NA-
		-NA-	40 m	-NA-
		-NA-	02 Nos	-NA-
		-NA-	NA	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		900 LPM	Provided	MR
		40 m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	NA	20,000 ltrs	NA
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 Ltrs	50,000 Ltrs	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
17.	Standby Power Supply	Required	Provided (DG Set)	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector system panel. 	-NA-	-NA-	-NA-

	• Flow switch panel.	-NA-	-NA-	-NA-
	• PA system panel.	-NA-	-NA-	-NA-
	• Battery backup.	-NA-	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-	-NA-
20.	Special Fire Protection System for the Protection of special Risk, if any.	-NA-	-NA-	-NA-

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Further, the party has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 27 dated 20/06/2022.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly, DFA is put up for approval and signature please.

[Handwritten Signature]
4/10/2022

Signature of the Inspecting Officer
Name: Sh. Rajesh Kumar
Design: ADO (BCP)

Dy. CFO/SZ

Last date is 6/10/2022

[Handwritten Signature]
4/10

G.A.O.

[Handwritten Signature]
4/10/2022

[Handwritten Signature]
4/10/22

FIPs

Dy. CFO/SZ

ADP/PLA

As approved, F.T. letter is put up for your signature pl.

Director

[Handwritten Signature]
4/10/2022