



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

भारतीय
अग्नि महानिरीक्षण


No. F6/DFS/MS/WZ/2022/CNG/ 461

Dated: 18/10/2022

FIRE SAFETY CERTIFICATE

Certified that the CNG Station, Located at F. C. 53, Ring Road, Pitampura, Delhi in a building comprised of Ground Floor only (05 Nos. dispenser, 01 Nos. Compressor & 01 Nos. Cascade at roof) was issued fire safety certificate by this department vide letter no. F6/DFS/MS/WZ/2019/CNG/1433 dated 12.07.2019 owned/occupied by M/s. Indraprastha Gas Limited, have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 06.10.2022 in the presence of Sh. Gourav Sharma (Manager) and that the building/Premises is fit for occupancy "Hazardous Building" Group - J (CNG Pump) as above with effect from 18/10/22 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010 below.

Issued on 18/10/22..... at New Delhi by


(Atul Garg)
Director
18/10/22

Copy to:-

1. Sh. Sudhanshu Saxena, Chief Manager (CNG PROJECTS), IGL Bawan, Plot no. 4, Community Centre, Sector-9, R.K. Puram, New Delhi-110022.

Conditions for the validity of Fire Safety Certificate:-

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of authorized construction or alteration (Clause of 1.4.3 of UBBL-2016), if any.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37) along with copy of the certificate, six months prior to its expiry.

INSPECTION REPORT

1	Name & Address of the Building	CNG Station, Located at F.C. 53, Ring Road, Pitampura, Delhi		
2	Type of Occupancy	Hazardous "Group- J"		
3	Type of Case	New (Addition/alteration) (comprised of ground floor only & having 01 Cascade + 01 Compressor on roof & 05 Dispenser)		
4	Details of Previous NOC	F6/DFS/MS/WZ/2019/CNG/1433 dated 12.07.2019		
5	Fire Safety Directives Letter No	OISD & F5/(3A)DFS/CNG/2000/147 dated 29.03.2000		
6	Date of Inspection	06.10.2022		
7	Name of the Inspecting Officers	Aman Kumar Lathar, ADO (JWP)		
8	Name & Designation of Officers from the building side	Sh. Gourav Sharma, (Manager)		
9	Year of construction	2000		
10	Applicant letter No.	email dated 21.09.2022		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	BBL/NBC-IV/OISD Requirements	Provided at Site	Remarks NR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	6 m -N/A- -N/A-	30 m Abot on Road -N/A-	MR -N/A- -N/A-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	-N/A-	-N/A-	-N/A-
	➤ Basement floor.	-N/A-	-N/A-	-N/A-
	b) Width of Staircase			
	➤ Upper floors	-N/A-	-N/A-	-N/A-
	➤ Basement floor	-N/A-	-N/A-	-N/A-
	c) Protection of exits			
	➤ Fire check door	-N/A-	-N/A-	-N/A-
	➤ Pressurization	-N/A-	-N/A-	-N/A-
	d) No. of continuous staircase to terrace	-N/A-	-N/A-	-N/A-
	e) Width of corridor	-N/A-	-N/A-	-N/A-
	f) Door size	-N/A-	-N/A-	-N/A-
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door. • Sealing of electrical shafts. • Fire rating of shaft door. • Water curtain • Fire dampers. 	-N/A- -N/A- -N/A- -N/A- -N/A-	-N/A- -N/A- -N/A- -N/A- -N/A-	-N/A- -N/A- -N/A- -N/A- -N/A-
4.	Smoke Management system.			
	<ul style="list-style-type: none"> • Basement • Upper floors 	-N/A- -N/A-	-N/A- -N/A-	-N/A- -N/A-
5.	Fire Extinguishers.			
	<ul style="list-style-type: none"> • Total numbers • Types • ISI Marking 	75 kg-4 10 kg-15 4.5 kg-5 DCP & CO ₂ ISI marked	24 Provided Provided	MR MR MR

6.	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Length of hose-reel hose. Nozzle Diameter 	-N/A-	-N/A-	-N/A-
7	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	Gas & Flame	Provided in compressor	MR
	<ul style="list-style-type: none"> Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	Ground Floor	Provided	MR
		-N/A-	-N/A-	-N/A-
		Required	Provided	MR
		Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-N/A-	-N/A-	-N/A-
10.	CO₂ flooding system			
	<ul style="list-style-type: none"> Ground Floor Upper floors Sprinkler above false ceiling 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-NA-	-NA-	-NA-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser / Down-comer Number of Hydrant per floor Hose box. 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	Discharge of main pump.	-N/A-	-N/A-	-N/A-
	➤ Head of main pump.	-N/A-	-N/A-	-N/A-
	➤ Number of main pumps.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump output.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump head.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump output.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump head.	-N/A-	-N/A-	-N/A-
	➤ Auto Starting/Manual stopping.	-N/A-	-N/A-	-N/A-
	➤ Pump house access.	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Terrace Level 			
	➤ Discharge of pump.	-N/A-	-N/A-	-N/A-
	➤ Head of pump.	-N/A-	-N/A-	-N/A-
	➤ Power supply.	-N/A-	-N/A-	-N/A-
	➤ Auto starting of pump.	-N/A-	-N/A-	-N/A-
14.	Captive water storage for firefighting.			
	<ul style="list-style-type: none"> Underground tank capacity. ➤ Draw-off connection. ➤ Fire Service Inlet. ➤ Access to tank. Overhead tank capacity. 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		Required	Provided	MR
15.	Exit Signage			
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-

	• Communication in lift car.	-N/A-	-N/A-	-N/A-
	• Fireman's switch.	-N/A-	-N/A-	-N/A-
	• Lift signage.	-N/A-	-N/A-	-N/A-
17	Standby Power Supply	-N/A-	-N/A-	-N/A-
18.	Refuge Area			
	• Total area	-N/A-	-N/A-	-N/A-
	• Location	-N/A-	-N/A-	-N/A-
19.	Fire Control Room.			
	• Detector System Panel.	-N/A-	-N/A-	-N/A-
	• Flow Switch Panel.	-N/A-	-N/A-	-N/A-
	• PA system Panel.	N/A-	N/A-	N/A-
	• Battery backup	-N/A-	-N/A-	-N/A-
	• Building floor plan	-N/A-	-N/A-	-N/A-
20.	Special Fire Protection System for the Protection of special Risk, if any.	Required	CO ₂ & DCP Flooding system provided at Compressor & Cascade, Generator operated water cum foam mist. trolley & 02 nos. Handy Detector HX2D	MR

The fire protection systems provided in the building were checked and found functional at the time of inspection.

Note: - CNG Station is running with 01 nos. Cascade, 01 nos. Compressor on terrace floor & 05 nos. CNG Dispenser.

In View of the deemed compliance of the minimum standards of fire prevention and fire safety requirements under the rules, renewal of FSC issued vide letter no. F6/DFS/MS/WZ/2019/CNG/1433 dated 12.07.2019 is recommended under the rule 37 of the Delhi Fire Service rule, 2010 under the DFS Act 2009.

Accordingly DFA is put up for approval and signature please.

Aman Kumar Lathar
 Aman Kumar Lathar
 ADO (JWP)

DO (SW)

AD

2/10/22

Dy CPO (S2)

10/10/22

CFO

10/10/2020

Dinendra

11/10/22

DO (SW)

AD 12/10/22
 ADO (JWP)

P.T.O.