

C-71

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001


No. F.6/DFS/MS/GH/SZ/2022/ 489

Dated: 28/10/22

FIRE SAFETY CERTIFICATE

Certified that the Guest House **Silver Arc**, located at 17A/6, WEA, Karol Bagh, New Delhi- 110005, was issued FSC by this department vide letter no. F6 DFS/MS/GH/SZ/2019/1863 dated 26.09.2019 for building comprised of Basement, ground plus three upper floors, using basement as hall/storage, ground floor reception and hall, first, second and third floor each having 07 guest rooms respectively (total 21 guest rooms). The guest house building was re-inspected by the officer concerned of this department on 18.10.2022 in presence of Sh. Inderjeet Singh (Leaser) and found that the premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules 2010, and that the building is fit for occupancy "Residential building: (Guest House) for ground floor (reception & hall) first & second floor & third floor each having 07 guest rooms respectively (Total 21 guest rooms only) with effect from 28/10/22 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued 28/10/22 at New Delhi by.


(Sunil Chaudhary)
Dy. Chief Fire Officer (SZ)
Delhi Fire Service

Application ID No. 2022101218995 dated 13.10.2022

Following Fire Safety Directives must be adhered to: -

1. No occupancy used above third floor and basement used for storage purpose only shall be strictly adhered by Owner/Occupier.
2. All the means of escape shall be kept free of all type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. Any deviation, with regards to construction, ventilation, occupation, electric installation etc. may be got verified from the concerned authorities.
6. The Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
7. All comments / directions of licensing department shall always be permitted and followed.
8. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
9. The owner / occupier shall apply for renewal of this **Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37)** along with copy of the certificate, six months prior to its expiry.

N/29
N/20

INSPECTION REPORT

1. Name & address of the building : M/s. Silver Arc guest house, 17A/6, WEA, Karol Bagh, New Delhi- 110005.
2. Type of Occupancy : Lodging House
3. Building Composition : Said guest house building comprised of basement, ground plus three upper floors, using basement as storage, ground floor as reception & hall, 1st & 2nd & 3rd floor each having 07 guest rooms respectively (total 21 guest rooms only)
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/GH/SZ/2019/1863 dated 26.09.2019
6. Fire Safety directives letter No : Nil
7. Date of inspection : 18.10.2022
8. Name of the Inspecting Officers : P.V Rathee, Asstt. Div. Officer (SRD)
9. Name and designation of officers from the building side : Mr. Inderjeet Singh, Leaser
9. Year of Construction : before 2007
10. Applicant's letter No. : Online application ID 2022101218995 dated 13.10.2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per FSC dt. 03.09.2022	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06 mts	Provided	MR
	• Gate width	N/A	Directly accessible	N/A
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-	-	-
	• Upper Floors	Old case	01	MR being old case
	• Basements	Old case	02	MR
	b. Width of staircases	-	-	-
	• Upper Floors	1.25 mts	1.25 mts	MR being old case
	• Basements	1.25 mts	1.75 & 1.80 mts	MR
	c. Protection of exits	-	-	-
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	Old case	2.40 & 1.30 mts	MR being old case
	h. Door Size	Old case	0.87 to 2.0 mts	MR being old case
3	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	Required	Sealed	MR
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System.			
	• Basements	12 a/c per hour	Exhaust fan provided	MR
	• Upper floors	12 a/c per hour	Natural Ventilation	MR
5	Fire Extinguishers			
	• Total numbers	12	Provided	MR
	• Types	CO., ABC, WCO, ISI marked	Provided	MR
	• IS marking		Provided	MR

6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor 	01	Provided	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	Provided	MR
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	Provided	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	Carbon Monoxide	Provided	MR
	<ul style="list-style-type: none"> Location of Main Panel 	Required	Provided near reception	MR
	<ul style="list-style-type: none"> Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Alternate source of power 	Required	Provided	MR
	<ul style="list-style-type: none"> Hooters' Location 	N/A	N/A	N/A
8	MOEFA	Required	Provided	MR
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> Upper Floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Number of hydrants per floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hose Box 	N/A	N/A	N/A
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hose Box 	N/A	N/A	N/A
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level 	---	---	---
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of Main pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump out put 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey pump head 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump Head 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting/ Manual stopping 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Pump House Access 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Terrace level 	-----	-----	-----
	<ul style="list-style-type: none"> ➤ Discharge of pump 	450 LPM	456 LPM	MR
	<ul style="list-style-type: none"> ➤ Head of the pump 	40 mts	40 mts	MR
	<ul style="list-style-type: none"> ➤ Power Supply 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto Starting of pump 	Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Draw-off connection 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Fire service inlet 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Access to tank 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Overhead Tank capacity 	5,000 lts	6,000 lts	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			

17
18

MR
MR
MR
MR
MR
MR
N/A
M
N

2/22

	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided (88 KVA)	MR
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	Required	Provided	MR
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	Two ABC type fire extinguisher found provided near elect. panel	MR

The fire protection systems provided in the building were checked at random and found satisfactory at the time of inspection.

Note:- Fire Check Door not required as owner/occupier has applied in CAF MHA Portal. Number of beds is less than 10 at each floor

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, the FSC issued vide letter F6/DFS/MS/GH/SZ/2019/1863 dated 26.09.2019, renewal under Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

DFA is put up for approval & signature please.

P.V. Rathee 18/10/22

Signature of the Inspecting Officer
Name P.V. Rathee
Asstt. Div. Officer (SRD)

D.O. (SW)

As 19/10/22

Dy. Insp. (SRD)

F. T.

ADD (SRD) (SW)