C-60

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001

No.F6/DFS/MS/GH/2022/ NDZ | 515

Dated: 22/11/2022

FIRE SAFETY CERTIFICATE

Certified that the Unistar Guest House located at 3380, Christian Colony, D.B.G. Road, New Delhi is comprised of Basement + Ground + 03 Upper floors, Basement (Hall/storage), Ground floor (Reception + office), 1st floor to 3rd floor (06 guest rooms at each floor) total 18 guest rooms, was earlier granted FSC by this department vide letter No.F6/DFS/MS/GH/2019/NDZ//1592 dated 09/08/19 for 18 guest rooms only. Now, the premises was re-inspected by the officer concerned of this department on 16/11/22 in the presence of Manager and found that building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class Residential (Group A-1) Ground floor (Reception + office), 1st floor to 3rd floor (06 guest rooms at each floor) total 18 in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

(S.K. Dua) Dv. Chief Fire Officer Delhi Fire Service

of

Copy to:-

1. The Commissioner of North, MCD, Civic Centre, New Delhi.

2. The Addl. Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi online id no.2022101018846 dated 27/10/22.

The Manager, Unistar Guest House located 3380, Christian Colony, D.B.G. Road, New Delhi.

Conditions for the validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.

Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the 2. management.

3. The trained fire fighting staff should be available round the clock.

- 4. The compliance with regards to electrical installation, structural stability, set back area, occupancy and any deviation in construction etc. shall be verified from authority concerned.
- This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
- The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
- The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency
- The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six month prior to its expiry".
- Any flammable material for interior decoration is prohibited

1/124

INSPECTION REPORT 1. Name & address of the building

Unistar Guest House located at 3380, 2. Type of occupancy:-Christian Colony, D.B.G. Road, New Delhi

Residential, Sub Division-A-1

B + Gr. + 03 floors (total 18 Guest rooms) Basement (Hall/storage), Ground floor (Reception + office), 1st floor to 3rd floor (06 guest rooms)

3. Type of case:-4. Details of previous FSC:-Renewal

No. F6/DFS/MS/GH/2019/NDZ//1592 dated 09/08/19

5. Fire safety directives No.-6. Date of inspection: N/A 16/11/22

7. Name of the inspecting officer:-

8. Name & designation of officer From the building side:-9. Year of construction:-

10. Applicant's letter No:-

Sh. Ravinder Singh (ADO/CC)

Manager 2008

online id no.2022101018846 dated 27/10/22.

S.No. Old Case Minimum Standards on fire Requirement/ Provided at site Remarks Prevention and fire safety Existing fire MR/NMR U/R 33 safety arrangements 1. Access to Building 1) Road width N/A18 mtr. MR 2) Gate width N/A N/A N/A 3)Width of internal road N/A N/A N/A Number, Width Type & Arrangement of Exits 2. A. Number of staircases 1. Upper floors 01 Nos. 01 Nos. MR 2. Basements 01 Nos. 01 Nos. MR B. Width of staircase 0.80 mtr. Old Case 1. Upper floors 1.22 to 1.25 MR mtr. 0.80 mtr. Old Case 2. Basements 1.18 mtr. MR C. Protection of exits 1. Fire check door Required Provided MR 2. Pressurization N/A N/A N/A D. No. of continuous 01 01 MR staircase to terrace E. Width of corridor N/A 225 cms, 122 cms N/A F. Door size N/A 80 cms x 210 cms N/A 3. Compartmentation 1) Fire check door N/A N/A N/A2) Sealing of electrical shafts N/A N/A N/A 3) Fire rating of shaft door N/AN/AN/A 4) Water curtain N/A N/A N/A 5) Fire Dampers N/A N/A N/A 4. Smoke Management System 1) Basements **30 ACPH** Exhaust fan MR 12 a/c per Natural/ 2) Upper floors MR hour Exhaust fan

NI 25

5.	Fire Extinguishers			1
	1) Total numbers	06 Nos.	06 Nos.	MR
	2) Types	ABC & CO2	ABC & CO2	MR
	3) ISI marking	Required	Provided	MR
6.	First-Aid Hose Reel	required	Tiovided	IVIR
	1) Total number of each	01	01	MR
	floor	"	01	MIR
	2) Length of hose reel hose	30 mtr.	30 mtr.	MR
	3) Nozzle diameter	05 mm	05 mm	MR
7.	Automatic Fire Detection &	Alarming Syst	em	IVIR
	1) Type of detectors Co type	Required	Provided	MR
	2) Location of main panel	Gr. floor	Provided	MR
	3) Location of repeater panel	N/A	N/A	N/A
	4) Alternate source of power	Required	Provided	
	5) Hooter's Location	Gr. floor	Provided	MR
8.	MOEFA	Required		MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System	Required	Provided	MR
	1) Basement	Required	Described	1
	2) Upper floors	N/A	Provided	MR
	3) Sprinkler above false	N/A	N/A	N/A
	ceiling	IV/A	N/A	N/A
11.	Internal Hydrants			
	1) Size of riser/down-comer	N/A	N/A	27/4
	2) Number of hydrants per	N/A	N/A	N/A
	floor	1071	IN/A	N/A
	3) Hose box	N/A	N/A	N/A
12.	Yard Hydrants		IVA	IN/A
	1) Total number of hydrants	N/A	N/A	N/A
	2) Hose box	N/A	N/A	N/A
13.	Pumping Arrangement		1471	IN/A
	1) Ground level	N/A	N/A	N/A
	a) Discharge of main	N/A	N/A	N/A
	p um p			1776
	b) Head of main pump	N/A	N/A	N/A
	c) Number of main	N/A	N/A	N/A
	p um p			10/1
	 d) Jockey pump out put 	N/A	N/A	N/A
	e) Jockey pump head	N/A	N/A	N/A
	f) Stand by pump	N/A	N/A	N/A
	output			
	g) Stand by pump head	N/A	N/A	N/A
	h) Auto starting/Manual	N/A	N/A	N/A
	stopping			
	2) Terrace level			
	 a) Discharge of pump 	450 LPM	450 LPM	MR
	b) Head of pump	30 mtr.	30 mtr.	MR
	c) Power supply	Required	Provided	MR

	1)	9412		
	d) Auto starting of	Required	D	
14.	pump		Provided	MR
14.	Captive Water Storage for Fi	re Fighting		
	ground tank	N/A		
	capacity	IN/A	N/A	N/A
	a) Draw-off connection	N/A	N/A	27/4
	b) Fire service inlet	N/A	N/A	N/A
	c) Access to tank	N/A	N/A	N/A
15.	d) Over head tank capacity	5000 ltr.	5000 ltr.	N/A
16.	Exit Signage.	Required	Provided	MR
10.	Provision of Lifts.	Junea	riovided	MR
	 a) Pressurization of lift shaft 	N/A	N/A	N/A
	b) Pressurization of lift lobby	N/A	N/A	N/A
	c) Communication in lift	Required	Provided	MR
	d) Fireman's switch	Required	Provided	MR
17.	e) Lift signage	Required	Provided	MR
	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area	N/A	N/A	N/A
	Total area location	N/A	N/A	N/A
19.	Fire Control Room	N/A	N/A	N/A
	a) Detector system panel	N/A	N/A	N/A
	b) Flow switch panel	N/A	N/A	N/A
	c) PA system panel	N/A	N/A	N/A
	d) Battery backup	N/A	N/A	N/A
	e) Building floor plan	N/A	N/A	N/A
0.	Special Fire Protection System for Risk, if any:	or Protectio	n of special	NA

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/GH/2019/NDZ//1592 dated 09/08/19, up to third floor only under rule 35 of the Delhi Fire Service rules 2010. Accordingly, DFA is put up for kind perusal and signature please.

Signature of the Inspecting Officer

Name:- Ravinder Singh Designation:- ADO (CC)

17/11/22

F.T. please

- /

18/11

As appored, pru penters foround pourses and Syra

Dyerochos

F.P. wing 27

18/12/2