

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110 001.

No.F.6/DFS/MS/Metro/2022/SZ/ 561

Dated: 13/12/2022

FIRE SAFETY CERTIFICATE

Certified that the **Delhi Metro Rail Corporation Ltd., Janak Puri West Metro Station (L-3)**, New Delhi-110058, comprised of Ground Level, Concourse level & Platform Level owned/occupied by Delhi Metro Rail Corporation Ltd. was issued FSC by this department vide letter no. F.6/DFS/MS/Metro/2019/SZ/2105 dated 01/11/2019. The building was re-inspected by the officer concerned of this department on 06/12/2022 in the presence of Sh. Ravinder Kumar Kaushik (Fire Inspector) and found that the said metro station building have deemed complied with the fire prevention and fire safety requirements in accordance with the Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class (**Group D Assembly Building**) with effect from 13/12/2022 the date of issue of this certificate for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on..... 13/12/2022 ..... at New Delhi.

(ATUL GARG)  
DIRECTOR  
DELHI FIRE SERVICE

Copy to:-

Delhi Metro Rail Corporation Ltd., Metro Bhawan,  
Fire Brigade Lane, Barakhamba Road, New Delhi-110001

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

11  
N/13

**INSPECTION REPORT**

1. Name & address of the building : Delhi Metro Rail Corporation Ltd., Janak Puri West Metro Station, New Delhi-110058
2. Building comprised of : Ground, Concourse level and platform level
3. Type of Occupancy : Assembly (Metro Station)
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/Metro/2019/SZ/2105 dated 01/11/2019
6. Fire Safety directives letter No : F.6/MS/DFS/BP/2004/3130 dated 27.12.2004
7. Date of inspection : 06/12/2022
8. Name of Inspecting Officer : A.D.O. R.K.Yadav
9. Name and designation of officers  
From the building side : Sh. Ravinder Kumar Kaushik (Fire Inspector)
10. Year of Construction : 2006
11. Applicant's letter No. : DMRC/O&M/Fire/NOC/Stn/L-3/2022/13 dated 30/10/2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NFPA Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	Accessible 05 mtrs. N/A	18 mtrs Open to road N/A	M/R M/R N/A
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	04 No's N/A	04 No's N/A	M/R No basement
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basements</li> </ul>	2.0 M N/A	2.0M (04 no.'s) GF to platform level. N/A	M/R No basement
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	N/A	N/A	N/A
	e. Width of Corridor	2.0 M	4.0 M	M/R
	f. Door Size	1.0 M	Provided	M/R
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	Required 01 Hrs. Required 02 Hrs N/A N/A	Provided Sealed Provided N/A N/A	M/R M/R M/R N/A N/A
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	N/A Required	N/A Natural ventilation	No basement MR
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	30 no.'s ABC/CO <sub>2</sub> type ISI marked	35 no.'s Provided Provided ISI marked	M/R M/R M/R

6.	<b>First-Aid Hose Reels</b>				
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>	06 no.'s at PF level. & 02 no.'s at GF & CC level 45 Mtrs 6.5 mm	06 no.'s at PF level. & 02 no.'s at GF & CC level	Provided	M/R
				Provided	M/R
				Provided	M/R
7.	<b>Automatic fire detection and alarming system</b>				
	<ul style="list-style-type: none"> <li>Type of detectors (smoke/Heat)</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	Required N/A N/A Required Required	Provided Ground floor N/A Provided Provided		M/R MR N/A M/R M/R
8.	<b>MOEFA</b>				
9.	<b>Public Address System</b>				
10.	<b>Automatic Sprinkler System</b>				
	<ul style="list-style-type: none"> <li>Basement</li> <li>Ground Floor in shops</li> <li>Sprinkler above false ceiling</li> </ul>	N/A Required N/A	N/A Provided N/A		N/A M/R N/A
11.	<b>Internal Hydrants</b>				
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	Required Required Required	150/100 mm 04 no.'s at PF level. & 02 no.'s at GF & CC level 04 no.'s at PF level. & 02 no.'s at GF & CC level		M/R M/R M/R
12.	<b>Yard Hydrants</b>				
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	Required Required	Provided Provided		M/R M/R
13.	<b>Pumping Arrangements</b>				
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> </ul> </li> </ul>	1800 LPM 40 m 01 no 180 LPM 40 m 1800 LPM 40 m Required	Provided Provided Provided Provided Provided Provided Provided		M/R M/R M/R M/R M/R M/R M/R
	<ul style="list-style-type: none"> <li>Pump House Access</li> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A		N/A N/A N/A N/A N/A
14.	<b>Captive Water Storage for fire fighting</b>				
	<ul style="list-style-type: none"> <li>Underground tank capacity <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	50000 ltrs Required Required Required Required	Provided Provided Provided Provided Provided		M/R M/R M/R M/R M/R
15.	<b>Exit Signage.</b>				
		Required	Provided		M/R

16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		Required	Provided	M/R
		Required	Provided	M/R
17.	<b>Standby power supply</b>	Required	Provided	M/R
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Battery backup</li> <li>• Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	Required	Automatic CO <sub>2</sub> flooding system in HT panel & Manual CO <sub>2</sub> flooding system in LT panel	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F.6/DFS/MS/Metro/2019/SZ/2105 dated 01/11/2019 renewal under Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

*R. K. Yadav*  
8/12/2022

Signature of Inspecting Officer  
Name:- R.K.Yadav  
Designation:- Asstt.Divisional Officer

D.O (South west)

*[Signature]*  
8/12/22

*[Signature]*  
Dy. Secy (S2)

*[Signature]*

C.F.O.  
8/12/2022

Director  
8/12/22

*[Signature]*  
8/12/22

*[Signature]*  
D.O/SW

*[Signature]*  
A.O. (Factory)