

C-51

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.


No.F.6/DFS/MS/School/2022/SZ/1309

Dated: 14/12/22

FIRE SAFETY CERTIFICATE

Certified that the **Holy Child Model School, Gopal Nagar, Najafgarh, New Delhi-110043**, comprised of ground plus two upper floors, owned/occupied by Holy Child Model School was issued FSC by this department vide letter no. F6/DFS/MS/School/2017/SZ/515 dated 06/04/2017. The school building was re-inspected by the officer concerned of this department on 25/11/2022 in the presence of **Sh. Satish Kumar Sehrawat (Chairman)** and found that the School have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class "Educational" w.e.f. the date of issue of this certificate for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on.....14/12/22..... at New Delhi.


(SUNIL CHAUDHARY)
DY.CHIEF FIRE OFFICER
DELHI FIRE SERVICE

Copy to:-

1. The Chairman,
Holy Child Model School, Gopal Nagar,
Najafgarh, New Delhi-110043.
2. Director of Education,
Govt. of NCT of Delhi, Old Secretariat,
New Delhi - 110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/17

INSPECTION REPORT

1. Name & address of the building : Holy Child Model School, Gopal Nagar, Najafgarh, New Delhi-43
2. Building comprised of : ground plus two upper floors
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/School/2017/SZ/515 dated 06/04/2017
6. Fire Safety directives letter No : N/A
7. Date of inspection : 25/11/2022
8. Name of Inspecting Officer : A.D.O. R.K.Yadav
9. Name and designation of officers
From the building side : Sh. Satish Kumar Sehrawat (Chairman)
10. Year of Construction : 1983 (G+1st) & 2015 (11nd Floor)
11. Applicant's letter No. : Letter No. NIL dated 16/11/2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/ BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Old Case Old Case N/A	05 mtrs 03 & 2.68 mtrs N/A	M/R, being old case M/R, being old case N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	02 No.'s N/A	03 No.'s N/A	MR N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	1.5 m N/A	1.52, 1.60 & 1.25 m N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	One	MR
	e. Width of Corridor	Old Case	.64 & 1.70 m	M/R, being old case
	f. Door Size	1.0 m	1.05 to .98 m (Double door)	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basement • Upper floors 	N/A Required	N/A Natural ventilation	N/A MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	12 no's ABC/CO ₂ type ISI marked	Provided Provided Provided	MR MR MR

N/18

6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor 	Two	Provided	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30 mtrs	Provided	MR
	<ul style="list-style-type: none"> Nozzle diameter 	05 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location of Main Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Alternate source of power 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hooters' Location 	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Ground Floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N/A	N/A	N/A
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Number of hydrants per floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hose Box 	N/A	N/A	N/A
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hose Box 	N/A	N/A	N/A
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	<ul style="list-style-type: none"> Pump House Access 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	450 LPM	450 LPM (02 no.'s) provided	MR
		40 mtrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		10,000 ltrs	Provided	MR
		Required	Provided	MR
15.	Exit Signage.			

15/19

6. Provision of Lifts.		(No Lift)		
<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	Standby power supply	N/A	Provided	N/A
18.	Refuge Area			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Battery backup • Building Floor Plans 		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F6/DFS/MS/School/2017/SZ/515 dated 06/04/2017 renewal under the Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

R.K. Yadav
28/11/22

Signature of Inspecting Officer
Name:- R.K.Yadav
Designation:- Asstt. Divisional Officer

D.O. (South West) *by 1/12/22*

Dyefo (S2)

F.O.

A D of SKPS

FI heater is put up for sign. please

Dyefo (S2)

MS cell

8/12/22