



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/School/2023/NDZ/ 09

Dated: 06/01/2023

FIRE SAFETY CERTIFICATE

Certified that the **Mother Mary's School** located at **Sahkarita Marg Mayur Vihar, Ph-1, Delhi-110091**, building comprised of Basement, Ground + Four Upper Floors & Car parking block (G + Two Upper Floors), owned / occupied by Mother Mary's School, has already been issued NOC/FSC by this department vide letter No. F6/DFS/MS/School/2019/1552 Dt. 30/07/2019. The school building was re-inspected by the officer concerned of this department on **22/12/2022** in the presence of Sh. Satish Bhat (Estate Manager) and observed that all the Fire Prevention and Fire Safety arrangements provided in the premises, found in good working condition. The premises have therefore, deemed complied with rule 33 of the Delhi Fire Service Rule 2010 and that the Building /Premises is fit for occupancy class "**Educational**" (**Group-B**) with effect from 06.01.2023 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010.

Issued on 06/01/2023 **at New Delhi by.**


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE.

Copy to :-

1. The Estate Manager, Mother Mary's School, Sahkarita Marg Mayur Vihar, Ph-1, Delhi-110091.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the Management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. Basement shall be used strictly as per UBBL-2016.
7. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [subrule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building : Mother Mary's School at Sahkarita Marg, Mayur Vihar, Ph-1, Delhi-110091.
2. Building is comprised of : Basement, Ground plus Four upper floors & Car parking block (G+2).
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/School/2019/NDZ/1552 Dt. 30/07/2019
6. Fire Safety directives Letter No.: NBC Part IV
7. Date of inspection : 22/12/2022
8. Name of the Inspecting Officer : D.O. (E.D.)
9. Name and designation of Officer from the building side : Sh. Satish Bhat (Estate Manager)
10. Year of Construction : 2005 & 2015
11. Applicant's letter No. : MM/2022/6177 Dated 12/12/2022

S.No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part IV Requirement	Provided at Site	Remarks
1	Access to building			
	• Road width	12 M	36 M	MR
	• Gate width	4.5 M	5.5 M	MR
	• Width of internal road	6.0 M	6.0 M	MR
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper Floor	04 Nos.	05 Nos.	MR
	• Basement	02 Nos.	02 Nos.	MR
	b. Width of Staircases			
	• Upper Floor	1.50 M	1.50 M each	MR
	• Basement	1.50 M	1.50 M each	MR
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	04 Nos.	05 Nos.	MR
	e. Width of Corridor	1.5 m	1.5 m	MR
	f. Door size	1.0 m	1.0 m	MR
3	Compartmentation			
	• Fire check Door	N/A	N/A	N/A
	• Sealing of electrical Shafts	Required	Provided	MR
	• Fire rating of Shaft Door	Required	Provided	MR
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System			
	• Basement	Required	Provided	MR
	• Upper Floor	N/A	N/A	N/A
5	Fire Extinguishers			
	• Total Numbers	32 Nos.	40 Nos.	MR
	• Types	ABC & Co2	ABC & Co2	MR
	• IS Marking	ISI Marked	ISI Marked	MR

6	First-aid-Hose Reels			
	Total numbers of each floor	03 Nos.	03 Nos.	MR
	• Length of hose reel hose	30 M	30 M	MR
	• Nozzle diameter	05 mm	05 mm	MR
7	Automatic fire detection and alarming system			
	• Type of detectors	Smoke	Provided	MR
	• Location of main panel	Ground Floor	Provided	MR
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooter's Location	On each Floor	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public address System	Required	Provided	MR
10	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Upper Floor	Required	Provided	MR
	• Sprinkler above false Ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• Size of rise/down-comer	100 mm	100 mm	MR
	• Number of Hydrants per Floor	03 Nos.	03 Nos.	MR
	• Hose Box	03 Nos.	03 Nos.	MR
12	Yard Hydrants			
	• Total number of Hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13				
	• Ground Level			
	➤ Discharge of main Pump	2280 LPM	2280 LPM	MR
	➤ Head of Main Pump	40 MH	40 MH	MR
	➤ Number of main Pumps	01 Nos.	01 Nos.	MR
	➤ Jockey pump output	180 LPM	180 LPM	MR
	➤ Jockey pump head	40 MH	40 MH	MR
	➤ Standby pump output	2280 LPM	2280 LPM	MR
	➤ Standby pump head	40 MH	40 MH	MR
	➤ Auto starting/Manual stopping	Required	Provided	MR
	➤ Pump house access	N/A	N/A	N/A
	• Terrace Level			
	➤ Discharge of pump	900 LPM	900 LPM	MR
	➤ head of the pump	40 MH	40 MH	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	1,00,000 Ltrs.	1,00,000 Ltrs.	MR
	➤ Draw-off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• overhead Tank capacity	25,000 Ltrs.	25,000 Ltrs.	MR
15	Exit Signage	Required	Provided	MR

16	Provision of Lifts			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	Required	Provided	MR
	• Firemen's grounding switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

Note:-1. Basement is now used for storage purpose, photograph (C-46) and undertaking (C-47) is attached.

2. Shortcomings issued by this department vide letter no. F6/DFS/MS/2022/NDZ/482 Dated 23/08/2022 have been complied.

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, The Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2019/1552 Dt. 30/07/2019 renewal is recommended.

Ashok
23/12/22

- This seems high-rise bldg.
- Put up DFA from Director side.
Dy. C.F.O. (NDZ)

Signature of the Inspecting Officer
Name : Ashok Kumar Jaiswal
Designation : D.O. (East. Div.).

King
26/12

~~DO (ED)~~

- spoken
- new DFA is put up please.

King
28/12/22

~~C.F.O. 30/11/2022~~

~~Director 30/11/22~~

~~C.F.O. 2/01/2023~~ Dy. C.F.O. (NDZ)

It has been observed that last full copy where Dy. C.F.O. is given above for 13 days. This practice should be avoided.