



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE NEW DELHI-110001


No: F.6/DFS/MS/School/WZ/2023/ 15

Dated: 06/01/2023

FIRE SAFETY CERTIFICATE

Certified that the building of **Nigam Pratibha Vidyalaya**, Located at **Satyawati Nagar, New Delhi -110052** comprised of Ground + 02 upper floors was issued FSC vide letter No. F6/DFS/MS/WZ/2018/2550 dated 26/11/2018. The premises was re inspected by the officer concerned by this department on 29/12/2022 in the presence of Smt. Sheela Jain (Principal) and observed that fire prevention and fire safety arrangements provided in the premises, found in good working condition. The premises have therefore, deemed complied with the fire prevention and fire safety requirements in accordance DOE circular No- F.16/Estate/CC/Fire Safety/2011/3298-3398 dated 01/03/2011 issued by the Director of education/NBC Part IV and that the premises is fit for occupancy class "Educational" Group-B, with effect from 06/01/2023 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to the compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 Condition mentioned below.

Issued on 06/01/2023 at New Delhi.



(Dharampal Bhardwaj)
Dy. Chief Fire Officer
West Zone

Copy to: -

1. The Principal, Nigam Pratibha Vidyalaya, Located at Satyawati Nagar, New Delhi - 110052.
2. Director of Education, Old Secretariat, New Delhi-110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.


03/01/2023

INSPECTION REPORT

1. Name & address of the building : Nigam Prathiba Vidyalaya, located at Satyawati Nagar, New Delhi-110052 (School ID - 1354140)
2. Type of Occupancy : Educational (Ground Floor + 02 Upper Floor)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/WZ/2018/2550 dated 26/11/2018
5. Fire Safety directives letter No : 3298-3398 dated 01/03/2011
6. Date of inspection : 29/12/2022
7. Name of the Inspecting Officers : Sarabjeet Singh, ADO (MN)
8. Name and designation of officers from the building side : Smt. Sheela Jain (Principal)
9. Year of Construction : 1989 (As per previous insp. report dtd.- 29/10/2018)
10. Applicant's letter No. : Email dated 17/02/2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	BBL /NBC Requirement/ As per previous insp. report dtd.- 29/10/2018	Provided at site	Remarks MR/NMR
1	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	<ul style="list-style-type: none"> Accessible Accessible NA 	<ul style="list-style-type: none"> 5mtr Provided 380cm Provided NA 	<ul style="list-style-type: none"> MR MR NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	<ul style="list-style-type: none"> 01 NA 	<ul style="list-style-type: none"> Provided NA 	<ul style="list-style-type: none"> MR NA
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	<ul style="list-style-type: none"> 1.5m NA 	<ul style="list-style-type: none"> 2 X 143cms, Provided NA 	<ul style="list-style-type: none"> MR (being old case) NA
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	<ul style="list-style-type: none"> NR NR 	<ul style="list-style-type: none"> NR NR 	<ul style="list-style-type: none"> NR NR
	e. No. of continuous staircases to terrace	01	Provided	MR
	f. Width of Corridor	1.5 m	Provided	MR
	g. Door Size	1 m	110cm & 93cm (Double Door) Provided	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	<ul style="list-style-type: none"> NA NA NA NA NA 	<ul style="list-style-type: none"> NA NA NA NA NA 	<ul style="list-style-type: none"> NA NA NA NA NA
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements • Upper floors 	<ul style="list-style-type: none"> NR NR 	<ul style="list-style-type: none"> NR NR 	<ul style="list-style-type: none"> NR NR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	<ul style="list-style-type: none"> 08 nos. CO₂, ABC type ISI marked 	<ul style="list-style-type: none"> Provided Provided Provided 	<ul style="list-style-type: none"> MR MR MR

6	First-Aid Hose Reels.			
	• Total numbers on each floor	01	Provided	MR
	• Length of hose reel hose	30m	Provided	MR
	• Nozzle diameter	5mm	Provided	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	Internal Hydrants			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12	Yard Hydrants.			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	Pumping Arrangements.			
	• Ground Level			
	➤ Discharge of main Pump	NA	NA	NA
	➤ Head of Main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey Pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Starting/ Manual stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	450 lpm	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 Ltrs	Provided	MR
15	Exit Signage.	Required	Provided	MR

Provision of Lifts.

11-15

	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of Lift lobby	NA	NA	NA
	• Communication In lift Car	NA	NA	NA
	• Fireman's Grounding Switch	NA	NA	NA
	• Lift Signage	NA	NA	NA
17	Standby power supply	NA	NA	NA
18	Refuge Area.			
	➤ Total Area	NA	NA	NA
	➤ Location	NA	NA	NA
19	Fire Control Room			
	• Detector System Panel	NA	NA	NA
	• Flow Switch Panel	NA	NA	NA
	• PA System Panel	NA	NA	NA
	• Batter backup	NA	NA	NA
	• Building Floor Plans	NA	NA	NA
20	Special Fire Protection Systems for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were test checked and found functional at the time of inspection. The shortcomings issued by this department vide letter no F6/DFS/MS/School/WZ/2022/97 dated 09/03/2022 have been complied.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no.F.6/DFS/MS/WZ/2018/2550 dated 26/11/2018 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Do (west)
on leave

Signature
29/11/2022

Signature of the Inspecting officer
Name: - Sarabjeet Singh
Designation: - ADO (MN)

362/ADO/mn
29/12/22

Dy CRO (WZ)
27/11/2022

ADO/MCN

Sir, F. T is put up for your kind personal & signature please.

Dy CRO (WZ)
27/11/2022

Signature
03/01/2023

next cell