



C-24

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

75
आजादी का
अमृत महोत्सव


No.F6/DFS/MS/2023/School/W2/28

Dated: 11/01/2023

FIRE SAFETY CERTIFICATE

Certified that the **Arya Hansraj Model School** located at **Bhalswa Village, K-block Market, Near Gas Agencies, Jahangir Puri, Delhi-110033** comprised of Ground and 03 upper floors (**School is running at Ground & 02 upper floors only and 3rd floor use for owner residence**) owned/ occupied by **Arya Hansraj Model School** was issued Fire Safety Certificated vide this office letter no. **F6/DFS/MS/2019/2293** dated **10.12.2019**. The premise was re-inspected by the officer concerned of this department on **28.12.2022** in the presence of **Mrs. Sheetal Gupta** and observed that all the fire prevention and fire safety arrangements as provided in the premises found in good working condition. The premises have deemed complied with requirements of circular issued by Director of Education letter no 3298-3398 dated 01.03.2011 and the building/ premise is fit for occupancy "**Group B Educational**" for **ground and 02 upper floors only** with effect from **11/01/2023** for a period of three years, in accordance with rule 36 unless under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules, 2010:

Issued on **11/01/2023** at New Delhi


(Dharmpal Bhardwaj)
Dy. Chief Fire Officer
Ph:-011-23414250
o/c op

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Manager, Arya Hansraj Model School located at Bhalswa Village, K-block Market, Near Gas Agencies, Jahangir Puri, Delhi-110033.

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

- 1 Name & address of the building : Arya Hansraj Model School located at Village Bhalswa . K-block Market, Jahangirpuri, Near Gas Agencies, Delhi-110033.
- 2 Type of Occupancy : Educational
- 3 Composition of building : Ground & 03 upper floors but school is running at ground & two floors Only and third floor used for owner residence purpose
- 4 Type of Case : Renewal
- 5 Details of previous NOC : F6/DFS/MS/2019/2293 dated 10.12.2019
- 6 Fire Safety directives letter No : Nil
- 7 Date of inspection : 28.12.2022
- 8 Name of the Inspecting Officers : ADO (RN)
- 9 Name and designation of officers from the building side : Mrs. Sheetal Gupta
- 10 Year of Construction : 2000
- 11 Applicant's letter No. : Letter No AHMS/562/2022 dated 22.12.2022

Sl. No.	Minimum Standards on fire prevention and fire safety U/R 33	Director of Education Circular dated 01.03.2011	Provided at site	Remarks MR/NMR
1	Access to building	Accessible	Accessible	MR
	• Road width	Accessible	Accessible	MR
	• Gate width	Accessible	Accessible	MR
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.06m & 70cm	MR (old case)
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1 m	1m	MR
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	12 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	• Total numbers	09nos	12nos	MR
	• Types	ABC/Co2	ABC--12	MR
	• ISI marking	ISI Marked	Yes	MR

6	First-Aid Hose Reels.			
	• Total numbers on each floor	01	Provided	MR
	• Length of hose reel hose	30m	30m	MR
7	Automatic fire detection and alarming system.			
	• Nozzle diameter	5mm	5mm	MR
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
8	MOEFA			
	• Hooters' Location	NA	NA	NA
9	Public Address System.			
10	Automatic Sprinkler System.			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	Internal Hydrants			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
12	Yard Hydrants.			
	• Hose Box	NA	NA	NA
	• Total number of hydrants	NA	NA	NA
13	Pumping Arrangements.			
	• Terrace level			
	➤ Discharge of pump	450 LPM	450 LPM	MR
	➤ Head of the pump	40m	40 m	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	NA
	➤ Head of Main pump	N/A	N/A	NA
	➤ Number of main pumps	N/A	N/A	NA
	➤ Jockey Pump out put	N/A	N/A	NA
	➤ Jockey pump head	N/A	N/A	NA
	➤ Standby Pump out put	N/A	N/A	NA
➤ Standby Pump Head	N/A	N/A	NA	
➤ Auto Starting/ Manual stopping	N/A	N/A	NA	
➤ Pump House Access	N/A	N/A	NA	
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 LTR	Provided	MR
15	Exit Signage.			
16	Provision of Lifts.			

N/14


	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in director of education Circular dated 01.03.2011, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 2293 dated 10.12.2019.

~~DOXW~~


~~By Gfo (WZ)~~
03/01/2023



6/11/2023

~~AA/R.N~~

As approved, F.T. letter is put up for your signature pl.

~~By Gfo (WZ)~~


10/11/2023


09/01/2023
ADD(AH)

~~WST~~

Signature of the Inspecting Officer
Name :- C.L. Meena
Designation - ADO RN