



**FORM 'H' : FORM FOR ISSUING FIRE SAFETY CERTIFICATE**  
[See sub-rule (1) of rule 35]  
**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**

75  
c42  
आजादी का  
अमृत महोत्सव

No. F6/DFS/MS/NDZ/2023/EH/15

Dated: 16/01/2023

**FIRE SAFETY CERTIFICATE**

Certified that The Kaanch Resto Bar and Lounge (A Unit of Delhi Export Import Private Limited), Plot No. 10 & 11 (Ground & 1<sup>st</sup> Floor), LSC Sector-G, Kondli, Mayur Vihar, Phase-III, Delhi-110096 owned / occupied by The Kaanch Resto Bar and Lounge (A Unit of Delhi Export Import Private Limited), was earlier issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/EH/NDZ/2020/69 Dated 16/03/2020. The premises was re-inspected by the officer concerned of this department on 17/12/2022 in the presence of Sh. Shivraj Singh and observed that all the Fire prevention and Fire Safety arrangements provided in the premises found in good working condition. The premises have therefore, deemed complied with rule 33 of the Delhi Fire Service rules, 2010 and that the building / premises is fit for occupancy Class "Assembly" (Group-D) with effect from 16/01/2023 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of conditions under 38 of the Delhi Fire Service rules, 2010.

Issued on ..... 16/01/2023 ..... at New Delhi.

  
(S.K. DUA)  
**DY. CHIEF FIRE OFFICER**  
**DELHI FIRE SERVICE.**

Copy to :-

1. Joint Commissioner of Police (Lic.) P. S. : Defence Colony, New Delhi-110024 w.r.t. MHA portal ID-2022040505612 dated 28/11/2022.
2. Smt. Soniya Vats, The Kaanch Resto Bar and Lounge (A Unit of Delhi Export Import Private Limited), Plot No. 10 (First Floor) & 11 (Ground & 1st Floor), LSC Sector-G, Kondli, Mayur Vihar, Phase-III, Delhi-110096.

**Conditions for the validity of Fire Safety Certificate:-**

1. All the fire safety arrangement provided there in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non- functional fire safety measure shall be at the responsibility of the management.
3. The trained fire- fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in).

## INSPECTION REPORT

1. Name & address of the building : The Kaanch Resto Bar and Lounge, Unit of Delhi Export Import Private Limited, Plot No. 10 & 11 (Ground & 1<sup>st</sup> Floor), LSC Sector-G, Kondli, Mayur Vihar, Phase-III, Delhi-110096.
2. Building is comprised of : Ground & 1st Floor only
3. Type of Occupancy : Assembly (Eating House)
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/EH/NDZ/2020/69 Dated 16/03/2020
6. Fire Safety directives Letter No. : NBC (Part-IV)
7. Date of inspection : 17/12/2022
8. Name of the Inspecting Officer : A.K. Jaiswal (D.O. East)
9. Name and designation of Officer from the building side : Mr. Shivraj Singh
10. Year of Construction : 2017-18
11. Applicant's MHA Portal No. : 2022040505612 dated 28/11/2022

S No	Minimum standards on fire prevention and fire safety U/R 33	NBC (Part-IV) Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 mtr	24 mtr	MR
	• Gate width	NA	NA	NA
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	3	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	2m & 1.50m	2m, 1.50m & 0.82m	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No of continuous staircase to terrace	1	1	MR
	e. Width Of Corridor	NA	NA	NA
	f. Door Size	2.00 mtr	2mx1, 1.50mx1 & 0.82mx1	MR
3.	Compartmentation			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	Smoke managements System			
	• Basements	NA	NA	NA
	• Upper floors	NA	NA	NA
5.	Fire Extinguishers			
	• Total numbers	6	6	MR
	• Types	ISI marked ABC/CO <sub>2</sub>	Provided	MR
	• IS marking	Required	Provided	MR

R

found  
been  
and  
MS/  
es

6.	<b>First – Aid Hose Reels</b>			
	• Total numbers on each floor	1	1	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	5mm.	5mm.	MR
7.	<b>Automatic fire detection and alarming system</b>			
	• Type of detector	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8.	<b>MOEFA</b>	Required	Provided	MR
9.	<b>Public Address System</b>	NA	NA	NA
10.	<b>Automatic Sprinkler System</b>			
	• Basements	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11.	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	100 mm	Provided	MR
	• Number of hydrants per floor	1	Provided	MR
	• Hose Box	1	Provided	MR
12.	<b>Yard Hydrants</b>			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13.	<b>Pumping Arrangements</b>			
	• Ground Level			
	• Discharge of main pump	NA	NA	NA
	➤ Head of main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Starting/Manual stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	40 MH	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	<b>Captive water Storage for fire fighting</b>			
	• Underground tank capacity	NA	NA	NA
	➤ Draw of connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	20,000 lts.	Provided	MR



15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	NA	NA	NA
	➤ Pressurization of lift lobby	NA	NA	NA
	➤ Communication in lift Car	NA	NA	NA
	➤ Fireman's Grounding Switch	NA	NA	NA
	➤ Lift Signage	NA	NA	NA
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	NR	NR	NR
	➤ Location	NR	NR	NR
19.	Fire control room			
	➤ Detector system panel	NA	NA	NA
	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	NA	NA	NA
	➤ Building Floor Plans	NA	NA	NA
20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. MCB and Conduit Metal Wiring has also been provided.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. F6/DFS/MS/EH/NDZ/2020/69 Dated 16/03/2020 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

*A.K. Jaiswal*  
19/12/22

Signature of the Inspecting Officer  
Name : A.K. Jaiswal  
Designation : D.O. (East)

*Dy. C.F.O. (NDZ)*

kindly mention no. of doors in 2(f) also.

*King*  
22/12/22

*DO (ED)* Head full done.

*Dy. C.F.O. (NDZ)* F.T. please.  
*A.K. Jaiswal*  
28/12/22

*DO (ED)* F.T. is added ft.  
*Dy. C.F.O. (NDZ)* *King*  
13/01/23  
F.T. is added ft.  
*A.K. Jaiswal*  
11/01/203  
F.T.O.