

134

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE**  
**NEW DELHI-110 001.**

No.F.6/DFS/MS/School/2023/SZ/39

Dated: 18/01/2023

**FIRE SAFETY CERTIFICATE**

Certified that the **Aakash Public School**, Ishwar Colony, Arjun Park, New Delhi-110043, comprised of ground floor plus three upper floors (third floor having single hall only on terrace not in use and closed), owned/occupied by Aakash Public School was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/2019/SZ/1970 dated 15/10/2019. The School building was re-inspected by the officer concerned of this department on 06/01/2023 in the presence of Mr. Sumeet Sharma (Manager) and found that the School building have deemed complied the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules 2010 and that the building/premises (**Ground floor, First floor & Second floor**) is fit for occupancy class "Educational" for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on.....18/01/2023..... at New Delhi.



(SUNIL CHAWDHARY)  
DY. CHIEF FIRE OFFICER  
SOUTH ZONE



Copy to:-

1. The Manager,  
Aakash Public School,  
Ishwar Colony, Arjun Park, New Delhi-110043
2. Director of Education,  
Govt. of NCT of Delhi, Old Secretariat,  
New Delhi-110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
9. In case of usage of third floor for schooling purpose then this FSC will be null and void.

N/21

**INSPECTION REPORT**

1. Name & address of the building : Aakash Public School, Ishwar Colony, Arjun Park, New Delhi-43  
 2. Building comprised of : G+3 floors (third floor having single hall only on terrace not in use)  
 3. Type of Occupancy : Educational  
 4. Type of Case : Renewal  
 5. Details of Previous NOC : F.6/DFS/MS/School/2019/SZ/1970 dated 15/10/2019  
 6. Fire Safety directives letter No : N/A  
 7. Date of inspection : 06/01/2023  
 8. Name of Inspecting Officer : A.D.O. R.K.Yadav  
 9. Name and designation of officers  
 From the building side : Mr. Sumeet Sharma (Manager)  
 10. Year of Construction : 2005 (GF & FF) & 2008 (SF & TF)  
 11. Applicant's letter No. : APS/F-Onri/NOC/1974/2022 dated 25/11/2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>Road width</li> <li>Gate width</li> <li>Width of internal road</li> </ul>	Accessible 06 m 4.5 m N/A	Provided 4.5 & 3.9 m N/A	MR MR N/A
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>Upper Floors</li> <li>Basements</li> </ul>	02 No's N/A	02 No's N/A	MR N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>Upper Floor</li> <li>Basements</li> </ul>	1.50 m each N/A	1.50 m each N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	Provided	MR
	e. Width of Corridor	1.50 m	1.50m	MR
	f. Class room Door Size	1.0 m	1.02 m	MR
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Sealing of electrical shafts</li> <li>Fire Rating of shaft door</li> <li>Water Curtain</li> <li>Fire Dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>Basements</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Upper floors</li> </ul>	Required	Natural ventilation	MR
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers</li> <li>Types</li> <li>IS marking</li> </ul>	18 no.'s ABC/CO <sub>2</sub> type ISI marked	Provided Provided ISI marked	MR MR MR

15

h

N/22

6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>	02 no.'s	Provided	MR
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	30 m	Provided	MR
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5 mm	Provided	MR
7.	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	N/A	N/A	N/A
8.	<b>MOEFA</b>	N/A	N/A	N/A
9.	<b>Public Address System</b>	N/A	N/A	N/A
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Ground Floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level                             <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> </ul> </li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pump House Access</li> </ul>			
	<ul style="list-style-type: none"> <li>Terrace level                             <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	450 LPM	Provided	MR
		30 m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity                             <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		10,000 ltrs	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR

Provisi  
17.  
18.

15

W

MR  
MR  
MR  
N/A  
N/A  
N/A

**Provision of Lifts.**

**No Lift**

	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	<b>Standby power supply</b>	N/A	N/A	N/A
18.	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Battery backup</li> <li>• Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F.6/DFS/MS/School/2019/SZ/1970 dated 15/10/2019 renewal under Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Note:-Third floor having single hall only on terrace is not in use and closed. Photographs have been enclosed (placed at C-32)

*R. K. Yadav*  
12/01/2023

Signature of Inspecting Officer  
Name:- R.K. Yadav  
Designation:- Asstt. Divisional Officer

D.O. (South West)

*[Handwritten signature]*  
18/1/23

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*  
FT letter is put up for sign Mr. M.S. Cell

*R. K. Yadav*  
17/01/2023