



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001

No. F.6/DFS/MS/EH/2023/SZ/ 18

Dated 17/01/2023

FIRE SAFETY CERTIFICATE

Certified that the Restaurant in the name & style of **M/s VEG Gulati The Dessart Gallery** located at, **First & Second Floor**, S-32, Green Park, Market, New Delhi 110016 in the building comprised of Basement, ground plus 02 upper floor owned/occupied by A Unit of Gulati Foods Pvt Ltd was issued Fire Safety Certificate by this department vide letter No F6/DFS/MS/EH/2020/SZ/59 dated 06-03-2020. The premise was re-inspected by the officer concerned of this department on 07/01/2023 in the presence of Mr. Praveen Gulati (owner) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "**Assembly, Group-D**" (**Restaurant running at 1st & 2nd Floor only**) as above with effect from 17/01/2023 for a period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 17 / 01 /2023 at New Delhi by

(SUNIL CHAWDHARY)
DY. CHIEF FIRE OFFICER (SZ)
DELHI FIRE SERVICE

Copy to: -

1. The Dy. Health Officer, Public Health Department, MCD, Aurobindo Marg, Green Park, Delhi-110016 (Ref. MHA Portal ID 2022120721153 dated 26/12/2022)

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The basement shall be used as per the provisions of BBL /NBC Part- IV
4. All the staff members must know the correct method of operation of fire fighting system.
5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."

INSPECTION REPORT

1	Name & Address of the Building	M/s VEG Gulati The Dessart Gallery (unit of Gulati Foods Pvt Ltd) at S-32, First & Second Floor, Green Park, Market, New Delhi 110016		
2	Type of Occupancy	Assembly Building "Group-D" Restaurant at 1 st & 2 nd Floor only		
3	Building Comprised of	Basement, Ground + 02 upper floors		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/EH/2020/SZ/58 dated 04/03/2020		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	07/01/2023		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Praveen Gulati (owner)		
10	Year of construction	1970	Basement & Ground other property	
11	Applicant letter No.	MHA Portal ID 2022120721153 dated 26/12/2022		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	UBBL 2016	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	<ul style="list-style-type: none"> Assessable N/A NA 	<ul style="list-style-type: none"> 9m N/A N/A 	<ul style="list-style-type: none"> MR N/A N/A
2	Number, width, type and arrangements of exits.			
	a. Number of Staircase			
	<ul style="list-style-type: none"> • Upper floors • Basement floor 	<ul style="list-style-type: none"> 02 N/A 	<ul style="list-style-type: none"> 02 N/A 	<ul style="list-style-type: none"> MR N/A
	b. Width of Staircase			
	<ul style="list-style-type: none"> • Upper floors • Basement floor 	<ul style="list-style-type: none"> Required N/A 	<ul style="list-style-type: none"> 1.0m & 0.70m (Spiral of Iren) N/A 	<ul style="list-style-type: none"> MR (old Case) N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	<ul style="list-style-type: none"> N/A N/A 	<ul style="list-style-type: none"> N/A N/A 	<ul style="list-style-type: none"> MR N/A
	d. No. of continuous staircase to terrace	NA	One	NA
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	2 Exits	1.05m x 2 nos	MR (old case)
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door. • Sealing of electrical shafts. • Fire rating of shaft door. • Water curtain • Fire dampers. 	<ul style="list-style-type: none"> N/A N/A N/A N/A N/A 	<ul style="list-style-type: none"> N/A N/A N/A N/A N/A 	<ul style="list-style-type: none"> N/A N/A N/A N/A N/A
4	Smoke Management system.			
	<ul style="list-style-type: none"> • Basement • Upper floors 	<ul style="list-style-type: none"> N/A 12 ACPH 	<ul style="list-style-type: none"> N/A Exhaust fan provided 	<ul style="list-style-type: none"> N/A MR
5	Fire Extinguishers.			
	<ul style="list-style-type: none"> • Total numbers • Types • ISI Marking 	<ul style="list-style-type: none"> 09 Nos ABC/CO2 ISI marked 	<ul style="list-style-type: none"> 10 Nos. ABC/Co2 Provided 	<ul style="list-style-type: none"> MR MR MR
6	First Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor. • Length of hose-reel hose. • Nozzle Diameter 	<ul style="list-style-type: none"> 01 No 30m 5mm 	<ul style="list-style-type: none"> Provided Provided Provided 	<ul style="list-style-type: none"> MR MR MR
7	Automatic Fire Detection and Alarming system.			

1

	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8.	MOEFA	Required	Provided	MR
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Upper floors 	Required	Provided	MR
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N/A	N/A	N/A
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Number of Hydrant per floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hose box. 	N/A	N/A	N/A
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> 2. Hose box. 	N/A	N/A	N/A
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main pump. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of main pump. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump output. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump head. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump output. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump head. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting / Manual Stopping. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Access to pump house 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Terrace Level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump. 	Main & Jockey	450 & 180 LPM	MR
	<ul style="list-style-type: none"> ➤ Head of pump. 	Required	40m & 35m	MR
	<ul style="list-style-type: none"> ➤ Power supply. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto starting of pump. 	Required	Provided	MR
14.	Captive water storage for Fire Fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Draw-off connection. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Fire Service Inlet. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Access to tank. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Overhead tank capacity. 	5,000 ltrs	10,000 ltr	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Pressurization of lift lobby. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Communication in lift car. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Fireman's switch. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Lift signage. 	N/A	N/A	N/A
17.	Standby Power Supply	Required	Provided	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location 	N/A	N/A	N/A
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector System Panel. 	N/A	N/A	N/A

	• Flow Switch Panel.	N/A	N/A	N/A
	• PA system Panel.	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for the Protection of special Risk, if any :	N/A	N/A	N/A

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/EH/2020/SZ/58 dated 04/03/2020, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

on leave

10/1/2023

Signature of the Inspection Officer
Name: Sh. Manoj Kumar Sharma
Design: DO (South)

Signature of the Inspecting Officer
Name: Sh. Rajesh Kumar
Design: ADO (BCP)

Dy. CFO (SZ)

F.T.
[Signature]
~~A DO/BCP~~

As approved, F.T. letter is put up for your signature pl

1/11/21

Dy CFO/SZ
[Signature]
13/11

M.S. All

uploaded photo 18/1/2023