

*(Faint stamp)*

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

No. F.6/DFS/MS/2023/SZ/41

Dated: 31/01/2023

**FIRE SAFETY CERTIFICATE**

Certified that the **Air Cargo Logistics Center-III** situated at Near New Custom House & AMPC, Cargo Zone, IGI Airport, New Delhi 110037 comprised of 02 Floor in Warehouse, Stilt + 04 Floor in office area owned/occupied by Shristi Cargo Warehouse Pvt Ltd have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of department on 14/01/2023 in the presence of Mr. M.D Kala (COO) and that the premise is fit for **Mixed occupancy "Storage /Business"** with effect from 31/01/2023 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 31/01/2023 at New Delhi by

  
(ATUL GARG)  
DIRECTOR  


Copy to: -

1. Mr. Ritesh Yarlagadda, Chief Executive Officer, Shristi Cargo Warehouse Pvt Ltd. Office Block, ACLC-II, Opp. Gate 6 Cargo Terminal, IGI Airport, New Delhi 110037.
2. The Chief Development Officer-DIAL, New Udaan Bhawan, Opposite – Terminal-3, IGI Airport, New Delhi-110037.

**Conditions for the validity of Fire Safety Certificate: -**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire-fighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

112

## INSPECTION REPORT

1	Name & Address of the Building	Air Cargo Logistics Center-III (Shristi Cargo Warehouse Pvt Ltd) at Near New Custom House & AMPC, Cargo Zone, IGI Airport, New Delhi 110037		
2	Type of Occupancy	"Storage occupancy ordinary Hazard"		
3	Building Comprised of	02 Floor in Warehouse, Stilt + 04 Floor in office area		
4	Type of Case	New case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	NFPA Requirements		
7	Date of Inspection	14/01/2023		
8	Name of the Inspecting Officers	DCFO (SZ) DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. M.D Kala (COO)		
10	Year of construction	2022		
11	Applicant letter No.	Outdoor diary no 9935 dated 11/01/2023		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	NFPA Requirements	Provided at Site	Remarks MR/NMR
1	<b>Access to Building.</b>			
	• Road width	06 m	7.5 mtr	MR
	• Gate width	06 m	10 mtr	MR
	• Width of internal road	06 m	Provided	MR
2	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	04 Nos	09 Nos	MR
	➤ Basement floor.	N/A	N/A	N/A
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.12 mtr	1.50 mtr	MR
	➤ Basement floor	N/A	N/A	N/A
	<b>c) Protection of exits</b>			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	Required	Provided	MR
	<b>d) No. of continuous staircase to terrace</b>	Required	Provided	MR
	<b>e) Width of corridor</b>	N/A	N/A	N/A
	<b>f) Door size</b>	0.81 m	1.50 mtr	MR
3	<b>Compartmentation.</b>			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers.	N/A	N/A	N/A
4	<b>Smoke Management system.</b>			
	• Basement	30 ACPH	N/A	N/A
	• Upper floors	12 ACPH	Natural ventilation	MR
5	<b>Fire Extinguishers.</b>			
	• Total numbers	Required	170 Nos	MR
	• Types	ABC/CO <sub>2</sub>	ABC & CO <sub>2</sub>	MR
	• ISI Marking	Required	Provided	MR
6	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	GF-29, FF-26 & Stilt to 4 <sup>th</sup> -03 nos each	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
7	<b>Automatic fire detection &amp; alarming system.</b>			
	• Type of detectors	Required	Flame/Smoke type	MR
	• Location of Main Panel	Required	Provided	MR
	• Location of Repeater Panel	Required	Provided	MR
	• Alternate source of power	Required	Provided	MR
	• Hooter's location	Required	Provided	MR

T      D      M

N/3



20

8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System</b>	Required	Provided	MR
10	<b>Automatic Sprinkler System /Foam/flooding system</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Ground floor/Foam/flooding system</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11	<b>Internal Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Size of Riser/Down-comer</li> </ul>	150mm	Provided	MR
	<ul style="list-style-type: none"> <li>Number of Hydrant per floor</li> </ul>	GF-29, FF-26 & Stilt to 4 <sup>th</sup> -03 nos each	Provided	MR
	<ul style="list-style-type: none"> <li>Hose box.</li> </ul>	GF-29, FF-26 & Stilt to 4 <sup>th</sup> F -03 nos each	Provided	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants.</li> </ul>	33 Nos	Provided	MR
	<ul style="list-style-type: none"> <li>Hose box.</li> </ul>	33 Nos	Provided	MR
13	<b>Pumping arrangements.</b>			
	<ul style="list-style-type: none"> <li><b>Ground Level</b></li> </ul>			
	<ul style="list-style-type: none"> <li>Discharge of main pump.</li> </ul>	2850 LPM & 6800 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>Head of main pump.</li> </ul>	88 m	Provided	MR
	<ul style="list-style-type: none"> <li>Number of main pumps.</li> </ul>	02 Nos.	Provided	MR
	<ul style="list-style-type: none"> <li>Jockey Pump output.</li> </ul>	300 & 300 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>Jockey Pump head.</li> </ul>	88 m	Provided	MR
	<ul style="list-style-type: none"> <li>Standby Pump output.</li> </ul>	2850 LPM & 6800 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>Standby Pump head.</li> </ul>	88 m	Provided	MR
	<ul style="list-style-type: none"> <li>Auto Starting/Manual Stopping.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Pump house access.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li><b>Terrace Level</b></li> </ul>			
	<ul style="list-style-type: none"> <li>Discharge of pump.</li> </ul>	900 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>Head of pump.</li> </ul>	35m	Provided	MR
	<ul style="list-style-type: none"> <li>Power supply.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Auto starting of pump.</li> </ul>	Required	Provided	MR
14	<b>Captive water storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity.</li> </ul>	500 KL	Provided	MR
	<ul style="list-style-type: none"> <li>Draw-off connection.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Fire Service Inlet.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Access to tank.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Overhead tank capacity.</li> </ul>	N/A	NA	N/A
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of lift shaft.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pressurization of lift lobby.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Communication in lift car.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Fireman's switch.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Lift signage.</li> </ul>	N/A	N/A	N/A
17	<b>Standby Power Supply</b>	Required	Provided (500 KVA set)	MR
18	<b>Refuge Area</b>			
	<ul style="list-style-type: none"> <li>Total area</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location</li> </ul>	N/A	N/A	N/A
19	<b>Fire Control Room.</b>			
	<ul style="list-style-type: none"> <li>Detector system panel.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Flow switch panel.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>PA system panel.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Battery backup.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Building floor plan.</li> </ul>	Required	Provided	MR

r

e

m


20	Special Fire Protection System for the Protection of special Risk, if any.	N/A	NA	N/A
----	--	-----	----	-----


Air Cargo Logistics Center-III (Shristi Cargo Warehouse Pvt Ltd) at Near New Custom House & AMPC, Cargo Zone, IGI Airport, New Delhi 110037


The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly DFA is put up for approval and signature please.


  
 Signature of Inspection Officer  
 Name: Sh. Sunil Chawdhary  
 Designation: Dy. CFO (SZ)

  
 Signature of inspecting Officer  
 Name Sh. M.K Sharma  
 Designation: DO (SD)

  
 Signature of the Inspecting Officer  
 Name: Sh. Rajesh Kumar  
 Designation: ADO (BCP)

CFO (HQ)


  
 27/01/2023


Director   
 30/1/23

FTP/5

~~Director~~  
~~ADO/BCP~~

1.1. is put up for signature, please



Director   
 31/1/23

N/S