



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DE LHI FIRE SERVICE, NEW DELHI-110001

No.F.6/DFS/MS/School/2023/NDZ/ 94

Dated: /0 /62 /2023

FIRE SAFETY CERTIFICATE

Certified that the Guru Harkishan Public School located at Loni Road, Shahdara, Delhi 110094, building comprised of Two Blocks G+1 & G+2 upper floors, owned / occupied by Guru Harkishan Public School, was issued FSC vide letter No. F6/DFS/MS/School/2019/NDZ/1864 Dated 26/09/2019. The School building was re-inspected by the officer concerned of this department on 06/02/2023 in presence of Sh. Satbir Singh (Principal) and observed that all the Fire Prevention and Fire Safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with the Circular No. 262-362 dated 17/01/2005 & rule 33 of the Delhi Fire Service Rule, 2010 and that the building is fit for occupancy class "Educational" (Group-B) with effect from \[\left(0 \) \ \(\gamma \geq \)/2023 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 10/02/2013 at New Delhi by.

DY. CHIEF FIRE OFFICER DELHI FIRE SERVICE.

Copy to:-

1. The Principal, Guru Harkishan Public School, Loni Road, Shahdara, Delhi 110094.

2. The Dy. Director of Education, Udyg Sadan, Plot no. 419, FIE, Patparganj Ind. Area, Delhi-110092.

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided therein shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the Management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. This certificate cannot be treated in any case for regularizations of unauthorized construction, if any.
- 6. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

	Nama C adduses of the builting	CTION REPOR	77			
1.	Name & address of the building: Guru	Harkishan Public	c School,			
2. E	Loni F Building is comprised of : Two F	Road, Shahdara, I	Delhi 110094.			
		Two Blocks (G+1) & (G+2) upper floors. Educational				
5. I	2019/NDZ/1864 Dt. 26/09	0./2016				
	005 & NBC Part-IV	9/2019				
/. L	Date of inspection : 06/02	2/2023		<u>.</u>		
8. N	Name of the Inspecting Officer: A.K. Ia	aiswal, D.O. (E.D	.)			
9. N	Name and designation of Officer		,			
f	rom the building side : Sh. Sa	atbir Singh (Princ	cipal)			
	(ear of Construction : 1986	& 2015				
	Applicant's letter No. : GHPS	/2022/2290 Da	ted 23/12/2022			
S.No	o. Minimum Standards on fire	NBC Part-IV	Provided at Site	Remarks		
	prevention and fire safety U/R 33	Requirements				
1	Access to building					
	• Road width	6.0 m	6.0 m	M/R		
	• Gate width	4.5 m	4.5 m	M/R		
	Width of internal road	N/A	N/A	N/A		
2	Number, Width, Type and Arrange	ment of Exits				
	a. Number of Staircases					
	• Upper Floor	02 nos. (G+1)	02 nos. + 02 Ramp (G+1)	M/R		
		02 nos. (G+2)	02 nos. (G+2)			
	Basement Width as Control	N/A	N/A	N/A		
	b. Width of Staircases					
	Upper Floor	1.50 m (G+1)	1.40 m, 1.25 m & 1.90 m	M/R		
		1.50 m (G+2)	Ramp x 2 (G+1)			
	Basement	N/A	1.50 m each (G+2)	NI / A		
	c. Protection of exits	N/A	N/A	N/A		
	Fire check door	N/A	N/A	NI / A		
	 Pressurization 	N/A	N/A N/A	N/A		
	d. No. of continuous staircases to	02 nos.	04 nos. /	N/A		
	terrace	02 1103.	04 1105.	M/R		
	e. Width of Corridor	1.5 m	2.0 m	M/D		
		1.0 m	1.02 m	M/R		
	f. Door size	1.0 111	1.02 111	M/R		
3	Compartmentation		,			
	• Fire check Door	N/A	N/A	N/A		
	Sealing of electrical Shafts	N/A	N/A	N/A		
	Fire rating of Shaft Door	N/A	N/A	N/A		
	Water Curtain	N/A	N/A	N/A		
	Fire Dampers	N/A	N/A	N/A		
4	Smoke Management System					
	 Basement 	N/A	N/A	N/A		
	 Upper Floors 	N/A	N/A	N/A		
5	Fire Extinguishers	-				
	Total Numbers	32 Nos.	32 Nos.	M/R		
	• Types	ABC & Co2	ABC & Co2	M/R		
	1 VDES					



11/11

			MIII				
6	First-aid-Hose Reels						
	• Total numbers of						
	• Total numbers of each floor (G+1)		Provided	24 (5			
	• Total numbers of each floor (G+2) • Length of hose reel hose	03 nos. (Provided	M/F			
	 Nozzle diameter 	30 m	Provided	M/F			
7	Automatic firm	05 mm	Provided	M/F			
	Automatic fire detection and alarmin M/						
	JPC OI UCLEUIDIC						
	• Location of main panel	N/A	N/A	N/A			
	* Location of repeater panel	N/A	N/A	N/A			
	• Alternate source of nower	N/A		N/A			
	Hooter's location	N/A	N/A	N/A			
8	MOEFA	N/A	N/A	N/A			
9	Public address System		N/A	N/A			
10	O Automatic Sprinkler System N/A N/A N/A N/A						
	• Basement						
	• Upper Floor	N/A	N/A	N/A			
	Sprinkler above false Ceiling	N/A	N/A	N/A			
11	Internal Hydrants	N/A	N/A	N/A			
	• Size of rise/down-comer	400		,			
	Number of Hydrants per Floor	100 mm	Provided	M/R			
	Hose Box	04	Provided	M/R			
12	Yard Hydrants	04	Provided	M/R			
	e Total manufacture						
	Total number of HydrantsHose Box	N/A	N/A	N/A			
13		N/A	N/A	N/A			
13	Pumping Arrangements						
	• Ground Level						
	Discharge of main Pump	N/A	N/A	N/A			
	Head of Main Pump	N/A	N/A	N/A			
	Number of main Pumps	N/A	N/A	N/A			
	> Jockey pump output	N/A	N/A	N/A			
	> Jockey pump head	N/A	N/A	N/A			
	> Standby pump output	N/A	N/A	N/A			
	> Standby pump head	N/A	N/A	N/A			
	Auto starting/Manual stoppingPump house access	N/A	N/A	N/A			
	Terrace Level	N/A	N/A	N/A			
			,	11/11			
	Discharge of pump	450 LPM	Provided ·	M/R			
		(Each Block)		1.171			
	head of the pump	40 ml/l	Provided	M/R			
	Power supply	Required	Provided	M/R			
	Auto Starting of pump	Required	Provided	M/R			
4	Captive Water Storage for Fire Fighting		TTOVICCO	141/10			
	Underground tank capacity	N/A	N/A	N/A			
	Draw-off connection	N/A	N/A	N/A			
	Fire service inlet	N/A					
	Access to tank	N/A	N/A	N/A			
	• overhead Tank capacity	10,000 Ltrs	N/A Provided	N/A M/R			
		(Each Block)	Provided	IVI / K			
- 1							



16	Provision of Lifts				
	Pressurization of Lift Shaft	N/A	N/A	N/A	
	 Pressurization of Lift lobby 	N/A	N/A	N/A	
	• Communication in lift car	N/A	N/A	N/A	
	 Firemen's grounding switch 	N/A	N/A	N/A	
	• Lift Signage	N/A	N/A	N/A	
17	Standby power supply	N/A	N/A	N/A	
18	Refuge Area				
	• Total area	N/A	N/A	N/A	
	• Location	N/A	N/A	N/A	
19	Fire Control Room				
	Detector system panel	N/A	N/A	N/A	
	• Flow switch panel	N/A	N/A	N/A	
	PA system panel	N/A	N/A	N/A	
	Battery backup	N/A	N/A	N/A	
	Building floor plans	N/A	N/A	N/A	
20	Special Fire Protection systems	N/A	N/A	N/A	
	for protection of special Risks, if	,	,		
	any:				

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required in Director of Education Circular No. 262-362 Dated 17/01/2005 & NBC Part-IV, The Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2019/NDZ/1864 Dt. 26/09/2019 is recommended to be renewed.

Signature of the Inspecting Officer Name: Ashok Kumar Jaiswal Designation: D.O. (East. Div.)

M/R M/R M/RM/R

N/AN/AN/AN/AN/AN/A

F.T. please.

AND

Sports

F.T. is added for sign. Alease.

Dy. cFo (RDDZ)

DEI TAN

dit

nal

sa

; sh

this , six