



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001**



C-34


No. F6/DFS/MS/EH/WZ/2023/ 59

Dated: 13/02/2023

**FIRE SAFETY CERTIFICATE**


Certified that M/s. Dasaprakash Restaurant (a unit of DAS Kitchens) running at Plot No. 35, Block- B1, Upper Ground Floor, Ashok Vihar Phase- II, New Delhi- 110052, owned/occupied by M/s. DAS Kitchen, was granted fire safety certificate by this department vide letter no. F6/DFS/MS/WZ/2020/47 dated 21.02.2020 in the name of Sankalp Restaurant. The premises was re-inspected by the officer concerned of this department on 07.02.2022 in the presence of Sh. Anurag Singh (manager) and observed that the management have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class- "Assembly" Group-D (Restaurant at Upper Ground Floor only) with effect from 13/02/2023 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed overleaf.

Issued on 13/02/2023 at New Delhi by.

  
(Dharampal Bhardwaj)  
Dy. Chief Fire Officer  
West Zone

Copy to:-

1. The Owner / Occupier, M/s. Dasaprakash Restaurant (a unit of DAS Kitchens), Plot No. 35, Block- B1, Upper Ground Floor, Ashok Vihar Phase- II, New Delhi- 110052.
2. The Dy. Health Officer, MCD, Keshav Puram Zone, Public Health Department, A-1 Block, Keshavpuram, New Delhi.
3. The Joint Commissioner of Police (Lic.), Police Station Defence Colony, First floor, New Delhi.

92   
13/2/2023

Following Fire Safety Directives must be adhered to: -

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional of fire safety measures shall be at the risk & responsibility of the management.
3. The trained firefighting staffs should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate through MHA portal (<https://www.delehlhlic.gov.in>) along with a copy of this certificate, six months prior to its expiry.
8. This FSC is valid for the Restaurant at Upper Ground Floor only.

**INSPECTION REPORT**

1. Name & address of the building : M/s. Dasaprakash Restaurant, Plot No. 35, Block- B1, Upper Ground Floor, , Ashok Vihar Phase- II, New Delhi- 110052.
2. Type of Occupancy : Assembly (Restaurant)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/WZ/2020/47 dated 21.02.2020- in the name of Sankalp Restaurant
5. Fire Safety directives letter No : N/A
6. Date of inspection : 07.02.2023
7. Name of the Inspecting Officers : M.K. Chattopadhyay, D.O (West)
8. Name and designation of officers from the building side : Sh. Anurag Singh, Manager
9. Year of Construction : 2018 (as per details upload on MHA portal)
10. Applicant's letter No. : Online ID- 2023012701181

The said restaurant is running at upper ground floor in a building comprised of basement, stilt, ground plus three floors.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as Rule 35(6) of DFS Rules- 2010	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	12 mts	Provided	MR
	• Gate width	4.5 mts	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-	-	-
	• Upper Floors	02	03	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases	-	-	-
	• Upper Floors	1.5 mts each	1 x 2.08, 2 x 1.50 mts	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits	-	-	-
	• Fire check door	N/A	Provided	---
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02	Provided	MR
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	1.5 mts.	Provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	• Basements	NA	N/A	N/A
	• Upper floors	Required	Natural ventilation	MR

M/10

5	<b>Fire Extinguishers</b>	08 nos. CO <sub>2</sub> , ABC type ISI marked	Provided	MR		
	<ul style="list-style-type: none"> <li>Total numbers</li> </ul>		Provided	MR		
	<ul style="list-style-type: none"> <li>Types</li> <li>IS marking</li> </ul>		Provided	MR		
6	<b>First-Aid Hose Reels.</b>	01 30 m 5 mm	Provided	MR		
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>		Provided	MR		
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>		Provided	MR		
7	<b>Automatic fire detection and alarming system.</b>	N/A	Provided	---		
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>		Provided	---		
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>		N/A	N/A		
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>		Provided	---		
	<ul style="list-style-type: none"> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>		Provided	---		
8	<b>MOEFA</b>	Required	Provided	MR		
9	<b>Public Address System.</b>	N/A	N/A	N/A		
10	<b>Automatic Sprinkler System.</b>	N/A	N/A	N/A		
	<ul style="list-style-type: none"> <li>Basement</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>Entire Restaurant</li> <li>Sprinkler above false ceiling</li> </ul>			N/A		
11	<b>Internal Hydrants</b>	100 mm	Provided	MR		
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>			MR		
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>			MR		
12	<b>Yard Hydrants.</b>	N/A	N/A	N/A		
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>			N/A		
13	<b>Pumping Arrangements.</b>	---	---	---		
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Head of Main pump</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Jockey Pump out put</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Auto Starting/ Manual stopping</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> </ul>			N/A		
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>			-----		
	<ul style="list-style-type: none"> <li>➤ Discharge of pump</li> </ul>			450 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Head of the pump</li> </ul>			40 mts	Provided	MR
<ul style="list-style-type: none"> <li>➤ Power Supply</li> </ul>	Required	Provided	MR			
<ul style="list-style-type: none"> <li>➤ Auto Starting of pump</li> </ul>	Required	Provided	MR			

X



N/A

14	<b>Captive Water Storage for fire fighting.</b>			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	20,000 lts	Provided	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	<b>Standby power supply</b>	Required	Provided	MR
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were randomly test checked and found functional at the time of inspection.

Note: All the shortcomings were issued by this department vide letter No. F.6/DFS/MS/EH/WZ/2023/22 dated 16.01.2023 have been complied with by the restaurant management.

In view of the deemed compliance of minimum standards on fire prevention and fire safety requirements under the rules, renewal of Fire Safety Certificate issued vide letter no. F6/DFS/MS/WZ/2020/47 dated 21.02.2020 is recommended under rule 37 of the Delhi Fire Service Rules, 2010 under DFS Act 2007.

Accordingly DFA is put up for approval please.

D.O. (WEST) 09/12/23  
 DATED: 09/12/23

Dy. CFO (WZ)

*[Handwritten Signature]*  
 09/12/23

*[Handwritten Signature]*  
 09/12/23  
 M.K. Chattopadhyay  
 Divisional Officer (West)

*[Handwritten Signature]*

P.T-0