

75  
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F.6/DFS/MS/EH/2023/SZ/ 71

Dated: 28/02/2023

**FIRE SAFETY CERTIFICATE**

Certified that the Eating House in the name & style of **M/s 7 ELINA VARA EARTH ROASTERY** located at Ground floor, Khasra No 595, Gadaipur Sultanpur, Mandi Road, New Delhi 110030 in the building comprised of Ground and Mezzanine floor (office only) owned/occupied by Ms. Simran Pal have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Delhi Fire Service on 15/02/2023 in the presence of Ms. Simran Pal and that the premise is fit for occupancy class **Group-D Assembly (Restaurant at Ground floor only)** with effect from 28/02/2023 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 28/02/2023 at New Delhi by

  
(Atul Garg)  
Director

**Delhi Fire Service**

Copy to: -

1. The Dy. Health Officer, Public Health Department, MCD, Aurobindo Marg, Green Park, New Delhi 110016. (MHA Portal ID 2023020201442 dated 03/02/2023)

**Conditions for the validity of Fire Safety Certificate: -**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire-fighting system.
4. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
5. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."
6. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

2/3

75  
भारतीय प्रजासत्ताक

## INSPECTION REPORT

1	Name & Address of the Building	M/s 7 ELINA VARA EARTH ROASTERY at Khasra No 595, Gadaipur Sultanpur, Mandi Road, New Delhi 110030.		
2	Type of Occupancy	Group D Assembly Building (Eating House)		
3	Building Comprised of	Ground & Mezzanine floor only		
4	Type of Case	New case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	09/02/2023		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Ms. Simran Pal		
10	Year of construction	2010		
11	Applicant letter No.	MHA Portal ID. 2023020201442 dated 03/02/2023		
<b>S. No.</b>	<b>Minimum standards on Fire Prevention and Fire Safety U/R 33</b>	<b>UBBL/ NBC- 2016</b>	<b>Provided at Site</b>	<b>Remarks MR/NMR</b>
<b>1</b>	<b>Access to Building.</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 m	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
<b>2</b>	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	02 No's	02 No	MR
	➤ Basement floor.	N/A	N/A	N/A
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.50 m each	1.50 & 1.50 m	MR
	➤ Basement floor	N/A	N/A	N/A
	<b>c) Protection of exits</b>			
	➤ Fire check door	N/A	N/A	N/A
	➤ Pressurization	N/A	N/A	N/A
	<b>d) No. of continuous staircase to terrace</b>	Required	One	MR
	<b>e) Width of corridor</b>	N/A	N/A	N/A
	<b>f) Door size</b>	1.50 m each	1.50 mtr each	MR
<b>3</b>	<b>Compartmentation.</b>			
	• Fire check door.	N/A	N/A	N/A
	• Sealing of electrical shafts.	N/A	N/A	N/A
	• Fire rating of shaft door.	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers.	N/A	N/A	N/A
<b>4</b>	<b>Smoke Management system.</b>			
	• Basement	N/A	N/A	N/A
	• Upper floors	12 ACPH	Exhaust Fans Provided	MR
<b>5</b>	<b>Fire Extinguishers.</b>			
	• Total numbers	06 Nos	09 Nos	MR
	• Types	ABC/CO <sub>2</sub>	ABC-07 & CO <sub>2</sub> -02	MR
	• ISI Marking	ISI marked	Provided	MR
<b>6</b>	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	One	Provided	MR

A

m

①

	<ul style="list-style-type: none"> <li>Length of hose-reel hose.</li> </ul>	30m	Provided	MR
	<ul style="list-style-type: none"> <li>Nozzle Diameter</li> </ul>	5mm	Provided	MR
7	<b>Automatic fire detection &amp; alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hooter's location</li> </ul>	N/A	N/A	N/A
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System</b>	N/A	N/A	N/A
10	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Ground/ upper floors.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11	<b>Internal Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Size of Riser/Down-comer</li> </ul>	100 mm	Provided	MR
	<ul style="list-style-type: none"> <li>Number of Hydrant per floor</li> </ul>	One	Provided	MR
	<ul style="list-style-type: none"> <li>Hose box.</li> </ul>	One	Provided	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose box.</li> </ul>	N/A	N/A	N/A
13	<b>Pumping arrangements.</b>			
	<ul style="list-style-type: none"> <li><b>Ground Level</b></li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of main pump.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Head of main pump.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Number of main pumps.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey Pump output.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey Pump head.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump output.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump head.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Auto Starting/Manual Stopping.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Pump house access.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li><b>Terrace Level</b></li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of pump.</li> </ul>	450 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Head of pump.</li> </ul>	35m	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Power supply.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Auto starting of pump.</li> </ul>	Required	Provided	MR
14	<b>Captive water storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Draw-off connection.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Fire Service Inlet.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Access to tank.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Overhead tank capacity.</li> </ul>	20,000 Ltrs	20,000 ltrs	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of lift shaft.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pressurization of lift lobby.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Communication in lift car.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Fireman's switch.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Lift signage.</li> </ul>	N/A	N/A	N/A





17	Standby Power Supply			
18	Refuge Area	N/A	N/A	N/A
	• Total area			
	• Location	N/A	N/A	N/A
19	Fire Control Room.	N/A	N/A	N/A
	• Detector system panel.	N/A	N/A	N/A
	• Flow switch panel.	N/A	N/A	N/A
	• PA system panel.	N/A	N/A	N/A
	• Battery backup.	N/A	N/A	N/A
	• Building floor plan.	N/A	N/A	N/A
20	Special Fire Protection System for the Protection of special Risk, if any.	N/A	N/A	N/A


The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.


Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly DFA is put up for approval and signature please.


  
 Signature of the Inspection Officer  
 Name: Sh. Manoj Kumar Sharma  
 Design: DO (South)


  
 Signature of the Inspecting Officer  
 Name: Sh. Rajesh Kumar  
 Design: ADO (BCP)


  
 CFO

  
 15/10

~~Signature~~

CFO/HQ   
 15/21/2023

Directed 

Pls confirm, mezzan floor  
 have 2 stairways  
  
 15/12/23

ADP/CP

Sir, the building is comprised of ground and mezzanine floor. The restaurant.