



e-12

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

No. F6/DFS/MS/Banquet/WZ/2023/ 14

Dated: 20/03/2023

**FIRE SAFETY CERTIFICATE**

Certified that the M/s SR Royal Kingdom, Induction Corporate Solutions Pvt. Ltd. Ground floor, P. D. Area, Haiderpur Badli More Metro Station, Shalimar Bagh, Delhi-110088, is running banquet hall at ground floor in building comprised of ground level + concourse level + platform level, phase-3, PD area I & II + 03 upper floors was inspected by the officers concerned of this department on 27.02.2023 in the presence of Mr. Dhiraj Gupta (Owner) and found that the said premises have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premise is fit for occupancy Group D "Assembly" (Banquet Hall) for ground floor with effect from 20/03/2023 for a period of 03 (Three) years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 20/03/2023 at New Delhi by

(Atul Garg)  
DIRECTOR

Ph; 011-23414000

**Copy to:**

1. MHA Portal ID. 2022082516574

**Conditions for validity of Fire Safety Certificate;**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

[http://www.delhi.gov.in/wps/wcm/connect/doit\\_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/](http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/)  
[http://www.delhi.gov.in/wps/wcm/connect/doit\\_fire/FIRE/Home/Forms](http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms)

**INSPECTION REPORT**

1. Name & address of the building : M/s SR Royal Kingdm, Induction Corporate Solutions Pvt. Ltd.  
Ground floor, P. D. Area, Haiderpur Badli More Metro Station,  
Shalimar Bagh, Delhi-110088.
2. Type of Occupancy : Assembly
3. Type of Case : New Case ( **Banquet hall is running at Ground Floor only**)
4. Details of Previous NOC : NA
5. Fire Safety directives letter No : F.6/DFS/MS/BP/2022/303 dated 28.06.2022.
6. Date of inspection : 27.02.2023
7. Name of Inspecting Officer : A. K. Sharma, ADO (Rohini) & D.B Mukherjee, DO (NW)
8. Name and designation of officers  
From the building side : Mr. Dhiraj Gupta (Owner)
9. Year of Construction : 2015
10. Applicant's letter No. : Online application No.2022082516574 dated 29.08.2022 &  
OD dated 01.01.2023

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	UBBL/NBC	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	• Road width	12m	30m	MR
	• Gate width	Accessible	Accessible	MR
	• Width of internal road	NA	NA	NA
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	NA	NA	NA
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floor	NA	NA	NA
	• Basements	NA	NA	NA
	c. Protection of exits			
	Fire check door	Required	Provided	MR
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
	f. Door Size	2.0m & 1.5m	Provided	MR
3.	<b>Compartmentation</b>			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	<b>Smoke Management System</b>			
	• Basements	12 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Exhaust fan	MR
5.	<b>Fire Extinguishers</b>			
	• Total numbers			
	• Types	ABC/CO2	ABC/CO2	MR
	• IS marking	ISI marked	Yes	MR
6.	<b>First-Aid Hose Reels</b>			
	• Total numbers on each floor	02	Provided	MR
	• Length of hose reel hose	30mm	Provided	MR
	• Nozzle diameter	5m	Provided	MR
7.	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	Required	Provided	MR
	• Location of Main Panel	NA	NA	NA



	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8.	<b>MOEFA</b>	Required	Provided	MR
9.	<b>Public Address System</b>	NA	NA	NA
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Ground &amp; Upper Floors</li> <li>Sprinkler above false ceiling</li> </ul>	NA	NA	NA
		NA	Provided	NA
		NA	NA	NA
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	100mm	Provided	MR
		02	Provided	MR
		02	Provided	MR
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	NA	Provided	NA
		NA	NA	NA
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level                             <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> <li>Pump House Access</li> </ul> </li> <li>Terrace level                             <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	2 x 2280lpm	2 x 2280lpm	MR
		80m	80m	MR
		NA	NA	NA
		2 x 180lpm	2 x 180lpm	MR
		80m	80m	MR
		2280lpm	2280lpm	MR
		80m	80m	MR
		Required	Provided	MR
		Required	Provided	MR
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity                             <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	2,00,000ltr	2,00,000ltr	MR
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	15,000ltr	NA
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> <li>Communication In lift Car</li> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
17.	<b>Standby power supply</b>	Required	300KVA	MR
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>Total Area</li> <li>Location</li> </ul>	NA	NA	NA
		NA	NA	NA
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>Detector System Panel</li> <li>Flow Switch Panel</li> <li>PA System Panel</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA




	<ul style="list-style-type: none"> <li>Battery backup</li> <li>Building Floor Plans</li> </ul>	NA	NA	NA
20.	Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

  
03/03/2023


Signature of the Inspecting Office  
Name: - D.B Mukherjee  
Designation:- DONW

  
2/3/23

Signature of the Inspecting Officer  
Name: - Ajay Kumar Sharma  
Designation:- ADO/Rohini

~~CFO (D.P. Bhargava)~~

  
10/07/2023

~~CFO~~   
10/07/2023


~~Director~~

where is the guidelines  
of our area, as letter  
to submit the days


~~Ajay Kumar~~

  
10/03/23

Discussed on 14/3/23 and  
guidelines for PD area  
has already been issued vide  
letter dated 28.6.2022.

~~Director~~   
15/03/23

FTPS

  
14/3/23