



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001

No. F6/DFS/MS/School/2023/NDZ/199

Dated: 20/03/2023

**FIRE SAFETY CERTIFICATE**

Certified that the Govt. Girls Sr. Sec. School located at Kailash Nagar, Delhi- 110031, comprised of ground plus three upper floors & ground plus one upper floor, owned/occupied by Govt. Girls Sr. Sec. School has already been issued FSC vide letter no. F.6/DFS/MS/School/2019/NDZ/1334 dated 24/06/2019. The premises was re-inspected by the officer concerned of fire service on 07/02/2023 in the presence of Sh. Sunil Kumar Jain, teacher of the school and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class 'Educational (Group-B)' with effect from 20/03/2023 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on 20/03/2023 at New Delhi by

(ATUL GARG)  
DIRECTOR  
DELHI FIRE SERVICE

To,  
The Principal  
Govt. Girls Sr. Sec. School located at Kailash Nagar, Delhi- 110031

Copy:-  
The Director of Education,  
Govt. of NCT of Delhi, Old Secretariat, Delhi-110054

**Conditions for the validity of Fire Safety Certificate**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

21/27

1. Name & address of the building : Govt. Girls Sr. Sec. School  
Kailash Nagar, Delhi- 110031
2. Building is comprised of : G+3 & G+1 (old Building Block)
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/School/2019/NDZ/1334 dt 24/06/2019
6. Fire Safety directive letter No. : NBC Part IV
7. Date of Inspection : 07/02/2023
8. Name of the Inspecting officers : ADO (Shd), Deepak Kumar
9. Name and designation of Officer  
from the building side : Mr. Sunil Kumar Jain (Teacher)
10. Year of Construction : 1995/ 2011
11. Applicant's letter No : GGSSS/K.N./384 dt 27/12/2022

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Part-IV Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 mtr. N/A N/A	15 mtr. N/A N/A	MR N/A N/A
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases <ul style="list-style-type: none"> <li>• Upper floor (G+1) (G+3)</li> <li>• Basement</li> </ul>	1+1 nos N/A	1+1 nos N/A	MR N/A
	B. Width of Staircases <ul style="list-style-type: none"> <li>• Upper floor</li> <li>• Basement</li> </ul>	1.50 mtr N/A	1.50mtr & 2.00 mtr N/A	MR N/A
	c. Protection of Exits <ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of Continuous Staircases to Terrace	01 nos	01 nos	MR
	e. Width of Corridor	1.50 mtr.	1.60 mtr & 2.40 mtr	MR
	f. Door Size	01 mtr.	01 mtr	MR
03	Compartmentation.			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire rating of shaft door</li> <li>• Water curtain</li> <li>• Fire dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
04	Smoke Management System			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper floor</li> </ul>	N/A N/A	N/A N/A	N/A N/A
05	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	15 nos ABC /CO <sub>2</sub> ISI marked	16 nos ABC & CO <sub>2</sub> Provided	MR MR MR

2

N/28

06	First-Aid-Hose Reels.			
	Total numbers on each floor (G+3)	01 nos	01 nos	MR
	• Length of hose reel hose	30 mtr	30 mtr	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter	N/A	N/A	N/A
08	MOEFA			
09	Public Address System.			
		N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 lpm	450 lpm	MR
	• Head of the pump	40 M	40 M	MR
	• Power supply	Required	Not Provided	MR
	• Auto starting of pump	Required	PNF	MR
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	10,000 ltr	10,000 ltr	MR
15	Exit Signage.			
		Required	Provided	MR

V-013

1/29

16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any:	N/A	N/A	N/A

The fire protection system provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rule. The FSC issued vide letter no. F.6/DFS/MS/School/2019/NDZ/1334 dated 24/06/2019 renewal under rule 35 of the Delhi Fire Service Rules, 2010 is recommended.

*Deepak*  
09/02/2023.

Signature of the inspection Officer  
Name :- Deepak Kumar  
Designation :- A.D.O (Sd)

DO (ED)

Pl. clarify that  
I - how many staircases are provided in each block  
II - are these blocks are inter connected?

*AKK*  
13/02/2023

Asst. Sd. Hd.

Sir, (1) One staircase provided in each block. One block G+1 and second is G+3.  
(2) No, Every block is separate.

DO (ED)

DFA please.

*Deepak*  
17/02/2023.

Dy. CFO (NDZ)

*AKK*  
17/02/2023  
R.T.O.