

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE  
NEW DELHI- 110001

No.F.6/DFS/MS/EH/2023/SZ/ 110

Dated: 23/03/2023

FIRE SAFETY CERTIFICATE

Certified that the M/s Imperfecto canteen at Smaaash (A unit of fun Gateway arena Pvt. Ltd.) running at second floor only in a building comprised of Two tier basement, ground plus eight upper floor located at Second Floor Orchard Mall Unit one, MLPC Plot, West Metro Station, Janakpuri, New Delhi-110058, owned/occupied by A unit of fun Gateway arena Pvt. Ltd have complied with the fire prevention and fire safety requirements in accordance with the Rule 33 of the Delhi Fire Service Rule 2010 and verified by the officer concerned of this department on 20/03/2023 in the presence of Sh. Vivek (Manager) and found that the building is fit for occupancy 'Class D "Assembly Building"(Restaurant)' for with effect from 23/3/2023 for a period of **three** years in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf. Issued on.....23/03/2023...at New Delhi by

  
(Atul Garg)  
DIRECTOR  
Delhi Fire Service

To,

M/s Imperfecto canteen at Smaaash (A unit of fun Gateway arena Pvt. Ltd.), Second Floor Orchard Mall Unit One, MLPC Plot, West Metro Station, Janakpuri, New Delhi-110058.

Copy to:-

The Joint Commissioner of Police, Lic. Unit, Defence Colony Police Station, New Delhi.

Following fire safety directives must be adhered to:-

- The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J<sup>1</sup> [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
- All the means of escape shall be kept free of all the type of obstruction all the time.
- All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
- This Fire Safety Certificate can not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

**INSPECTION REPORT**

1. Name & address of the building: M/s Imperfecto canteen at Smaaash (A unit of fun Gateway arena Pvt. Ltd.) Second Floor Orchard Mall Unit one, Janakpuri, Multi Level Parking Cum Commercial Complex, West Metro Station, Janakpuri, New Delhi-110058.
2. Building is comprised of : Two tier basement, ground plus eight upper floor but **restaurant/play area at second floor only**
3. Type of Occupancy : Group D (Assembly)
4. Type of Case : New
5. Details of Previous NOC : F.6/DFS/MS/PRKG/2022/SZ/56 dated 08/02/2023 (for MLCP cum Commercial Complex Janakpuri)
6. Fire Safety directives letter No : N/A
7. Date of inspection : 20/03/2023
8. Name of Inspecting Officers : DO Vedpal Chhikara & A.D.O. R.K.Yadav
9. Name and designation of officers  
From the building side : Mr. Vivek (Manager)
10. Year of Construction : 2015
11. Applicant's letter No. : online application ID 2023031003385 dated 12/03/2023

No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements	Provided at site	Remarks MR/NMR
	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>Road width</li> <li>Gate width</li> <li>Width of internal road</li> </ul>	09 m 06 m 06 m	Provided Provided Provided	M/R M/R M/R
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			<b>(Restaurant/Play area at SF only)</b>
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>Upper Floors</li> <li>Basements</li> </ul>	03 no.'s 03 no.'s	03 no.'s 03 no.'s	MR MR
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>Upper Floor</li> <li>Basements</li> </ul>	1.5 M each 1.5 M each	1.5 M each 1.5 M each	MR MR
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Pressurization</li> </ul>	Required Required	Provided Provided	MR MR
	d. No. of continuous staircases to terrace			
		Required	Provided	MR
		1.50 m	1.50 m	M/R
	e. Width of Corridor			
	f. Door Size	2 m & 1.5m	3Nos. X 2 m & 1X1.35m	M/R
3.	<b>Compartmentation</b>			<b>(Restaurant at SF only)</b>
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Sealing of electrical shafts</li> <li>Fire Rating of shaft door</li> <li>Water Curtain</li> <li>Fire Dampers</li> </ul>	Required Required N/A N/A Required	Provided Provided N/A N/A Provided	MR MR N/A N/A MR
4.	<b>Smoke Management System</b>			<b>(Restaurant at SF only)</b>
	<ul style="list-style-type: none"> <li>Basements</li> <li>Upper floors</li> </ul>	Required Required	Provided Provided	MR MR
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers in restaurant</li> <li>Types</li> <li>IS marking</li> </ul>	06 no.'s ABC/CO <sub>2</sub> ISI marked	Provided Provided Provided	M/R M/R M/R

(Common with MLCP cum commercial complex)				
6.	<b>First-Aid Hose Reels</b>			
	• Total numbers for restaurant	4 Nos.	Provided	M/R
	• Length of hose reel hose	30 mtrs	Provided	M/R
	• Nozzle diameter	5 mm	Provided	M/R
7.	<b>Automatic fire detection and alarming system in restaurant</b>		<b>(Restaurant at SF only)</b>	
	• Type of detectors Smoke/Heat	Heat & smoke	provided	MR
	• Location of Main Panel	Required	provided	MR
	• Location of Repeater Panel	GF	provided	MR
	• Alternate source of power	Required	provided	MR
	• Hooters' Location	Required	provided	MR
8.	<b>MOEFA with talk back system</b>	Required	provided	MR
9.	<b>Public Address System</b>	Required	provided	MR
10.	<b>Automatic Sprinkler System</b>		<b>(Restaurant at SF only)</b>	
	• Basement	Required	provided	MR
	• Ground Floor at restaurant	Required	provided	MR
	• Sprinkler above false ceiling	Required	provided	MR
11.	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	150/100 MM	provided	MR
	• Number of hydrants	Three	provided	MR
	• Hose Box	Three	provided	MR
12.	<b>Yard Hydrants</b>		<b>For entire building</b>	
	• Total number of hydrants	Required	Provided	M/R
	• Hose Box	Required	Provided	M/R
13.	<b>Pumping Arrangements</b>		<b>For entire building</b>	
	• Ground Level			
	➤ Discharge of main Pump	2850 LPM	Provided	M/R
	➤ Head of Main pump	90 mtrs	Provided	M/R
	➤ Number of main pumps	two	Provided	M/R
	➤ Jockey Pump out put	280 LPM	Provided	M/R
	➤ Jockey pump head	90 mtrs	Provided	M/R
	➤ Standby Pump out put	2850 LPM	Provided	M/R
	➤ Standby Pump Head	90 mtrs	Provided	M/R
	➤ Water curtain Pump	Required	Provided	M/R
	➤ Auto Starting/Manual Stopping	Required	Provided	M/R
		Required	Provided	M/R
	• Terrace level			
	➤ Pump House Access	900 lpm	Provided	M/R
	➤ Discharge of pump	40 m	Provided	M/R
	➤ Head of the pump	Required	Provided	M/R
	➤ Power Supply	Required	Provided	M/R
	➤ Auto Starting of pump	Required	Provided	M/R
14.	<b>Captive Water Storage for fire fighting</b>		<b>(Common with MLCP cum commercial complex)</b>	
	• Underground tank capacity for entire bldg.	2,00,000 ltrs	Provided	M/R
	➤ Draw-off connection	Required	Provided	M/R
	➤ Fire service inlet	Required	Provided	M/R
	➤ Access to tank	Required	Provided	M/R
	• Overhead Tank capacity	20000 ltrs	Provided	M/R

ls

W

c

15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	Standby power supply	Required	Provided	M/R
18.	Refuge Area.			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
19.	Fire Control Room			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Battery backup</li> <li>• Building Floor Plans</li> </ul>	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
20.	Special Fire Protection System for Protection of special Risks, if any:	Required co2 Flooding in LT & HT Panel	Provided	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the above compliance of the minimum standards of fire prevention and fire safety measures under the rules it is recommended to grant Fire Safety Certificate under Rule 35 of the Delhi Fire Service Rule 2010.

The FSC was issued vide letter No. F6/DFS/MS/PRKG/2022/SZ/56 dated 08/02/2022 ( for MLCP cum Commercial Complex)

*R.K. Yadav*  
 20/2/2023  
 Signature of Inspecting Officer  
 Name:- R.K. Yadav  
 Designation:- Asstt. Divisional Officer

*Vedpal Chhikara*  
 21/3/23  
 Signature of Inspecting Officer  
 Name:- Vedpal Chhikara  
 Designation:- Divisional Officer

*CFO (S2)*  
*Mugh*  
 22/3/2023  
*Director*  
*M*  
 23/09/23

HT P/5