



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

059

75
आजही
जन्तु मृतोःस्य

No. F6/DFS/MS/School/WZ/2023/ 233

Dated: 06/04/2023

FIRE SAFETY CERTIFICATE

Certified that the **Bal Bharati Public School, Unit- II (Primary Wing)** Located at **Block- B, Parwana Road, Pitampura, Delhi-110034 (Except Auditorium Block)**, comprised of Basement + Ground + 03 Upper Floor was issued Fire Safety Certificate by this department Vide Letter No. F6/DFS/MS/WZ/2019/1282 Dated 17.06.2019. The said premise was re-inspected by the officer concerned of this department on 14.03.2023 in the presence of Sh. Pranab Bhattacharya (Caretaker) and found that the premises / building have deemed complied with the fire prevention and fire safety requirements in accordance with D.O.E. Cr. No. 3298-3398 dated 01.03.2011 and that the premises/building is fit for occupancy class "Educational Building" Group B (**Except Auditorium Block**) with effect from 06/04/2023 for a period of three years, subject to compliance of the conditions printed below.

Issued on 06/04/2023 at New Delhi by.


(ATUL GARG)
DIRECTOR

Copy to: -

1. The Director, Directorate of Education, GNCT of Delhi, Old Secretariat, Delhi - 110054.
2. The Principal, Bal Bharati Public School, Unit-II, Block-B, Parwana Road, Pitampura, Delhi-110034.

INSPECTION REPORT

1. Name & address of the building: **Bal Bharati Public School, Unit-II (Primary Wing) Located at Block-B, Parwana Road, Pitam Pura, Delhi – 110034.**
2. Type of Occupancy : Educational (Basement + Ground + 03 Upper Floor)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/WZ/2019/1282 dated 17.06.2019
5. Fire Safety directives Letter No. : F6/DFS/MS/BP/2000/1074 dated 21.06.2000
6. Date of inspection : 14.03.2023
7. Name of the Inspecting Officer : M. K. Chattopadhyay, DO (West)
8. Name and designation of Officer from the building side : Sh. Pranab Bhattacharya (Caretaker)
9. Year of Construction : 1999
10. Applicant's letter No. : email dated 21.02.2023

S No	Minimum standards on fire prevention and fire safety U/R 33	Cr.No.3298-3398 dated 01.03.2011	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	Accessible	Provided	MR
	• Gate width	Accessible	Provided	MR
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	04	Provided	MR
	• Basements	02	Provided	MR
	b. Width of staircases			
	• Upper floors	1.5mtrs.	148 cm x 4	MR (Old Case)
	• Basements	1.5mtrs.	148 cm x 2	MR (Old case)
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No of continuous staircase to terrace	01	Provided	MR
	e. Width Of Corridor	NA	NA	NA
	f. Door Size	100 cm	Provided	MR
3.	Compartmentation			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	Smoke managements System			
	• Basements	Required	Provided	MR
	• Upper floors	NA	NA	NA
5.	Fire Extinguishers			
	• Total numbers	20 nos.	Provided	MR
	• Types	ABC & CO ₂	Provided	MR
	• IS marking	ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	• Total numbers on each floor	02	Provided	MR
	• Length of hose reel hose	30m	Provided	MR
	• Nozzle diameter	5mm	Provided	MR

7.	Automatic fire detection and alarming system			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8.	MOEFA	NA	NA	NA
9.	Public Address System	NA	Provided	NA
10	Automatic Sprinkler System			
	• Basements	Required	Provided	MR
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	Internal Hydrants:			
	• Size of riser/down- comer	Required	Provided	MR
	• Number of hydrants per floor	Required	Provided	MR
	• Hose Box	Required	Provided	MR
12	Yard Hydrants			
	• Total number of hydrants	NA	Provided	NA
	• Hose Box	NA	Provided	NA
13	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	NA	NA	NA
	➤ Head of main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Starting/Manual stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	900 & 180 lpm	Provided	MR
	➤ Head of the pump	40Mtr	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14	Captive water Storage for firefighting:			
	• Underground tank capacity	1,00,000 ltrs.	Provided	MR
	➤ Draw off connection	NA	NA	NA
	➤ Fire service inlet	NA	Provided	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	20,000 Ltrs.	Provided	MR
15	Exit Signage	Required	Provided	MR
16	Provision of Lifts			
	➤ Pressurization of Lift Shaft	NA	NA	NA
	➤ Pressurization of lift lobby	NA	NA	NA
	➤ Communication in lift Car	NA	NA	NA
	➤ Fireman's Grounding Switch	NA	NA	NA
	➤ Lift Signage	NA	NA	NA
17	Standby power supply	NA	NA	NA

18	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19	Fire control room			
	➤ Detector system panel	NA	NA	NA
	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	NA	NA	NA
	➤ Building Floor Plans	NA	NA	NA
20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA

Fire protection systems provided in the building were randomly test checked and found functional at the time of inspection. The Shortcomings issued vide letter no. F6/DFS/MS/School/WZ/2022/School/704 dated 22.11.2022 are rectified.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety requirements as per D.O.E. circular NO. 3298-3398 dated 01.03.2011, renewal of Fire Safety Certificate issued vide letter no. F6/DFS/MS/WZ/2019/1282 dated 17.06.2019, is recommended.

Accordingly DFA is put up for approval please.

D.O. (WEST), ... 572
DATED: 24/13/2023

CFO (DPG)

28/11/2023

18/11/2023
M.K. Chattopadhyay
DO (West)

CFO

29/11/2023

Director

29/11/2023

DO/MS

Director

5/12/23
✓

F.T. letter is put up for Signi please

03/12/2023