



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001




No. F6/DFS/MS/2023/Indl/ 193

Dated: 20/04/2023

FIRE SAFETY CERTIFICATE

Certified that the M/s Indian Needle Pvt. Ltd. located at Plot No. B-14, Industrial Area, G.T. Karnal Road, Delhi-110033 comprised of Basement, Ground & 02 upper floors only owned/occupied by Mr. Ashwani jain issued NOC by this department vide this office letter no. F6/MS/DFS/2003/3177 dated 30.12.2003 (basement, ground & first floor only). The premise was re-inspection by the officer concerned of this department on 28.03.2023 in presence of Sh. Aman Jain (Manager) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rules 33 of the Delhi Fire Service Rules, 2010 and building premises is fit for occupancy class G-2 "Industrial building" with effect from 20/04/2023..... for a period of three years, in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 20/04/2023 at New Delhi by

  
(Atul Garg)  
Director  
Ph:-011-23414000  
etc

Copy to :-

1. The Dy. Commissioner of Factory licensing, DMC 3rd, Floor, Civic Centre Minto Road, Delhi-110002
2. M/s Kumar Industries located at Plot No. A-31, G.T. Karnal Road, Industrial Area, Delhi-110033.

**Conditions for the validity of Fire Safety Certificate:**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system
5. The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration ( Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

**INSPECTION REPORT**

1. Name & address of the building : M/s Indian Needle Pvt. Ltd. Plot No. B-14, G.T. Karnal, Road, Delhi-110033
2. Type of Occupancy : Industrial Building
3. Type of Case : Renewal
4. Composition of building : Basement, Ground & 02 upper floors
5. Details of previous NOC : F6/MS/DFS/2003/3177 dated 30.12.2003 (Basement, ground & first floor only)
6. Fire Safety directives letter No : F6/DFS/MS/BP/2003/47 Dated: 06.01.2003
7. Date of inspection : 28.03.2023
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers  
from the building side : Sh. Aman Jain (Manager)
10. Year of Construction : Prior to 2002
11. Applicant's letter No. : Online e-mail Dated-21.03.2023

S.no.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06m	12m	MR
	• Gate width	05m	05m	MR
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	<b>a. Number of staircases</b>			
	• Upper Floors	02	03	MR
	• Basements	02	02	MR
	<b>b. Width of staircases</b>			
	• Upper Floors	1.25m	1.30m x2 & 1.20m	MR
	• Basements	1.25m	1.30m x2	MR
	<b>c. Protection of exits</b>			
	• Fire check door	Required	Provided	MR
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	01	MR
e. Width of Corridor	NA	NA	NA	
f. Door Size	1.25m	Provided	MR	
3	<b>Compartmentation.</b>			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	<b>Smoke Management System.</b>			
	• Basements	12 a/c per hour	Exhaust Fan	MR
	• Upper floors	12 a/c per hour	Natural ventilation	MR
5	<b>Fire Extinguishers</b>			
	• Total numbers	31nos	16nos	MR
	• Types	ABC/CO2	ABC-10/Co2-06	MR
	• ISI marking	ISI Marked	Yes	MR
6	<b>First-Aid Hose Reels.</b>			

	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>	01	Provided	MR
		30m	30m	MR
		5mm	5mm	MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	Smoke/ Heat	Provided	MR
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	Ground floor	Provided	MR
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	Every floor	Provided	MR
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	NA	NA	NA
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Upper Floor</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	NA	NA	NA
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	100mm	Provided	MR
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	01	Provided	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	01	Missing	MR
12	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	04	Provided	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	04	Provided	MR
13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/ Manual stopping</li> <li>Pump House Access</li> </ul> </li> </ul>	1620 LPM	1620 LPM	MR
		55m	55m	MR
		01	01	MR
		180 LPM	180 LPM	MR
		35m	35m	MR
		1620 LPM (Diesel operative)	1620 LPM (Diesel operative)	MR
		35m	35m	MR
		Required	Provided	MR
	<ul style="list-style-type: none"> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	900 LPM	Provided	MR
		35m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14	<b>Captive Water Storage for fire fighting.</b>			

N/14

	• Underground tank capacity	1,00,000 LTR	50,000 LTR provided & also connected with 60,000ltr O.II. Tank	MR
	➤ Draw-off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	10,000 LTR	60, 000 LTR	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.	One open goods lift is provided		
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked and found in working order at the time of inspection. The observations/ shortcomings issued and communicated vide this department letter of even no. 14 dated 02.01.2023 have been compiled by the management.

Keeping in view of the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to renew Fire Safety Certificate issued vide this department letter of even no. 3177 dated 30.12.2003 (basement, ground & first floor only) under rule 37 of the Delhi Fire Service Rules 2010.

DO/NW ~~ON M/Ref~~  
 CFO (D.P. Ghardwaj)


10/4/2023

CFO

Change the renewal certificate as per Rule

ADO (RN)

10/4/2023

  
 Signature of the Inspecting Officer  
 Name :- C.L. Meena  
 Designation:- ADO/RN

cont- - - P.T.O.