

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

Dated: 06/04/2023

No F.6 DFS/MS/School/2023/SZ/ 229

FIRE SAFETY CERTIFICATE

Certified that the **Heera Model School** located at Gurgaon Road, Samalka, New Delhi 110037 comprised of Ground plus Three Upper Floors owned/occupied by Heera Model School was issued Fire Safety Certificate by this department vide letter no. F6/DFS/MS/School/2020/SZ/115 dated 16/03/2020. The said premises was re-inspected by officer concerned of this department on 24/03/2023 in presence of Mr. Pawan Kumar Vats and found that the said school building have deemed complied with the fire prevention and fire safety requirements in accordance with Directorate of Education Circular No F.16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01/03/2011 issued by Director of Education, Govt. of NCT of Delhi and that the building is fit for occupancy class "**Educational Building Group – B**" with effect from 06/04/2023 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules 2010.

Issued on 06/04/2023 at New Delhi by


**ATUL GARG
DIRECTOR
DELHI FIRE SERVICE**

Copy to: -

1. The Principal, Heera Model School located at Gurgaon Road, Samalka, New Delhi 110037
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Conditions for the validity of Fire Safety Certificate

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

INSPECTION REPORT

| | | | | |
|---------------|--|---|-------------------------|-----------------------|
| 1 | Name & Address of the Building | Heera Model School Gurgaon Road, Samalka, New Delhi 110037 | | |
| 2 | Type of Occupancy | Educational, Group-B (School) | | |
| 3 | Building Comprised of | Ground + 03 upper floors | | |
| 4 | Type of Case | Renewal | | |
| 5 | Details of Previous NOC | F6/DFS/MS/School/2020/SZ/115 dated 16/03/2020 | | |
| 6 | Fire Safety Directives Letter No | F 16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01 03 2011 | | |
| 7 | Date of Inspection | 24-03-2023 | | |
| 8 | Name of the Inspecting Officers | Sh Rajesh Kumar ADO (BCP) | | |
| 9 | Name & Designation of Officers from the building side | Mr Pawan Kumar Vats | | |
| 10 | Year of construction | 2004 | | |
| 11 | Applicant letter No | Email Dated 02/03/2023 | | |
| S. No. | Minimum standards on Fire Prevention and Fire Safety U/R 33 | old Noc requirements | Provided at Site | Remarks MR/NMR |
| 1 | Access to Building. | | | |
| | • Road width | 06 mtr | Provided | MR |
| | • Gate width | -NA- | -NA- | -NA- |
| | • Width of internal road | -NA- | -NA- | -NA- |
| 2 | Number, width, type & arrangement of exits. | | | |
| | a) Number of Staircase | | | |
| | ➤ Upper floors. | 02 No | 02 mtr | MR |
| | ➤ Basement floor | -NA- | -NA- | -NA- |
| | b) Width of Staircase | | | |
| | ➤ Upper floors | 1 5m/0 75m | 1 50 mtr each | MR |
| | ➤ Basement floor | -NA- | -NA- | -NA- |
| | c) Protection of exits | | | |
| | ➤ Fire check door | -NA- | -NA- | -NA- |
| | ➤ Pressurization | -NA- | -NA- | -NA- |
| | d) No. of continuous staircase to terrace | One | 02 Provided | MR |
| | e) Width of corridor | 1 50 m | Provided | MR |
| | f) Door size | 01 m | Provided | MR |
| 3 | Compartmentation. | | | |
| | • Fire check door | -NA- | -NA- | -NA- |
| | • Sealing of electrical shafts | -NA- | -NA- | -NA- |
| | • Fire rating of shaft door. | -NA- | -NA- | -NA- |
| | • Water curtain | -NA- | -NA- | -NA- |
| | • Fire dampers | -NA- | -NA- | -NA- |
| 4. | Smoke Management system. | | | |
| | • Basement | -NA- | -NA- | -NA- |
| | • Upper floors | -NA- | -NA- | -NA- |
| 5. | Fire Extinguishers. | | | |
| | • Total numbers | 10 Nos | 12 Nos | MR |
| | • Types | ABC / CO2 | ABC & Co2 | MR |
| | • ISI Marking | ISI mark | Provided | MR |
| 6. | First Aid Hose Reels. | | | |
| | • Total numbers on each floor | 02 No | Provided | MR |
| | • Length of hose-reel hose | 30m | Provided | MR |
| | • Nozzle Diameter | 5mm | Provided | MR |
| 7 | Automatic fire detection & alarming system. | | | |
| | • Type of detectors | -NA- | -NA- | -NA- |




| | | | | | |
|-----|---|--------------------------|------|------|------|
| 19. | Fire Control Room. | • Detector system panel. | -NA- | -NA- | -NA- |
| | | • Flow switch panel | -NA- | -NA- | -NA- |
| | | • PA system panel | -NA- | -NA- | -NA- |
| | | • Battery backup. | -NA- | -NA- | -NA- |
| | | • Building floor plan. | -NA- | -NA- | -NA- |
| 20. | Special Fire Protection System for the Protection of special Risk, if any. | -NA- | -NA- | -NA- | |

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/School/2020/SZ/115 dated 16/03/2020, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.


 Signature of the Inspecting Officer
 Name: Sh. Rajesh Kumar
 Design: ADO (BCP)

DO (SD)

msk
27/3

afg
27/03/2023

Director
29/03/23

fipg

ADP

As approved, f.t. letter is put up for your signature.

1/4
3/4

Director
27/03/23