

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110 001.

No.F.6/DFS/MS/Hospital/2023/SZ/ 225

Dated: 15/05/2023

**FIRE SAFETY CERTIFICATE**

Certified that the BM Gupta Hospital Pvt. Ltd, Plot No. H-5, 8 to 10, Uttam Nagar, New Delhi-59, comprised of basement, stilt, ground plus three upper floors, owned/occupied by BM Gupta Hospital Private Limited. The Hospital building was inspected by the officers concerned of this department on 26/04/2023 in the presence of Dr. B.M. Gupta (Director) and found that hospital have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy Group-C "Institutional Building" Sub. Div. C-1 w.e.f. the date of issue of this certificate for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on.....15/05/2023..... at New Delhi.

  
(Atul Garg)  
Director  
Delhi Fire Service

Copy to:-

1. Dr.B.M. Gupta (Director), M/s BM Gupta Hospital Pvt. Ltd, Plot No. H-5, 8 to 10, Uttam Nagar, NewDelhi-59.
2. The Directorate of Health Services, M.O./C Nursing Home Cell, S-1, School Block, Shakarpur Delhi-110092.

**Following fire safety directives must be adhered to:-**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. All passage shall be kept free from obstructions.
5. The trained staff should be available round the clock.
6. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
7. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
8. Basement shall be used as per the building bye laws.
9. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
10. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
11. This Fire Safety Certificate is for one block only as mentioned in the address.

**INSPECTION REPORT**

- 1 Name & address of the building : BM Gupta Hospital Pvt. Ltd, Plot No. H-5, 8 to 10, Uttam Nagar, New Delhi-59
- 2 Building is comprised of : Basement, Stilt, ground plus three upper floors
- 3 Type of Occupancy : Institutional (Hospital Building)
- 4 Type of Case : New
- 5 Details of Previous NOC : N/A
- 6 Fire Safety directives letter No : F6/DFS/MS/ BP/2022/Hospital/136 dated 14/01/2022 ✓
- 7 Date of inspection : 26/04/2023
- 8 Name of Inspecting Officer : A D O R K.Yadav & D O Vedpal Chhikara
- 9 Name and designation of officers  
From the building side : Dr. B.M. Gupta (Director)
- 10 Year of Construction : Before 2008
- 11 Applicant's letter No : Outdoor diary no 906 dated 20/04/2023

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement	Provided at site	Remarks MR/MR
1.	<b>Access to building</b>			
	• Road width	Accessible	09 m	M/R
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	02 nos.	02 no 's	M/R
	• Basements	02 nos.	02 no 's	M/R
	b. Width of staircases			
	• Upper Floor	2 m & 1.5 m	2.0 m & 1.50 m	MR
	• Basements	2X1.5 m	2X1.5 m	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	2 No.	Provided	M/R
	e. Width of Corridor	2.40 M	Provided	M/R
	f. Door Size	1.25 m	1.25 m	MR
3.	<b>Compartmentation</b>			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Sealed	M/R
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	<b>Smoke Management System</b>			
	• Basements	Required	Provided	MR
	• Upper floors	Required	Provided	MR
5.	<b>Fire Extinguishers</b>			
	• Total numbers	20 no 's	Provided	M/R
	• Types	ABC/ CO <sub>2</sub> type	Provided	M/R ✓
	• IS marking	ISI marked	Provided	M/R

Handwritten signatures and marks at the bottom of the page.

6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>	2 No.	Provided	M/R
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	30 m	Provided	M/R
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5 mm	Provided	M/R
7.	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	Required	Provided	M/R
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	N/A	Ground floor	M/R
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	N/A	Ground floor	M/R
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	Required	Provided	M/R
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	Required	Provided	M/R
8.	<b>MOEFA</b>	Required	Provided	M/R
9.	<b>Public Address System</b>	N/A	N/A	N/A
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Upper Floors</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	100 mm	Provided	MR
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	Two	Provided	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	Two	Provided	MR
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> </ul> </li> </ul>	2280 LPM	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Head of Main pump</li> </ul> </li> </ul>	60 m	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Number of main pumps</li> </ul> </li> </ul>	one	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Jockey Pump out put</li> </ul> </li> </ul>	180 LPM	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Jockey pump head</li> </ul> </li> </ul>	60 m	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Standby Pump out put</li> </ul> </li> </ul>	2280 LPM	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Standby Pump Head</li> </ul> </li> </ul>	60 m	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Auto Starting/Manual Stopping</li> </ul> </li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Pump House Access</li> </ul> </li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> </ul> </li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Head of the pump</li> </ul> </li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Power Supply</li> </ul> </li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Auto Starting of pump</li> </ul> </li> </ul>	N/A	N/A	N/A
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity <ul style="list-style-type: none"> <li>Draw-off connection</li> </ul> </li> </ul>	2,00,000 ltrs	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Fire service inlet</li> </ul> </li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li> <ul style="list-style-type: none"> <li>Access to tank</li> </ul> </li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Overhead Tank capacity</li> </ul>	Required	Provided	MR
		10,000 Ltrs	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR


N/19


16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		Required	Provided	MR
		Required	Provided	M/R
		Required	Provided	MR
17.	<b>Standby power supply</b>	Required	Provided	M/R
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>&gt; Total Area</li> <li>&gt; Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Battery backup</li> <li>• Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	Required	HT & LT Panels provided	MR


The fire protection systems provided in the building were tested, checked and found functional at time of inspection.


Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures under Rule 35 of the Delhi Fire Service Rules 2010 it is recommended to grant Fire Safety Certificate.


  
 Signature of Inspecting Officer  
 Name:-R.K. Yadav  
 Designation:-Asstt. Divisional Officer

  
 Signature of Inspecting Officer  
 Name:- Vedpal Chhikara  
 Designation:- Divisional Officer

CFO (IO)   
 1/5/2023

Directed   
 8/05/23

I have send a blue call that system is out money in this hospital. P/S ready copy the same be in NCC is issued. 

CFO (IO)   
 8/5/2023 DO (SW)