

CA



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**

No.F.6/DFS/MS/School/2023/NDZ/407

Dated: 09/06/2023

**FIRE SAFETY CERTIFICATE**

Certified that the **Govt. Girls Sr. Sec. School** located at **Mayur Vihar Ph-3, Kondali Gharauli, Delhi, New Building (SPS) (School ID-1002352)**, comprised of **Ground & Three Upper Floors** only owned / occupied by Govt. Girls Sr. Sec. School, have complied with the fire prevention and Fire safety requirements in accordance with NBC Part-IV and verified by the officers concerned of Fire Service on 25.05.2023 in presence of Mr. Khatib Ahmed and that the building / premises is fit for occupancy class **"Educational" (Group B)** and with effect from 09/06/2023 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 09/06/2023 at New Delhi by.

  
**(ATUL GARG)**  
**DIRECTOR**  
**DELHI FIRE SERVICE**

Copy to :-

1. The Principal, Govt. Girls Sr. Sec. School located at Mayur Vihar Ph-3, Kondali Gharauli, New Building (SPS) (School ID-1002352), Delhi.
2. Assistant Engineer (E), Sub-div.-4, Education Electrical Edn.-1, Div. (N), PWD, Govt. of Delhi Room No.-3, 1st Floor, Plot No.-41, Satguru Ramsingh Marg, Rama Road, Zakhira, Delhi-110015.
3. Director of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi-110054.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in).

o/c @

# INSPECTION REPORT

1. Name & address of the building: Govt. Girls Sr. Sec. School, Mayur Vihar Ph-3, Kondali Gharauli, New Building (SPS) (School ID-1002352), Delhi
2. Type of Occupancy : Educational
3. Type of Case : New Ground + Three Upper Floors (SPS)
4. Details of previous NOC : Nil
5. Fire Safety directives Letter No. : NBC (Part-IV)
6. Date of inspection : 25/05/2023
7. Name of the Inspecting Officer : Yashwant Singh Meena, ADO (LN) & Ashok Kumar Jaiswal, D.O. (East)
8. Name and designation of Officer from the building side : Mr. Khatib Ahmed
9. Year of Construction : 2021-22
10. Applicant's letter No. : 54(13)/A.E.(E)-5/P.W.D./M.-1/2022-23/117

S No	Minimum standards on fire prevention and fire safety U/R 33	NBC Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 mtr	6 mtr	MR
	• Gate width	4.5 mtr	4.5 mtr	MR
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	3	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper floors	1.50mtr	1.80m x 3	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	1	2	MR
	e. Width Of Corridor	1.50 Mtr.	Provided	MR
	f. Door Size	1.00 Mtr.	Provided	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers			
4.	Smoke managements System			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	10	20	M/R
	• Types	ISI marked ABC/CO <sub>2</sub>	Provided	MR
	• IS marking	Required	Provided	M/R

① A 60 e




6.	First – Aid Hose Reels			
	• Total numbers on each floor	1	1	MR
	• Length of hose reel hose	30mtr	30 mtr	MR
	• Nozzle diameter	5mm	5 mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	N/A	N/A	
	➢ Head of main pump	N/A	N/A	N/A
	➢ Number of main pumps	N/A	N/A	N/A
	➢ Jockey pump out put	N/A	N/A	N/A
	➢ Jockey pump head	N/A	N/A	N/A
	➢ Standby Pump out put	N/A	N/A	N/A
	➢ Standby Pump Head	N/A	N/A	N/A
	➢ Auto Staring/Manual stopping	N/A	N/A	N/A
	➢ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➢ Discharge of pump	450 LPM	450 LPM x 2	MR
	➢ Head of the pump	40MH	40 MH	MR
	➢ Power supply	Required	Provided	MR
	➢ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➢ Draw of connection	N/A	N/A	N/A
	➢ Fire service inlet	NA	N/A	NA
	➢ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 ltr	10,000 ltr	MR
15.	Exit Signage	Required	Provided	MR


(10) 10/1

16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area	N/A	N/A	
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.


Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended.


  
 Signature of the Inspecting Officer  
 Name : Yashwant Singh Meena  
 Designation : A.D.O. (LN)


  
 Signature of the Inspecting Officer  
 Name : A.K. Jaiswal  
 Designation : D.O. (East)


Dy. C.F.O. (ASZ)

  
 03/06/23

C.F.O.  
  
 5/6/2023

Director  
  
 9/06/23

F.T. Letter is put up for sign. Please  
 Director 

  
 7/6/2023