

INSPECTION REPORT

1. Name & address of the building : Sarvodaya Kanya Vidyalaya, Gazipur, New Building (SPS) (School ID-1002184), Delhi.
2. Type of Occupancy : Educational
3. Type of Case : New
4. Details of previous NOC : Nil
5. Fire Safety directives Letter No. : NBC (Part-IV)
6. Date of inspection : 25/05/2023
7. Name of the Inspecting Officer : Yashwant Singh Meena, ADO (LN) & Ashok Kumar Jaiswal, D.O. (East)
8. Name and designation of Officer from the building side : Mr. Khatib Ahmed
9. Year of Construction : 2021-22
10. Applicant's letter No. : 54(13)/A.E.(E)-5/P.W.D./M -1/2022-23/66

S No	Minimum standards on fire prevention and fire safety U/R 33	NBC Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 mtr	6 mtr	MR
	• Gate width	4.5 mtr	4.5 mtr	MR
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	3	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper floors	1.50mtr	1.80m x 3	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	1	2	MR
	e. Width Of Corridor	1.50 Mtr.	Provided	MR
	f. Door Size	1.00 Mtr.	Provided	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers			
4.	Smoke managements System			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	10	20	M/R
	• Types	ISI marked ABC/CO ₂	Provided	MR
	• IS marking	Required	Provided	M/R

(11) 50/

6.	First - Aid Hose Reels			
	• Total numbers on each floor	1	1	MR
	• Length of hose reel hose	30mtr	30 mtr	MR
	• Nozzle diameter	5mm	5 mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	N/A	N/A	
	➤ Head of main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Staring/Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	450 LPM x 2	MR
	➤ Head of the pump	40MH	40 MH	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 ltr	10,000 ltr	MR
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			

u ✓ 50/

16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area	N/A	N/A	
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended

Signature of the Inspecting Officer
Name : Yashwant Singh Meena
Designation : A.D.O. (LN)

Signature of the Inspecting Officer
Name : A.K. Jaiswal
Designation : D.O. (East)

Dy. C.F.O. (NDZ)

R.V.P.
03/06/23

C.F.O. 5/6/2023

Director 4/6/23

Not in

F.T. Letter is put up for sign. Please
Director 8/6/23

7/6/2023