



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001**

No.F6/DFS/MS/Bnqt./2023/NDZ/College/17

Dated: 09/06/2023

**FIRE SAFETY CERTIFICATE**

Certified that the Auditorium Building located at East Delhi Campus, Guru Gobind Singh Indraprastha University, Surajmal Vihar, Shahdara, Delhi-110032, building comprised of two basement, ground plus four upper floors, owned/occupied by Guru Gobind Singh Indraprastha University. The premises was inspected by the officers concerned of this department on dated **06/06/2023** in the presence of Sh. Sanjay Kumar, E.E. (E) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have complied with rule 33 of the Delhi Fire Service Rules, 2010 and observed that the building/premises is fit for occupancy class "**Assembly**" Group 'D' with effect from **09/06/2023** for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on.....**09/06/2023**.....at New Delhi by

  
(ATUL KARGI)  
DIRECTOR  
DELHI FIRE SERVICE

To,

Sh. Sanjay Kumar, E.E. (E) Executive Engineer (E)  
Higher Education Elect. Division, P.W.D.,  
D.G.E.R. Complex, Sec- 3, Dwarka, New Delhi-110078

**Conditions for the validity of Fire Safety Certificate**

1. **Basement shall be used strictly as per UBBL-2016.**
2. All the means of escape shall be kept free of all type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
6. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate. Six Months prior to its expiry.

1133  
INSPECTION REPORT

1. Name & address of the building : Auditorium building, East Delhi Campus,  
Guru Gobind Singh Indraprastha University,  
Surajmal Vihar, Shahdara, Delhi-110032.
2. Building is comprised of : Two Basements, Ground & 4 Upper Floors.
3. Type of Occupancy : Assembly (Group-D)
4. Type of Case : New
5. Details of previous NOC : Nil
6. Fire Safety directives Letter No. : F6/DFS/MS/BP/2015/72 Dt. 18/03/2015
7. Date of inspection : 06/06/2023
8. Name of the Inspecting Officer : A.K. Jaiswal, DO(ED) & Deepak Kumar, ADO(Shah)
9. Name and designation of Officer  
from the building side : Sh. Sanjay Kumar, E.E. (E),
10. Year of Construction : 2021-22
11. Applicant's letter No. : 23(32/7)/H.E.E.D.(B-141)/PWD/2023/320 Dated 02/05/2023

S.No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/UBBL Requirement	Provided at Site	Remarks
1	Access to building			
	• Road width	06 m	30 m & 45 m	MR
	• Gate width	06 m	06 m	MR
	• Width of internal road	06 m	06 m	MR
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper Floor	04 Nos.	04 Nos.	MR
	• Basement	04 Nos.	04 Nos.	MR
	b. Width of Staircases			
	• Upper Floor	2 mtr	2 mtr	MR
	• Basement	2 mtr	2 mtr	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No. of continuous staircases to terrace	04 Nos.	04 Nos.	MR
	e. Width of Corridor	Required	Provided	MR
	f. Door size	2 mtr	2 mtr	MR
3	Compartmentation			
	• Fire check Door	Required	Provided	MR
	• Sealing of electrical Shafts	Required	Provided	MR
	• Fire rating of Shaft Door	Required	Provided	MR
	• Water Curtain	Required	Provided	MR
	• Fire Dampers	Required	Provided	MR
4	Smoke Management System			
	• Basement	Required	Mechanical Ventilation	MR
	• Upper Floors	Required	Mechanical Ventilation	MR
5	Fire Extinguishers			
	• Total Numbers	40 Nos.	44 Nos.	MR
	• Types	ABC & Co2	ABC & Co2	MR
	• IS Marking	ISI Marked	ISI Marked	MR

2 x 50



N/34

First-aid-Hose Reels			
• Total numbers of each floor	02 Nos.	Provided	MR
• Length of hose reel hose	30 M	30 M	MR
• Nozzle diameter	05 mm	05 mm	MR
7 Automatic fire detection and alarming system			
• Type of detectors	Heat, Smoke & Beam	Provided	MR
• Location of main panel	Ground Floor	Provided	MR
• Location of repeater panel	Guard Room	Provided	MR
• Alternate source of power	Required	Provided	MR
• Hooter's location	Required	Provided	MR
8 MOEFA	Required	Provided	MR
9 Public address System	Required	Provided	MR
10 Automatic Sprinkler System			
• Basement	Required	Provided	MR
• Upper Floor	Required	Provided	MR
• Sprinkler above false Ceiling	Required	Provided	MR
11 Internal Hydrants			
• Size of rise/down-comer	150 mm	Provided	MR
• Number of Hydrants per Floor	02 No.	Provided	MR
• Hose Box	02 No.	Provided	MR
12 Yard Hydrants			
• Total number of Hydrants	Required	Provided	MR
• Hose Box	Required	Provided	MR
13 Pumping Arrangements			
• Ground Level			
➢ Discharge of main Pump	2850 LPM x 2 & 1620 LPM x 1 (water Curtain)	Provided	MR
➢ Head of Main Pump	90 M	Provided	MR
➢ Number of main Pumps	02 No.	Provided	MR
➢ Jockey pump output	180 LPM	Provided	MR
➢ Jockey pump head	90 M	Provided	MR
➢ Standby pump output	2850 LPM	Provided	MR
➢ Standby pump head	90 M	Provided	MR
➢ Auto starting/Manual stopping	Required	Provided	MR
➢ Pump house access	Required	Provided	MR
• Terrace Level			
➢ Discharge of pump			
➢ head of the pump	N/A	N/A	N/A
➢ Power supply	N/A	N/A	N/A
➢ Auto Starting of pump	N/A	N/A	N/A
14 Captive Water Storage for Fire Fighting			
• Underground tank capacity	2,00,000 ltrs	Provided	MR
➢ Draw-off connection	Required	Provided	MR
➢ Fire service inlet	Required	Provided	MR
➢ Access to tank	Required	Provided	MR
• overhead Tank capacity	25,000 Ltrs.	Provided	MR
15 Exit Signage			
	Required	Provided	MR

2 X 50



16	Provision of Lifts			
	• Pressurization of Lift Shaft	Required	Provided	MR
	• Pressurization of Lift lobby	Required	Provided	MR
	• Communication in lift car	Required	Provided	MR
	• Firemen's grounding switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	Required	Provided	MR
	• Flow switch panel	Required	Provided	MR
	• PA system panel	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building floor plans	Required	Provided	MR
20	Special Fire Protection systems for protection of special Risks, if any:	Panel Protection by clean agent/Co2	Provided	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The shortcomings as communicated earlier vide letter no. F.6/DFS/MS/College/2023/NDZ/06 dated 13/02/2023 has been rectified now.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

*Deepak*  
07/06/2023  
Signature of the Inspecting Officer  
Name : Deepak Kumar  
Designation : A. D.O. (Shah.)

*A.K. Jaiswal*  
07/06/2023  
Signature of the Inspecting Officer  
Name : A.K. Jaiswal  
Designation : DO (East Div.)

*By. CFO (NDZ)*  
*RVP*  
07/06/23

*C.F.O.*  
*Khaj*  
7/6/2023

*Director/MS*  
07/06/23

*ALF/AM*  
*RVP*  
08/06

*DO(ED)/ADO(Shah.)*

F.T. letter is put up for sig. Pl.

*Director/MS*  
07/06/23

*RVP*  
08/06

*mm*