



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**


No.F.6/DFS/MS/School/2023/NDZ/372

Dated: 29/05/2023

**FIRE SAFETY CERTIFICATE**

Certified that the Bal Mandir Sr. Sec. School located at Defence Enclave Vikas Marg, Delhi 110092, building comprised of Basement, Ground & Three upper Floors, owned / occupied by Bal Mandir Sr. Sec. School, was issued Fire Safety Certificate vide letter No. F6/DFS/MS/School/2018/NDZ/1736 Dt. 25/07/2018. The School building was re-inspected by the officers concerned of this department on 16/05/2023 in presence of Sh. Yogesh Arora and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with the Fire Prevention and Fire Safety requirements in accordance with Circular No. 262-362 dated 17/01/2005 issued by Director of Education and that the building is fit for occupancy class "Educational" (Group-B) and valid up to 31/03/2026 (three years) in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 29/05/2023 at New Delhi by.

  
(ATUL GARG)  
DIRECTOR

DELHI FIRE SERVICE

Copy to:-

1. The Principal, Bal Mandir Sr. Sec. School, Defence Enclave, Vikas Marg, Delhi 110092.
2. Director of Education, D-Block, Anand Vihar, Delhi-110092.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided therein shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the Management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction, if any.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

N/b

## INSPECTION REPORT

1. Name & address of the building: Bal Mandir Sr. Sec. School Defence Enclave Vikas Marg Delhi 110092.
2. Building is comprised of: Basement, Ground & Three upper floors.
3. Type of Occupancy: Educational
4. Type of Case: Renewal
5. Details of previous NOC: F6/DFS/MS/School/2018/NDZ/1736 Dt. 25/07/2018
6. Fire Safety directives Letter No.: Circular No. 262-362 Dt. 17/01/2005
7. Date of inspection: 16/05/2023
8. Name of the Inspecting Officer: A.K. Jaiswal, D.O. (E.D.) & Yashwant Meena ADO (LN)
9. Name and designation of Officer from the building side: Sh. Yogesh Arora
10. Year of Construction: 1987-1988
11. Applicant's Letter No.: BM/DE/23-24/147 Dated 10/05/2023

S.No.	Minimum Standards on fire prevention and fire safety U/R 33	D.O.E. Cir Req 17/01/2005	Provided at Site	Remarks
1	Access to building	6 m	10 m ✓	M/R
	• Road width	N/A	N/A	N/A
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper Floor	02 nos.	02 nos. ✓	MR
	• Basement	02 nos.	06 nos. ✓	MR
	b. Width of Staircases			
	• Upper Floor	1.50 m	1.45 m & 1.60 m ✓	MR (old accepted)
	• Basement	1.50 m	1.50 m x 3, 1.35m to 1.40 m x 3 ✓	MR ✓
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	02 nos.	02 nos. ✓	MR
	e. Width of Corridor	1.50 m	1.80 m ✓	MR
	f. Door size	1.00 m	1.00 m ✓	MR
3	Compartmentation			
	• Fire check Door	N/A	N/A	N/A
	• Sealing of electrical Shafts	N/A	N/A	N/A
	• Fire rating of Shaft Door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System			
	• Basement	N/A	N/A	N/A
	• Upper Floors	N/A	N/A	N/A
5	Fire Extinguishers			
	• Total Numbers	15 Nos.	20 Nos. ✓	MR
	• Types	ABC & Co2	ABC & Co2	MR
	• IS Marking	ISI Marked	ISI Marked	MR

A 4

\* Earlier 7 No. staircases are shown in inspection in basement. At present 6 No. of staircases existing in basement.

✓

N/A

6	First-aid-Hose Reels			
	• Total numbers of each floor	01 nos.	01 nos. ✓	MR
	• Length of hose reel hose	30 m	30 m ✓	MR
	• Nozzle diameter	05 mm	05 mm ✓	MR
7	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
8	MOEFA	Required	Provided ✓	MR
9	Public address System	N/A	N/A	N/A
10	Automatic Sprinkler System			
	• Basement	Required	Provided ✓	MR
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false Ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• Size of rise/down-comer	100 mm	100 mm ✓	MR
	• Number of Hydrants per Floor	01	01 ✓	MR
	• Hose Box	01	01 ✓	MR
12	Yard Hydrants			
	• Total number of Hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements			
	• Ground Level			
	➢ Discharge of main Pump	N/A	N/A	N/A
	➢ Head of Main Pump	N/A	N/A	N/A
	➢ Number of main Pumps	N/A	N/A	N/A
	➢ Jockey pump output	N/A	N/A	N/A
	➢ Jockey pump head	N/A	N/A	N/A
	➢ Standby pump output	N/A	N/A	N/A
	➢ Standby pump head	N/A	N/A	N/A
	➢ Auto starting/Manual stopping	N/A	N/A	N/A
	➢ Pump house access	N/A	N/A	N/A
	• Terrace Level			
	➢ Discharge of pump	450 LPM	Provided ✓	MR
	➢ head of the pump	40 m	Provided ✓	MR
	➢ Power supply	Required	Provided ✓	MR
	➢ Auto Starting of pump	Required	Provided ✓	MR
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➢ Draw-off connection	N/A	N/A	N/A
	➢ Fire service inlet	N/A	N/A	N/A
	➢ Access to tank	N/A	N/A	N/A
	• overhead Tank capacity	5,000 Ltrs.	10,000 Ltrs. ✓	MR
15	Exit Signage	Required	Provided	MR

✗


✓


50/


16	Provision of Lifts			N/A
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	Required	Provided	MR
18	Refuge Area			N/A
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			N/A
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.


Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required in Director of Education Circular No. 262-362 Dt. 17/01/2005, The Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2018/NDZ/1736 Dt. 25/07/2018 is recommended to be renewed.

  
 Signature of the Inspecting Officer  
 Name : Yashwant Singh Meena  
 Designation : A.D.O. (LN)



  
 Signature of the Inspecting Officer  
 Name : Ashok Kumar Jaiswal  
 Designation : D.O. (East Div)

Dy. CFO (NDZ)   
 18/05/23

C.F.O.   
 22/5/2023

Director   
 29/8/23

  
 26/05/2023

Ayol L. N.  
 F.T. is out up to r Singu   
 Director   
 26/5/2023