

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

Dated 01/06/2023

No. F6/DFS/MS/School/WZ/2023/378

FIRE SAFETY CERTIFICATE

Certified that the VSPK International School, Sector-13, Rohini, New Delhi-110085, comprised of Basement + Ground + 04 upper floors owned/ occupied by VSPK International School have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of fire service on dated 26.05.2023 in the presence of Mr. Sandeep and that the building/ premise is fit for occupancy Group B Educational with effect from 01/06/2023 for a period of three years, in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 01/06/2023 at New Delhi by

  
(Atul Garg)  
DIRECTOR  
Ph: 011-23414000  
O/C R

Copy to:

1. The Principal, VSPK International School, Sector-13, Rohini, New Delhi-110085.
2. The Director of Education, GNCT of Delhi Old Secretariat, Delhi-110054

**Conditions for validity of Fire Safety Certificate;**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

[http://www.delhi.gov.in/wps/wcm/connect/doit\\_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/](http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/)

[http://www.delhi.gov.in/wps/wcm/connect/doit\\_fire/FIRE/Home/Forms](http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms)

**INSPECTION REPORT**

1. Name & address of the building : VSPK International School, Sector-13, Rohini, New Delhi-110085.
2. Type of Occupancy : Educational
3. Building Comprised : Basement + Ground + 04 Upper Floors
4. Type of Case : New Case
5. Details of Previous NOC : F6/DFS/MS/2018/School/2386 dated 25/10/2018 (B+Gr.+III)
6. Fire Safety directives letter No : F.6/DFS/MS/BP/2021/School/272 dated 16.06.2021
7. Date of inspection : 26.05.2023
8. Name of Inspecting Officer : Rajiv Kumar Sinha, ADO (Bawana)
9. Name and designation of officers  
From the building side : Mr. Sandeep
10. Year of Construction : 2002 & 2021
11. Applicant's letter No. : Online e-mail dated 21.02.2023

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	• Road width	18m	18m	MR
	• Gate width	2 x 6.0m	2 x 6.0m	MR
	• Width of internal road	6.0m	6.0m to 9.0m	MR
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	Required	02 & 01 ramp	MR
	• Basements	04	04	MR
	b. Width of staircases			
	• Upper Floor	1.5m each	Provided	MR
	• Basements	1.5m each	Provided	MR
	c. Protection of exits			
	Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No. of continuous staircases to terrace	02 & 1 Ramp	02 & 1 Ramp	MR
	e. Width of Corridor	1.5 m	1.5m	MR
	f. Door Size	1.0m	1.0m	MR
3.	<b>Compartmentation</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	<b>Smoke Management System</b>			
	• Basements	30 a/c per hour	Exhaust fan	MR
	• Upper floors	12 a/c per hour	Naturally ventilated	MR
5.	<b>Fire Extinguishers</b>			
	• Total numbers	26nos.	28nos.	MR
	• Types	ABC/CO2	ABC-28	MR
	• IS marking	ISI marked	Yes	MR
6.	<b>First-Aid Hose Reels</b>			
	• Total numbers on each floor	02	Provided	MR
	• Length of hose reel hose	30mm	Provided	MR
	• Nozzle diameter	5m	Provided	MR
7.	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA

	<ul style="list-style-type: none"> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	NA	NA	NA
8.	<b>MOEFA</b>	NA	NA	NA
9.	<b>Public Address System</b>	Required	Provided	MR
10.	<b>Automatic Sprinkler System</b>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Ground &amp; Upper Floors</li> <li>• Sprinkler above false ceiling</li> </ul>	Required	Provided	MR
		NA	NA	NA
		NA	NA	NA
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> <li>• Number of hydrants per floor</li> <li>• Hose Box</li> </ul>	100mm	100mm	MR
		02	02	MR
		02	02	MR
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> <li>• Hose Box</li> </ul>	01	01	MR
		01	01	MR
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>• Ground Level <ul style="list-style-type: none"> <li>➢ Discharge of main Pump</li> <li>➢ Head of Main pump</li> <li>➢ Number of main pumps</li> <li>➢ Jockey Pump out put</li> <li>➢ Jockey pump head</li> <li>➢ Standby Pump out put</li> <li>➢ Standby Pump Head</li> <li>➢ Auto Starting/Manual Stopping</li> <li>➢ Pump House Access</li> </ul> </li> </ul>	2280lpm	2280lpm	MR
		80m	80m	MR
		01	01	MR
		180lpm	180lpm	MR
		80m	80m	MR
		2280lpm	2280lpm	MR
		80m	80m	MR
		Required	Provided	MR
		Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Terrace level <ul style="list-style-type: none"> <li>➢ Discharge of pump</li> <li>➢ Head of the pump</li> <li>➢ Power Supply</li> <li>➢ Auto Starting of pump</li> </ul> </li> </ul>	900lpm	900lpm	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity <ul style="list-style-type: none"> <li>➢ Draw-off connection</li> <li>➢ Fire service inlet</li> <li>➢ Access to tank</li> </ul> </li> <li>• Overhead Tank capacity</li> </ul>	2,00,000ltr	2,00,000ltr	MR
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		25,000ltr	40,000ltr	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required GF	Provided	MR
		Required	Provided	MR
17.	<b>Standby power supply</b>	Required	Provided	MR
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➢ Total Area</li> <li>➢ Location</li> </ul>	NA	NA	NA
		NA	NA	NA
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> </ul>	NA	NA	NA
		GF	Provided	MR
		NA	NA	NA
		NA	NA	NA

No 13

• Battery backup	NA	NA	NA
• Building Floor Plans			
Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were test checked and found functional at the time of inspection. The management had rectified the shortcomings issued vide letter number F6/DFS/MS/School/2023/WZ/99 dated 28/02/2023.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

*[Signature]*  
ADO (Bawana)  
26/5/23

Signature of the Inspecting Officer  
Name : Rajiv Kumar Sinha  
Designation : ADO (Bawana)

DO (NW)

*[Signature]*  
30/05/2023  
DEBABRATA MUKHERJEE  
Divisional Officer (NWD)

*[Signature]*  
30/5/2023

*[Signature]*  
31/5/23

ADU/BWAW for FT letter in Putup for sign please

*[Signature]*  
1/6/23  
me

*[Signature]*  
ADO (Bawana)  
31/5/23