

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001**

No.F6/DFS/MS/C-Hall/2023/NDZ/ 293

Dated: 19/06/2023

FIRE SAFETY CERTIFICATE

Certified that the Garhdesiya Bharatri Mandal Regd. located at Plot No. 37-X, Karkardooma Institutional Area, Delhi-110092, building comprised of basement, ground plus two upper floors, owned/occupied by Garhdesiya Bharatri Mandal Regd. The premises was inspected by the officers concerned of this department on dated 06/06/2023 in the presence of Mr. Sanjay Bhatt and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have complied with rule 33 of the Delhi Fire Service Rules, 2010 and observed that the building/premises is fit for occupancy class "Assembly" Group 'D' with effect from ...19/06/2023 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on.....19/06/2023.....at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE
ok

To,

1. Sh. Rakesh Chandra
Garhdesiya Bharatri Mandal Regd. at Plot No. 37-X, Karkardooma Institutional Area, Delhi-110092
2. The Joint Commissioner (Lic.)
1st floor Police Station Defence Colony, New Delhi w.r.to MHA ID 2023052309501 dated 24/05/2023

Conditions for the validity of Fire Safety Certificate

1. Fire Safety Certificate is valid for ground to second floor only. Applicant has submitted an undertaking dated 06/06/2023 that community hall will not use terrace floor temporary rooms for any purpose failing which this FSC should be treated null & void.
2. All the means of escape shall be kept free of all type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible
5. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
6. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

N/10

INSPECTION REPORT

1. Name & address of the building : Garhdesiya Bharatri Mandal Regd. at 37 X- Karkardooma Institutional Area, Delhi-92
2. Building is comprised of : Basement, ground plus two upper floors (two temporary rooms on the roof)
3. Type of Occupancy : Community Hall (Assembly Building)
4. Type of Case : New
5. Details of Previous NOC letter : Nil
6. Fire Safety directive letter No : F.6/DFS/MS/BP/2009/2226 dated 20/11/2002
7. Date of Inspection : 06/06/2023
8. Name of the Inspecting officers : DO A.K. Jaiswal & ADO Deepak Kumar
9. Name and designation of Officer from the building side : Mr. Sanjay Bhatt
10. Year of Construction : 2002
11. Applicant's application No. : 2023052309501 dated 24/05/2023

Sr. No	Minimum Standards on fire prevention and fire safety U/R33	Directive Requirement	Provided at Site	Remarks MR/NMR
01	Access to building.			
	• Road width	12m	18m ✓	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper Floor	02 nos.	02 nos. ✓	MR
	• Basement	02 nos.	02 nos. ✓	MR
	B. Width of Staircases			
	• Upper Floor	1.50m	1.50m each ✓	MR
	• Basement	1.50m	1.50m each ✓	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	01 no.	01 no.	MR
	e. Width of Corridor	N/A	N/A	N/A
	f. Door Size	1.50m	1.50m	MR
03	Compartmentation.			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Sealed	MR
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	Required	Exhaust	MR
	• Upper floor	N/A	N/A	N/A
05	Fire Extinguishers			
	• Total numbers	08 nos.	10 nos.	MR
	• types	ABC/CO ₂	ABC/CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

A W a

N/11

06	First-aid-Hose Reels.			
	Total numbers on each floor	01 no.	01 no.	MR
	• Length of hose reel hose	30m	30m	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic fire detection and alarming system.			
	• Type of detectors	Smoke/Heat	Provided	MR
	• Location of main panel	Required	Provided	MR
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooter's location	Required	Provided	MR
08	MOEFA	N/A	Provided	MR
09	Public address System.	N/A	Provided	MR
10	Automatic Sprinkler System.			
	• Basement	N/A	Provided	MR
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	100 mm	100 mm /	MR
	• Number of hydrants per floor	01 no.	01 no.	MR
	• Hose Box	01 no.	01 no.	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	• Ground Level			
	➢ Discharge of main Pump	1620 LPM	1620 LPM	MR
	➢ Head of Main Pump	60 m	60 m	MR
	➢ Number of main pumps	01 no.	01 no.	MR
	➢ Jockey pump out put	180 lpm	180 lpm	MR
	➢ Jockey pump head	60 m	60 m	MR
	➢ Standby pump out put	1620 LPM	1620 LPM	MR
	➢ Standby pump Head	60 m	60 m	MR
	➢ Auto Starting /Manual stopping	Required	Provided	MR
	➢ Pump House Access	Required	Provided	MR
	Terrace Level			
	➢ Discharge of pump	450 LPM	450 LPM	MR
	➢ Head of the Pump	40 m	40 m	MR
	➢ Power supply	Required	Provided	MR
	➢ Auto Starting of pump	Required	Auto	MR
4	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	50,000 Ltr.	50,000 Ltr.	MR
	➢ Draw-off connection	Required	Provided	MR
	➢ Fire service inlet	Required	Provided	MR
	➢ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	5,000 Ltr.	10,000 Ltr.	MR
5	Exit Signage.	Required	Provided	MR
6	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A

501

4/12

17	Standby power supply	Required	Provided	MR
18	Refuge Area			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	Required	Provided	MR
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any	N/A	N/A	N/A

Note:- Secretary of the community Hall has submitted an undertaking and photograph that two temporary tin shed rooms on the terrace has been sealed/closed and not used for any purpose in any case and if agreed we may consider FSC.

The fire protection systems provided in the building were tested checked and found functional at the time of inspection. The shortcomings as communicated earlier vide letter no. F.6/DFS/MS/C-Hall/2023/NDZ/986 dated 16/05/2023 have been rectified now.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rule. It is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Deepak
07/06/2023
Signature of the Inspecting Officer
Name - Deepak Kumar
Designation - ADO(Shah)

Ak Jaiswal
07/06/2023
Signature of the Inspecting Officer
Name - A K Jaiswal
Designation - DO(ED)

Dy. CFO/(NDZ)

Kirp
05/06/23

C.F.O.
[Signature]
8/6/2023

[Signature]
9/06/23

[Signature]
12/06/2023

[Signature]
12/06/2023