



FORM 'H' : FORM FOR ISSUING FIRE SAFETY CERTIFICATE  
[See sub-rule (1) of rule 35]

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**

No. F6/DFS/MS/EH/2023/NDZ/188

Dated: 14/06/2023

**FIRE SAFETY CERTIFICATE**

Certified that the Haldiram (A unit of Haldiram Ethnic Pvt. Ltd.), Shop No. G-15, Preet Vihar, Delhi-110092 running on **Upper Ground & 1st Floor** only in a building comprising Basement, Stilt, Upper Ground & 1<sup>st</sup> Floor, 2<sup>nd</sup> Floor & 3rd Floor, owned / occupied by Haldiram Ethnic Pvt. Ltd., have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officers concerned of this department on 03/06/2023 in the presence of Sh. Ankur Goswami and found that the building / premises is fit for the occupancy class "Assembly" (Group-D) / **Eating House** with effect from 14/06/2023 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on .....14/06/2023..... at New Delhi.

  
(ATUL GARG)  
DIRECTOR  
DELHI FIRE SERVICE.  
o/c @

Copy to :-

1. Joint Commissioner of Police (Lic.), PS : Defence Colony, New Delhi-110049 w.r.t.-Online MHA portal ID-2023050107933 Dated 23/05/2023.
2. Authorized Signatory, Haldiram (A unit of Haldiram Ethnic Pvt. Ltd.), Shop No. G-15, Preet Vihar, Delhi-110092.

**Conditions for the validity of Fire Safety Certificate:**

1. This NOC is valid only for upper Ground + First Floor.
2. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
3. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
4. The trained fire fighting staff should be available round the clock.
5. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
6. Basements shall be used strictly as per Building-By-Laws.
7. This certificate cannot be treated in any case for regularizations of unauthorized construction.
8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhi.govt.nic.in](http://WWW.dfs.Delhi.govt.nic.in)

# INSPECTION REPORT

- Name & address of the building: Haldiram (A unit of Haldiram Ethnic Pvt. Ltd.), Shop No. G-15, Preet Vihar, Delhi-110092.
- Building comprised of : Basement (other property), Stilt (Parking), **Upper Ground & 1<sup>st</sup> Floor (Purposed E/H)**, 2nd Floor (Vacant) & 3rd Floor (Vacant).
- Type of Occupancy : **Assembly (Eating House)**
- Type of Case : **New**
- Details of previous NOC : **Nil**
- Fire Safety directives Letter No. : **Nil**
- Date of inspection : **03/06/2023**
- Name of the Inspecting Officer : **Yashwat Meena, ADO(LN) & A K. Jaiswal, D O (East)**
- Name and designation of Officer from the building side : **Sh. Ankur Goswami**
- Year of Construction : **2022**

11. Applicant's letter No.: MHA Portal ID-2023050107933 Dated 23/05/2023

S No	Minimum standards on fire prevention and fire safety U/R 33	NBC Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 mtr	On Main Road	MR
	• Gate width	NA	On Main Road	NA
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	2	MR
	• Basements	2	2	MR
	b. Width of staircases			
	• Upper floors	1.50 m	Provided	MR
	• Basements	1.50 m	Provided	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	N/A	N/A	N/A
	e. Width Of Corridor	N/A	N/A	N/A
	f. Door Size	1.50 mtr	Provided	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke managements System			
	• Basements	Required	Provided	MR
	• Upper floors	Required	Provided	MR
5.	Fire Extinguishers			
	• Total numbers	6	10	M/R
	• Types	ISI marked ABC/CO <sub>2</sub>	Provided	M/R
	• IS marking	Required	Provided	M/R

W A so



6.	First - Aid Hose Reels			
	• Total numbers on each floor	1	1	MR
	• Length of hose reel hose	30 Mtr.	30 Mtr.	MR
	• Nozzle diameter	5 mm	5 mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	Required	Provided	MR
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper Floor	N/A	Provided	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	150 mm	150 mm	MR
	• Number of hydrants per floor	1	1	MR
	• Hose Box	1	1	MR
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main pump	450 LPM	1620 LPM & 450 LPM	MR*
	➤ Head of main pump	40 MH	40 MH	MR
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Staring/Manual stopping	Required	Provided	MR
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	N/A	N/A	N/A
	➤ Head of the pump	N/A	N/A	N/A
	➤ Power supply	N/A	N/A	N/A
	➤ Auto starting of pump	N/A	N/A	N/A
4.	Captive water Storage for fire fighting			
	• Underground tank capacity	20,000 ltr	60,000 ltr	MR*
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	N/A	N/A	N/A
	* In place of overhead tank and terrace pump, Under ground tank and pumps are provide in basement.			

15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			N/A
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area	N/A	N/A	N/A
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			N/A
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer  
Name : Yashwant Singh Meena  
Designation : A.D.O. (LN).

Signature of the Inspecting Officer  
Name : Ashok Kumar Jaiswal  
Designation : D.O. (East Div).

DY. C.F.O. (NDZ)

live  
09/06/23

C.F.O. → on leave

Director

9/06/23

DO/bal  
A.D.O. (LN)

13/06/2023