

C-49

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI- 110001**

No.F6/DFS/MS/School/NDZ/2023/ 429

Dated: 21/06/2023

**FIRE SAFETY CERTIFICATE**

Certified that the Happy School, Padam Singh Marg, Daryaganj, New Delhi, comprised of ground + 02 upper floor + Auditorium at ground floor, was granted Fire Safety Certificate by this department vide Letter No- F6/DFS/MS/School/NDZ/2020/211 dated 02.07.2020. School building was re-inspected by the officer concerned of this department on 14.06.2023 in the presence of Mr. Narender, (Technical Assistant) and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with the circular No. F.16/Estate/CC/Fire safety/2011/3298 to 3398 dated 01.03.11 issued by the Director of Education and found that the building having Ground floor + First floor + Second floor + Auditorium at ground floor is fit for occupancy Group B "Educational Building" with effect from ...21/06/2023.. renewed for a period of three years, subject to conditions printed below.

Issued on...21/06/2023.....at New Delhi by

  
(Atul Garg)  
Director  
Delhi Fire Service  
Tel: 011 23414000

**Copy to:-**

1. The Director of Education,  
Govt. of NCT of Delhi, Old Secretariat, Delhi.
2. The Principal,  
Happy School, Padam Singh Marg, Daryaganj, New Delhi.

**Conditions for the validity of Fire Safety Certificate**

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

### INSPECTION REPORT


1	Name and address of the building:	Happy School, Padam Singh Marg, Daryaganj, New Delhi.
2	Type of occupancy with details of floors:	Educational Building Group -B-1 (Ground + 02 upper floors + Auditorium at ground floor) ✓
3	Type of case:	Renewal case (old case) ✓
4	Details of previous FSC:	F6/DFS/MS/School/NDZ/2020/211 dated 02.07.2020
5	Fire safety directives no.:	F.6/Estate/CC/Fire safety/2011/3298 to 3398 dated 01.03.11
6	Date of inspection:	14.06.2023
7	Name of the inspecting officer:	Sh. Sumit Kumar, ADO (SPM)
8	Name and designation of the officer from the building side:	Mr. Narender (Technical Assistant)
9	Year of construction:	Old
10	Reference letter no.:	Email Dated 09.06.2023

S. No	Minimum Standards on fire Prevention and fire safety requirements U/R 33	As per Education Circular	Provide at site	Remarks MR/NM/R
1	<b>Access to Building</b>			
A	Road width	06 mtr.	09 mtr.	MR
B	Gate width	4.5 mtrs.	4.5 mtrs.	MR
C	Width of internal roads	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
A	<b>No. of Staircase:</b>			
	a) Upper floor	04 nos.	04 nos.	MR
	b) Basements	NA	NA	NA
	c) Auditorium at ground floor (no. of Exit/ door)	02 nos.	02 nos.	MR
B	<b>Width of the Staircase:</b>			
	a) Upper floor	1.5 mtrs.	1.5mtr., 1.45 mtr., 1.4 mtr., 1.25 mtr.	MR
	b) Basements	NA	NA	NA
	c) Auditorium at ground floor (no. of Exit/ door)	1.5 mtr.	1.58mtr., 1.54mtr., 1.12mtr., 1.13mtr.	MR (As per circular dated 01.03.11)
C	<b>Protection of Exits</b>			
	a) Fire check door	NA	NA	NA
	b) Pressurization	NA	NA	NA
D	No. of continuous staircase to terrace:	01 nos.	01 nos.	MR
F	Width of the corridor	NA	2.35 mtr.	MR
E	Door size	1.0 mtr.	1.0 mtr.	MR
3	<b>Compartmentation:</b>			
A	Fire check doors	NA	NA	NA
B	Sealing of electrical shafts	NA	NA	NA
C	Fire rating of shaft doors	NA	NA	NA
D	Water curtain	NA	NA	NA
E	Fire dampers	NA	NA	NA
4	<b>Smoke management System:</b>			
A	Basements	NA	NA	NA
B	Upper floors	NA	NA	NA
5	<b>Fire extinguishers</b>			
A	Total numbers	12 nos.	12 nos.	MR
B	Types	ABC & Co2	ABC & Co2 & W Co2	MR
C	ISI marking	Required	Provided	MR

<b>6</b>	<b>First Aid Hose reel</b>			
<b>A</b>	Total no. at each floor	03 nos.	03 nos.	<b>MR</b>
<b>B</b>	Length of Hose Reel	30 m	30 m	<b>MR</b>
<b>C</b>	Nozzle diameter	05 mm	05 mm	<b>MR</b>
<b>7</b>	<b>Automatic Fire Detection and Alarm System (ADAS)</b>			
<b>A</b>	Type of Detectors	NA	NA	NA
<b>B</b>	Location of main Panel	NA	NA	NA
<b>C</b>	Location of Repeater Panel	NA	NA	NA
<b>D</b>	Alternate power Source	NA	NA	NA
<b>E</b>	Hooter's location	NA	NA	NA
<b>8</b>	<b>MOEFA</b>	NA	NA	NA
<b>9</b>	<b>Public Address System</b>	NA	NA	NA
<b>10</b>	<b>Automatic Sprinkler System</b>			
<b>A</b>	Basement	NA	NA	NA
<b>B</b>	Upper Floor	NA	NA	NA
<b>C</b>	Sprinklers above false ceiling	NA	NA	NA
<b>11</b>	<b>Internal hydrants</b>			
<b>A</b>	Size of the riser/down comer	NA	NA	NA
<b>B</b>	No. Of hydrants per floor	NA	NA	NA
<b>C</b>	Hose box	NA	NA	NA
<b>12</b>	<b>Yard Hydrants</b>			
<b>A</b>	Total no. of hydrants	NA	NA	NA
<b>B</b>	Hose box	NA	NA	NA
<b>13</b>	<b>Pumping arrangements</b>			
<b>A</b>	<b>Ground Level</b>			
	a) Discharge of main pump	NA	NA	NA
	b) Head of main pump	NA	NA	NA
	c) Number of main pump	NA	NA	NA
	d) Discharge of jockey pump	NA	NA	NA
	e) Head of jockey pump	NA	NA	NA
	f) Discharge of Standby pump	NA	NA	NA
	g) Head of Standby pump	NA	NA	NA
	h) Auto starting/ manual stopping	NA	NA	NA
<b>B</b>	<b>Terrace Level</b>			
	a) Discharge of terrace pump	450 LPM	900 LPM	<b>MR</b>
	b) Head of terrace pump	40 mtrs.	40 mtrs.	<b>MR</b>
	c) Alternate power supply	Required	Provided	<b>MR</b>
	d) Auto starting of pump	Required	Provided	<b>MR</b>
<b>14</b>	<b>Captive Water Storage for Fire Fighting</b>			
<b>A</b>	Underground tank capacity	NA	NA	NA
<b>B</b>	Draw off connection	NA	NA	NA
<b>C</b>	Fire Service Inlet	NA	NA	NA
<b>E</b>	Access to tank	NA	NA	NA
<b>D</b>	Overhead tank capacity	10,000 ltrs	10,000 ltrs	<b>MR</b>
<b>15</b>	<b>Exit Signage</b>	Required	Provided	<b>MR</b>
<b>16</b>	<b>Provision of lift</b>			
<b>A</b>	Pressurization of lift shaft	NA	NA	NA
<b>B</b>	Pressurization of lift lobby	NA	NA	NA
<b>C</b>	Communication in lift car	NA	NA	NA
<b>D</b>	Fireman switch	NA	NA	NA
<b>E</b>	Lift signage	NA	NA	NA
<b>17</b>	<b>Standby Power Supply</b>	Required	DG set 2 no of 63 KVA	<b>MR</b>

81

W 30/



<b>18 Refuge Area</b>				
A	location	NA	NA	NA
B	Total area	NA	NA	NA
<b>19 Fire Control Room</b>				
A	Fire Detection System panel	NA	NA	NA
B	Flow switch panel	NA	NA	NA
C	P A system panel	NA	NA	NA
D	Battery backup	NA	NA	NA
E	Building floor plan	NA	NA	NA
<b>20 Special Fire Protection for special risk if any:</b>				
				NA

The school building comprises of G + 2 upper floors and is approachable to fire units for three sides. It also has a Hall/auditorium (without fixed seats and stage) measuring 32''x64'' at ground floor earlier mentioned as GYM Hall at 3/N by the inspection authority. Hall is suitably protected by school hose reel and fire extinguishers.

The fire protection systems provided in the school were tested, checked at random found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures as required as per Director Education, Circular FSC issued vide letter in. F6/DFS/MS/School/NDZ/2020/211 dated 02.07.2020, renewed under rule 35 of the Delhi Fire Service rules 2010, is recommended.

*Sumit Kumar*  
15/06/2023

Signature of the Inspecting Officer  
Name Sumit Kumar  
Designation ADO (SPM)

DO (CD)

*[Signature]*  
16/6/23

*[Signature]*  
Dy. CCS (SP-2)

*[Signature]*  
16/06/23

C.H.O. *[Signature]*  
16/06/2023

*[Signature]*  
16/06/23

*[Signature]*  
F.T. letter is put up for signature, please.

*[Signature]*  
Director (DFS) *[Signature]*  
24/06/23

*Sumit Kumar*  
20/06/2023