



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

Dated: 26/06/2023

No. F6/DFS/MS/Hospital/2023/NDZ/308

FIRE SAFETY CERTIFICATE

Certified that the Garg Hospital located at 8-9, A.G.C.R. Enclave, (Opp. Karkardooma Court), Delhi-110092, Comprised of basement, ground plus three upper floors owned/occupied by M/s Garg Hospital was issued FSC vide letter No. F.6/DFS/MS/Hospital/2020/NDZ/207 dated 10/06/2020. The premises was re-inspected by the officers concerned of fire service on 14/06/2023 in the presence of Dr. Sanjay Garg and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class 'Institutional, Class "C" with effect from 26-06-2023 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on 26-06-2023 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE
d/c p.

To,
Dr. Sanjay Garg
M/s Garg Hospital
8-9, A.G.C.R. Enclave, (Opp. Karkardooma Court), Delhi-110092

Copy:-
The Directorate of Health Service,
M.O. I/C Nursing Home Cell, Govt. of NCT of Delhi,
F-17, Karkardooma, Delhi-110032

Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

1. Name & address of the building	Garg Hospital at 8-9, A G C R Enclave (Opp Karkardooma Court), Delhi 92
2. Building is comprised of	B + G + 3 upper floors
3. Type of Occupancy	Institutional (Hospital Building)
4. Type of Case	Renewal
5. Details of Previous NOC letter	F6/DFS/MS/Hospital/2020/NDZ/207 dated 10/06/2020
6. Fire Safety directive letter No	Delhi Fire Service Act. 2007 and Rules 2010
7. Date of Inspection	14/06/2023
8. Name of the Inspecting officers	DO, A K Jaiswal & ADO, Deepak Kumar
9. Name and designation of officer from the building side	Dr. Sanjay Garg
10. Year of construction	1993
11. Applicant's letter No	07/06/2023

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Part-IV Requirements	Provided at Site	Remarks MR/NMR
01	Access to Building			
	• Road width	6 00 mtr	18 00 mtr	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits			
	a Number of Staircases			
	• Upper floor	01 nos	03 nos	MR
	• Basement	01 nos	02 nos	MR
	B Width of Staircases			
	• Upper floor	2 00 mtr	2 00 mtr & 2 00 mtrs of 1 10 mtrs each	MR
	• Basement	1 25 mtr	1 10 mtrs & 1 10 mtrs	MR
	c Protection of Exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d No. of Continuous Staircases to Terrace	01 no	01 no.	MR
	e Width of Corridor	N/A	N/A	N/A
	f Door Size	1 00 mtr	1 00 mtr	MR
03	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire rating of shaft door	Required	Provided	MR
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System			
	• Basement	Required	Ventilated	MR
	• Upper floor	Required	Ventilated	MR
05	Fire Extinguishers			
	• Total numbers	20nos	24nos	MR
	• Types	ABC /CO ₂	ABC /CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

2. A SW

6	First-Aid-Hose Reels.			
	• Total numbers on each floor	1 no.	1 no.	MR
	• Length of hose reel hose	30 mtrs	30 mtrs	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	Smoke & Heat	Provided	MR
	• Location of main panel	Required	Provided	MR
	• Location of repeater panel	Required	Provided	MR
	• Alternate source of power	Required	Provided	MR
	• Hooter's location	Required	Provided	MR
08	MOEFA	Required	Provided	MR
09	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	MR
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	01 no.	01 no.	MR
	• Hose box	01 no.	01 no.	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	1620lpm	1620 lpmX 2	MR
	• Head of the pump	54 M	54 M	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	50,000 Ltr	50,000 Ltr	MR
15	Exit Signage	Required	Provided	MR

Handwritten signature and initials

16	Provision of Lifts			
	<ul style="list-style-type: none"> Pressurization of lift shaft Pressurization of lift lobby Communication in lift car Firemen's grounding switch Lift signage 	Required	Provided	MR
		N/A	N/A	N/A
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17	Standby Power Supply	Required	Provided	MR
18	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> Detector system panel Flow switch panel PA system panel Battery backup Building floor plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if Any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules the FSC issued vide letter no F6/DFS/MS/Hospital/2020/NDZ/207 dated 10/06/2020 renewal under rule 35 of the Delhi Fire Service Rule, 2010 is recommended

Deepak
15/06/2023

Signature of the Inspecting Officer
Name : Deepak Kumar
Designation : ADO (Shd)

A K Jaiswal
15/06/2023

Signature of the Inspecting Officer
Name : A K Jaiswal
Designation : DO (ED)

Dy. CFO (NDZ)

Riv P
16/06/23

C.F.O.
Dneg
20/6/2023

Director
M
20/06/23

DO/AD

AD
21/06/2023

ADO (Shd)