



75
Azadi Ka
Amrit Mahotsav
C-28

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No. F6/DFS/MS/School/2023/NDZ/435

Dated: 27/06/2023

FIRE SAFETY CERTIFICATE

Certified that the SPS type Additional Class rooms (new building block) at Sarvodaya Kanya Vidyalaya, Kiran Vihar, Delhi-10092, comprised of ground plus three upper floors (New building block SPS), owned/occupied by Sarvodaya Kanya Vidyalaya was inspected by the officer concerned of fire service on 14/06/2023 in the presence of Mr. Deepak Kumar (Supervisor) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have complied with rule 33 of Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class 'Educational (Group-B)' with effect from 27/06/2023 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on 27/06/2023 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE
o/e R.

To:-

The Assistant Engineer (Elect.)
Sub Division-4, Educational Electrical Edn.-1 Division(N), PWD, Govt. of Delhi,
Room No. 03, First Floor Plot No, 41 Satguru Ramsingh Marg Rama Road, Zakhira, Dilli
110015

Conditions for the validity of Fire Safety Certificate

1. This Fire Safety Certificate is valid only for new block.
2. All the means of escape shall be kept free of all type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc may be got verified from the concerned authorities.
6. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

N/16

- 1 Name & address of the building SPS type additional classroom (New building block) at Sarvodya Kanya Vidyalaya Kiran Vihar, Delhi-110092
- 1 Building is comprised of Ground plus three upper floors
- 2 Type of Occupancy Educational
- 3 Type of Case New
- 2 Details of Previous NOC letter N/A
- 4 Fire Safety directive letter No N/A
- 5 Date of Inspection 14/06/2023
- 6 Name of the Inspecting officers ADO Deepak Kumar
- 7 Name and designation of Officer from the building side Mr Deepak Kumar (Supervisor)
- 8 Year of Construction 2022
- 9 Applicant's letter No 54(12)/A E -5/P W D /M-1/2022-23/164 dt 02/06/23

Sr No	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	• Road width	06 mtr	06 mtr	MR
	• Gate width	4 50 mtr	4 50 mtr	MR
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits			
	a Number of Staircases			
	• Upper floor	03 nos	03 nos	MR
	• Basement	N/A	N/A	N/A
	B Width of Staircases			
	• Upper floor	1 50 mtr	1 80 mtr	MR
	• Basement	N/A	N/A	N/A
	c Protection of Exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d No. of Continuous Staircases to Terrace	03 nos	03 nos	MR
	e Width of Corridor	1 50 mtr	1 70 mtr	MR
	f Door Size	01 mtr	01 mtr	MR
03	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05	Fire Extinguishers			
	• Total numbers	16 nos	16 nos	MR
	• Types	ABC /CO ₂	ABC & CO	MR
	• IS marking	ISI marked	Provided	MR

2d 50

N/17

06	First-Aid-Hose Reels			
	Total numbers on each floor	03 nos	03 nos	MR
	• Length of hose reel hose	30 mtr	30 mtrs	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public Address System	N/A	N/A	N/A
10	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of nser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump in each Block	450 LPM	450 LPM X 2	MR
	• Head of the pump	40 M	40 M	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	10,000 ltr	10,000 ltr	MR
15	Exit Signage	Required	Provided	MR

2-4 50/ e

N/18

16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of lift shaft • Pressurization of lift lobby • Communication in lift car • Firemen's grounding switch • Lift signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area			
	<ul style="list-style-type: none"> • Total area • Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector system panel • Flow switch panel • PA system panel • Battery backup • Building floor plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under NBC Part IV, it is recommended to issue Fire Safety Certificate.

Deepak
15/06/2023
Signature of the Inspecting Officer
Name - Deepak Kumar
Designation - A D O (Shd)

DO(ED)

JFA PL.

AKB
15/06/2023

DY. CFO (IND 2)

RVP
16/06/23

C.F.O.

Khush
19/06/2023

Director
19/06/23
And SHY

sir,

PT letter is put up for you kind regards

Deepak
21/06/2023