

e43



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001**



No. F6/DFS/MS/2023/School/ 462

Dated: 06/07/2023

**FIRE SAFETY CERTIFICATE**

Certified that the **Guru Harkrishan Public School** located at **Nanak Piao, Rana Pratap Bagh, Delhi-110033** comprised of **basement, ground & first floors** and school is running at **ground & first floor only and basement sealed** owned/ occupied by the **Guru Harkrishan Public School** and verified by the officer concerned of Fire Service on **08.06.2023** in the presence of **Mr. Joga Singh (Estate Manager)** and observed that all the fire safety arrangements as provided in the premises found in good working condition. The premises have complied with requirements of circular issued by Director of Education vide letter no 3298-3398 dated 01.03.2011 and the building/ premise is fit for occupancy class '**Group B Educational**' for **ground & first floor only** with effect from **..06/07/2023...** for a period of **Valid up to 31.03.2026**, subject to compliance of the conditions mentioned below:

Issued on **..06/07/2023.....** at New Delhi

(Atul Garg)  
Director

Ph:-011-23414000

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Chairmen, Guru Harkrishan Public School located at Nanak Piao, Rana Pratap Bagh, Delhi-110033.

**Conditions for the validity of Fire Safety Certificate:**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doit/fire/FIRE/Home/Forms>.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

**INSPECTION REPORT**

- 1 Name & address of the building : Guru Harkishan Public School, Nanak Piao, Delhi-110033.
- 2 Type of Occupancy : Educational
- 3 Type of Case : New Case
- 4 Composition of building : Basement, Ground & first floor but school is running at ground & first floor only and basement is sealed by permanent brick wall.
- 5 Details of previous NOC : Nil
- 6 Fire Safety directives letter No : Nil
- 7 Date of inspection : 08.06.2023
- 8 Name of the Inspecting Officers : ADO (RN)
- 9 Name and designation of officers  
from the building side : Mr. Joga Singh (Estate Manager)
10. Year of Construction : 1982
11. Applicant's letter No. : Letter no. GHPS/23/NP/25354 Dated: 26.05.2023

Plot Area-4.5 acres Covered Area:2778 sqm class rooms -24 nos students---800nos

	Minimum Standards on fire prevention and fire safety U/R 33	Director of Education Circular dated: 01.03.2011	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	6m	06m	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	<b>a. Number of staircases</b>			
	• Upper Floors	02	04	MR
	• Basements	NA	NA	Basement not in use
	<b>b. Width of staircases</b>			
	• Upper Floors	1.50m	1.50m each	MR
	• Basements	NA	NA	Basement not in use
	<b>c. Protection of exits</b>			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	04	04	MR
	e. Width of Corridor	NA	NA	NA
f. Door Size	1m	1.13m	MR	
3	<b>Compartmentation.</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	<b>Smoke Management System.</b>			
	• Basements	NA	NA	Basement not in use
	• Upper floors	Required	Natural Ventilation	MR
5	<b>Fire Extinguishers</b>			
	• Total numbers	08nos	16nos	MR
	• Types	ABC/CO2	Provided	MR
	• ISI marking	ISI Marked	Yes	MR

6	<b>First-Aid Hose Reels.</b>			
	• Total numbers on each floor	02 each floor	Provided	MR
	• Length of hose reel hose	30m	Provided	MR
	• Nozzle diameter	5mm	Provided	MR
7	<b>Automatic fire detection and alarming system.</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	NA	NA	NA
10	<b>Automatic Sprinkler System.</b>			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12	<b>Yard Hydrants.</b>			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	<b>Pumping Arrangements.</b>			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	• Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	MR
	➤ Standby Pump out put	N/A	N/A	MR
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	NA	NA	NA
	➤ Head of the pump	NA	NA	NA
	➤ Power Supply	NA	NA	NA
➤ Auto Starting of pump	NA	NA	NA	
14	<b>Captive Water Storage for fire fighting.</b>			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	NA	NA	NA
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			

	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

**Note:-**

1. The school management has been sealed the basement by brick wall and submitted undertaking for basement (placed at C-41.)

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. 304 dated 21.06.2021.

Keeping in view the satisfactory compliance of the minimum standard on fire prevention and fire safety requirements as stipulated under the circular issued by Director of Education dated 01.03.2011, it is recommended to grant Fire Safety Certificate

D.B. Mukharjee *on next*  
Divisional Officer (NWD)

*C.L. Meena*  
21/06/2023  
Signature of the Inspecting Officer  
Name :- C.L. Meena  
Designation:- Asst. Div. Officer/RN

*CFO*  
*31/07/2023*

*Director (NWD)*  
*21/07/23*

*Asst. Div. Officer RN*

*Sub F-T letter in page for see plan*  
*4/7/23*