

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI

HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F.6/DFS/MS/School/WZ/2023/461

Dated: 06/07/2023

FIRE SAFETY CERTIFICATE


Certified that the Silver Oak Public School, G-111, Som Bazar Road, Vijay Vihar Ph-II, Rohini, Delhi-110085, comprised of Ground + 02 upper floors owned/ occupied by Silver Oak Public School have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of fire service on dated 19.06.2023 in the presence of Mr. Vinod Kumar Saini (Manager) and that the building/ premise is fit for occupancy Group B Educational with effect from06/07/2023..... for a period of three years, in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 06/07/2023 at New Delhi by



(Atul Garg)
DIRECTOR

Ph; 011-23414000



Copy to:

1. The Principal, Silver Oak Public School, G-111, Som Bazar Road, Vijay Vihar Ph-II, Rohini, Delhi-110085.

2. The Director of Education, GNCT of Delhi Old Secretariat, Delhi-110054

Conditions for validity of Fire Safety Certificate;

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+an+d+Rules/ http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms

INSPECTION REPORT

1. Name & address of the building : Silver Oak Public School, G-111, Som Bazar Road, Vijay Vihar Ph-II,, Rohini, Delhi-110085
2. Type of Occupancy : Educational
3. Type of Case : New Case (Ground + 02 upper floors)
4. Details of Previous NOC : NA
5. Fire Safety directives letter No : NBC Part-IV
6. Date of inspection : 19.06.2023
7. Name of Inspecting Officer : Ajay Kumar Sharma (ADO Rohini)
8. Name and designation of officers
From the building side : Mr. Vinod Kumar Saini (Manager)
9. Year of Construction :
10. Applicant's letter No. : Online e-mail dated 29.05.2023

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	06m	06m	MR
		Directly accessible	Directly accessible	MR
		NA	NA	NA
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	02	02	MR
		NA	NA	NA
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	1.5m	2 x 1.5m	MR
		NA	NA	NA
	c. Protection of exits			
	Fire check door	NA	NA	NA
	<ul style="list-style-type: none"> • Pressurization 	NA	NA	NA
	d. No. of continuous staircases to terrace	02	02	MR
	e. Width of Corridor	1.5	1.80m	MR
	f. Door Size	1.0m	1.10m	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	12 a/c per hour	NA	NA
		12 a/c per hour	Natural ventilated	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	05nos.	08nos.	MR
		ABC/CO2	ABC-08nos.	MR
		ISI marked	Yes	MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	01	Provided	MR
		30mm	Provided	MR
		5m	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel 	NA	NA	NA
		NA	NA	NA

Ajay K

	<ul style="list-style-type: none"> • Location of Repeater Panel • Alternate source of power • Hooters' Location 	NA	NA	NA
8.	MOEFA	NA	NA	NA
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basement • Ground & Upper Floors • Sprinkler above false ceiling 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11.	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer • Number of hydrants per floor • Hose Box 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
12.	Yard Hydrants			
	<ul style="list-style-type: none"> • Total number of hydrants • Hose Box 	NA	NA	NA
		NA	NA	NA
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> • Ground Level <ul style="list-style-type: none"> ➢ Discharge of main Pump ➢ Head of Main pump ➢ Number of main pumps ➢ Jockey Pump out put ➢ Jockey pump head ➢ Standby Pump out put ➢ Standby Pump Head ➢ Auto Starting/Manual Stopping ➢ Pump House Access 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
	<ul style="list-style-type: none"> • Terrace level <ul style="list-style-type: none"> ➢ Discharge of pump ➢ Head of the pump ➢ Power Supply ➢ Auto Starting of pump 	450lpm	450mpm	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity <ul style="list-style-type: none"> ➢ Draw-off connection ➢ Fire service inlet ➢ Access to tank • Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		10,000ltr	10,000ltr	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
17.	Standby power supply	NA	NA	NA
18.	Refuge Area.			
	<ul style="list-style-type: none"> ➢ Total Area ➢ Location 	NA	NA	NA
		NA	NA	NA
19.	Fire Control Room			

1115

• Detector System Panel	NA	NA	NA
• Flow Switch Panel	NA	NA	NA
• PA System Panel	NA	NA	NA
• Battery backup	NA	NA	NA
• Building Floor Plans	NA	NA	NA
Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part-4, and removal of shortcomings issued vide letter no. 215 dated 02.05.2023, under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

[Signature]
27/6/23

Signature of the Inspecting Officer
Name Ajay Kumar Sharma
Designation ADO(Rohini)

DO (DPW) *[Signature]*
03/07/2023

CFO *[Signature]*
3/7/2023

Director *[Signature]*
21/7/23

[Signature]
Ajay Kumar

Fi letter is put up for kind perusal and signature please.

Director *[Signature]*
21/7/23

[Signature]
25/7/23

[Signature]