C-24

Azadi _{Ka} Amrit Mahotsav

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE NEW DELHI- 110 001

No. F6/DFS/MS/Hospital/2023/NDZ/ 33 \

Dated: 10/7/2023

FIRE SAFETY CERTIFICATE

Certified that the Goyal Hospital & Urology Centre located at E-4/5 & 4/6, Krishna Nagar, Delhi- 110051, comprised of basement, stilt, ground plus three upper floor, owned/occupied by Goyal Urology & Maternity Centre Pvt. Ltd.was inspected by the officer concerned of fire service on14/06/2023 in the presence of Dr. Vipin Rastogi and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have complied with rule 33 of Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class 'Institutional, Class "C" with effect from 12. 2013 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on 10/7/2023... at New Delhi by

(AFUL GARG)
DIRECTOR
DELHI FIRE SERVICE

To,

Dr. Vipin Rastogi (Medical Superintendent) Goyal Hospital & Urology Centre E-4/5 & 4/6, Krishna Nagar, Delhi- 110051

Copy:-

The Directorate of Health Service, M.O. I/C Nursing Home Cell, Govt. of NCT of Delhi, F-17, Karkardooma, Delhi-110032

Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.

All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.

 All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.

4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.

This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.

6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

1. Name & address of the building

: Goyal Hospital & Urology Centre, E-4/5 & 4/6, Krishna Nagar, Delhi-51

2. Building is comprised of

:Basement + stilt + Ground plus threeupper floors

Type of Occupancy

:Institutional (Hospital Building)

4. Type of Case

:New

:Nil

5. Details of Previous FSC letter 6. Fire Safety directive letter No

:F.6/DFS/MS/BP/2022/177 dt 19/04/2022

7. Date of Inspection

:14/06/2023

8. Name of the Inspecting officers

:ADO (Shah.), Deepak Kumar

9. Name and designation of officer

from the building side

: Dr. VipinRastogi

10. Year of construction

:2021

11. Applicant's letter No

:Nil dated 01/05/2023

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	Directive Requirements	Provided at Site	Remarks MR/NMR				
01	Access to Building.							
1	Road width	6.00 mtr.	12.00 mtr.	MR				
	Gate width	N/A	N/A	N/A				
	Width of internal road	N/A	N/A	N/A				
02	Number, Width, Type and Arrangement of Exits.							
	a. Number of Staircases	1 18 1 18 1	fact name of 1 cars					
	Upper floor	2.00 nos.	2.00 nos.	MR				
	Basement	2.00 nos.	2.00 nos.	MR				
	B. Width of Staircases	200 10	1.50 mtr & 2.00 mtr	MR				
	Upper floor	2.00 mtr.& 1.50 mtr	A STATE OF THE STA					
	Basement	2.00 mtr. & 1.50 mtr	1.50 mtr & 2.00 mtr	MR				
	c. Protection of Exits							
	Fire check door	Required	Provided	MR				
	Pressurization	N/A	N/A	N/A				
	d. No. of Continuous Staircases to Terrace	02 no.	02 no.	MR				
	e. Width of Corridor	2.40 mtr	2.40 mtr	MR				
	f. Door Size	2.00 mtr.	2.00 mtr	MR				
03	Compartmentation.							
0.3	Fire check door	Required	Provided	MR				
	Sealing of electrical shafts	Required	Provided	MR				
	Fire rating of shaft door	N/A	N/A	N/A				
	Water curtain	N/A	N/A	N/A				
	Fire dampers	N/A	N/A	N/A				
04	• File dampers							
5311	Basement	30 a/c per hour	Provided	MF				
	Upper floor	12 a/c per hour	Ventilated	MF				
05.	Fire Extinguishers.							
	Total numbers	12nos.	20nos	MF				
	Types	ABC /CO₂	ABC /CO₂	MF				
	IS marking	ISI marked	ISI marked	MF				

V d co

	First-Aid-Hose Reels.						
	Total numbers on each floor	01 No.	02 No.	MR			
	Length of hose reel hose	30 mtr.	30 mtr.	MR			
	Nozzle diameter	05 mm	05 mm	MR			
07	Automatic Fire Detection and Alarming System.						
		Smoke/Heat	Provided	MR			
	Type of detectorsLocation of main panel	Ground	Provided	MR			
	Location of repeater panel	N/A	N/A	N/A			
	Alternate source of power	Required	Provided	MR			
	Hooter's location	N/A	N/A	N/A			
08		Required	Provided	MR			
09	Public Address System.	Required	Provided	MR			
10	I DIPATRA DEL CONTROL DE CONTROL						
_	Automatic Sprinkler System. Provided MR						
	Basement	Required	Provided	MR			
	upper floor	Required	Provided	N/A			
-	sprinkler above false ceiling	N/A	N/A	13//			
11	Internal Hydrants	a spelie blade	A CONTRACT SAN	1 140			
	size of riser/down-comer	100 mm	100 mm	MR MR			
	 Number of hydrants per floor 	01 no.	01 no.	MR			
	Hose box	01 no.	01 no.	IVIT			
12	Yard Hydrants.						
	Total number of hydrants	N/A	N/A	N/A			
	Hose box	N/A	N/A	N/A			
3	Pumping Arrangements.		A CONTRACTOR				
57	> Ground Level		TO MARKET &				
	Discharge of main pump	1620 lpm	1620 lpm	MR			
	Head of main pump	60 mtr	60 mtr	MR			
	Number of main pumps	01 no.	01 no.	MR			
	Jockey pump out put	180 lpm	180 lpm	MR			
	Jockey pump head	60 mtr	60 mtr	MR			
	Standby pump out put	1620 lpm	1620 lpm	MR			
	Standby pump head	60 mtr	60 mtr	MR			
	Auto starting /manual stopping	Required	Provided	MR			
	Pump house access	Required	Provided	MR			
	> Terrace Level						
_	Discharge of pump	900lpm	900lpm	MR			
	Head of the pump	60 M	60 M	MR			
	Power supply	Required	Provided	MR			
	Auto starting of pump	Required	Provided	MR			
	Captive Water Storage for Fire Fighting.	at history					
\dashv	Underground tank capacity	75,000 ltr.	75,000 ltr.	MR			
	Draw-off connection	Required	Provided	MR			
1	Fire service inlet	Required	Provided	MR			
	Access to tank	Required	Provided	MR			
	ACCESS ID TALIK						
	Overhead tank capacity	10,000 Ltr.	20,000 Ltr	MR			

16	Provision of Lifts.							
	Pressurization of lift shaft	Required	Provided	MR				
9/7	Pressurization of lift lobby Communication in lift car Firemen's grounding switch Lift signage	Required	Provided	MR				
		Required	Provided	MR				
		Required	Provided	MR				
		Required	Provided	MR				
17	Standby Power Supply	Required	Provided	MR				
18	Refuge Area.							
00	Total area Location	N/A	N/A	N/A				
		N/A	N/A	N/A				
19	Fire Control Room							
	Detector system panel Flow switch panel PA system panel	N/A	N/A	N/A				
		N/A	N/A	N/A				
		N/A	N/A	N/A				
	Battery backup	N/A	N/A	N/A				
	Building floor plans	N/A	N/A	N/A				
20	Special Fire Protection systems for protection of special Risks, if Any:	N/A	N/A	N/A				

The fire protection systems provided in the building were tested/checked and four functional at the time of inspection.

Keeping in view of the substantial compliance of the minimum standards of fi prevention and fire safety required under the rules it is recommended to grant Fi Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 recommended.

Signature of the Inspecting Officer

Name

:-Deepak Kumar

Designation

:-ADO (Shah.)

DO(E) DFA

Ath 6/0 6/ 2023

DY. GEORWAZ)

und vide letter dt 23/09/202

comings ixqued

ide letter de 23/08/20

Ale

19/06/22

Abolsfold.

DITO