

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

No. F.6/DFS/MS/Industrial/2023/SZ/ 411

Dated: 24.08.2023

FIRE SAFETY CERTIFICATE

Certified that the **Service Yard Building, National Intelligence Grid, MHA Situated at Village-Mehrauli, Khasra No 342, Andheria Mod, New Delhi 110030** comprised **Ground Floor only** was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/Industrial/2020/SZ/454 dated 04/11/2020. The premise was re-inspected by the officers concerned of this department on 16/08/2023 in the presence of Mr. Vaibhav Jain (Deputy Director/BMS) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "**Industrial Building**" with effect from 24.08.2023 for a period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued 24/08 /2023 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. Mr. Vaibhav Jain (Deputy Director/BMS) Service Yard Building, National Intelligence Grid, MHA Situated at Village-Mehrauli, Khasra No 342, Andheria Mod, New Delhi-110030
2. The Executive Engineer (Bldg) Building Department, MCD, 8th Floor, Civic Centre, Minto Road, New Delhi 110002.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
2. The Building sanctioning authority may verify any deviation with regard to the construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL- 2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry." The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT				
1	Name & Address of the Building	Service Yard Building, National Intelligence Grid, MHA, Village- Mehrauli, Khasra No. 342, Andheria Mod, New Delhi.		
2	Type of Occupancy	Industrial Building		
3	Building Comprised of	Ground floor only		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/Industrial/2020/SZ/454 dated 04/11/2020		
6	Fire Safety Directives Letter No	F.6/DFS/MS/BP/2019/458 dated 24.12.2019 & F.6/DFS/MS/2020/676 dated 06/03/2020		
7	Date of Inspection	16/08/2023		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Vaibhav Jain (Deputy Director/BMS)		
10	Year of construction	2020		
11	Applicant letter No.	DFS Outdoor diary no 3714 dated 12/07/2023		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	NBC / BBL Requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	12 Mts.	18.23 Mts.	MR
	• Gate width	6.0 Mts.	6.0 Mts.	MR
	• Width of internal road	-N/A-	-N/A-	N/A
2	Number, width, type and arrangements of exits.			
	a. Number of Staircase			
	• Upper floors	02 Nos	02 Nos	MR
	• Basement floor	-N/A-	-N/A-	-N/A-
	b. Width of Staircase			
	• Upper floors	1.50m (each)	1.80m each	MR
	• Basement floor	-N/A-	-N/A-	-N/A-
	c. Protection of exits			
	• Fire check door	-N/A-	-N/A-	-N/A-
	• Pressurization	-N/A-	-N/A-	-N/A-
	d. No. of continuous staircase to terrace	02 Nos.	02 Nos.	MR
	e. Width of corridor	-N/A-	-N/A-	-N/A-
	f. Door size	-N/A-	-N/A-	-N/A-
3	Compartmentation.			
	• Fire check door.	-N/A-	-N/A-	-N/A-
	• Sealing of electrical shafts.	-N/A-	-N/A-	-N/A-
	• Fire rating of shaft door.	-N/A-	-N/A-	-N/A-
	• Water curtain	-N/A-	-N/A-	-N/A-
	• Fire dampers.	-N/A-	-N/A-	-N/A-
4	Smoke Management system.			
	• Basement	-N/A-	-N/A-	-N/A-
	• Upper floors	18 a/c per hour	Exhaust fan Provided	MR
5	Fire Extinguishers.			
	• Total numbers	20 Nos.	Provided	MR
	• Types	ABC / CO ₂	Provided	MR
	• ISI Marking	Required	Provided	MR
6	First Aid Hose Reels.			
	• Total numbers on each floor.	-N/A-	-N/A-	-N/A-
	• Length of hose-reel hose.	-N/A-	-N/A-	-N/A-
	• Nozzle Diameter	-N/A-	-N/A-	-N/A-

7	Automatic Fire Detection and Alarming system.			
	• Type of detectors	Required	Provided	MR
	• Location of Main Panel	Required	Ground floor	MR
	• Location of Repeater Panel	-N/A-	-N/A-	-N/A-
	• Alternate source of power	Required	Provided (DG Set)	MR
	• Hooter's location	In all areas	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-N/A-	-N/A-	-N/A-
10.	Automatic Sprinkler System			
	• Basement	-N/A-	-N/A-	-N/A-
	• Upper floors	-N/A-	-N/A-	-N/A-
	• Sprinkler above false ceiling	-N/A-	-N/A-	-N/A-
11.	Internal Hydrants.			
	• Size of Riser / Down-comer	-N/A-	-N/A-	-N/A-
	• Number of Hydrant per floor	-N/A-	-N/A-	-N/A-
	• Hose box.	-N/A-	-N/A-	-N/A-
12.	Yard Hydrants.			
	• Total number of hydrants.	-N/A-	-N/A-	-N/A-
	• Hose box.	-N/A-	-N/A-	-N/A-
13.	Pumping arrangements.			
	• Ground Level			
	➤ Discharge of main Pump.	-N/A-	-N/A-	-N/A-
	➤ Head of main Pump.	-N/A-	-N/A-	-N/A-
	➤ Number of main Pumps.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump output.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump head.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump output.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump head.	-N/A-	-N/A-	-N/A-
	➤ Auto Starting / Manual Stopping.	-N/A-	-N/A-	-N/A-
	➤ Pump House Access	-N/A-	-N/A-	-N/A-
	• Terrace Level			
	➤ Discharge of pump.	900 LPM	900 LPM	MR
	➤ Head of pump.	40m	40m	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	Required	Provided	MR
14.	Captive water storage for Fire Fighting.			
	• Underground tank capacity.	-N/A-	-N/A-	-N/A-
	➤ Draw-off connection.	Required	Provided	MR
	➤ Fire Service Inlet.	Required	Provided	MR
	➤ Access to tank.	Required	Provided	MR
	• Overhead tank capacity.	20,000 Ltrs	20,000 Ltrs	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of lift shaft.	-N/A-	-N/A-	-N/A-
	• Pressurization of lift lobby.	-N/A-	-N/A-	-N/A-
	• Communication in lift car	-N/A-	-N/A-	-N/A-
	• Fireman's switch.	-N/A-	-N/A-	-N/A-
	• Lift signage.	-N/A-	-N/A-	-N/A-
17	Standby Power Supply	Required	Provided (DG Set)	MR
18.	Refuge Area			
	• Total area	-N/A-	-N/A-	-N/A-
	• Location	-N/A-	-N/A-	-N/A-

19.	Fire Control Room.	Required	Provided	MR
	• Detector system panel.	-N/A-	-N/A-	-N/A-
	• Flow switch panel.	-N/A-	-N/A-	-N/A-
	• PA system panel.	Required	Provided	MR
	• Battery backup	-N/A-	-N/A-	-N/A-
	• Building floor plan			
20.	Special Fire Protection System for the Protection of special Risk, if any.	Required	CO ₂ flooding system Provided near HT & LT Panel	MR

The Fire protection systems provided in the premises were test checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/Industrial/2020/SZ/454 dated 04/11/2020, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

Signature of the Inspection Officer
 Name: Sh. Manoj Kumar Sharma
 Design: DO (South)

Signature of the Inspecting Officer
 Name: Sh. Rajesh Kumar
 Design: ADO (BCP)

Service Yard Building, National Intelligence Grid, MHA, Village-Mehrauli, Khasra No. 342, Andheria Mod, New Delhi.

CFO (HO)

Manoj
21/8/2022

Director

21/8/2022

ADO/BCP

FIR

As approved, F.S. letter is put up for
 your signature pl

1/8/23/8

Director

21/8/2022

pl