

## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110 001.

No.F.6/DFS/MS/School/2023/SZ/581

Dated: 24 08 2023

## FIRE SAFETY CERTIFICATE

Certified that the S.L Suri D.A.V. Public Sr. Sec. School, Chander Nagar, A-Block, Janak Puri, New Delhi-110058, comprised of ground floor plus two upper floors, owned/occupied by S.L Suri D.A.V. Public Sr. Sec. School was issued Fire Safety Certificate by this department vide letter no. F.6/DFS/MS/School/2018/SZ/374 dated 12/02/2019. The School building was re-inspected by the officer concerned of this department on 16/08/2023 in the presence of Smt. Annu Arora (Principal) and found that School have deemed complied the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class "Educational" for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 24 08 2023 at New Delhi.

(Atal Garg) Director Delhi Fire Service

Tey,

Copy to:-

- The Manager, S.L Suri D.A.V. Public Sr. Sec. School, Chander Nagar, A-Block, Janak Puri, New Delhi-110058
- Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

## Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on <a href="https://www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>.
- 8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.



School building is comprised of ground plus two upper floors.

INSPECTION REPORT

1. Name & address of the building: S.L Suri D.A.V. Public Sr. Sec. School, Chander Nagar, A-Block, Janak

Puri, New Delhi-110058

2. Type of Occupancy Educational Type of Case
 Details of Previous NOC Renewal

F.6/DFS/MS/School/2018/SZ/374 dated 12/02/2019

5. Fire Safety directives letter No  $\cdot N/A$ 

6. Date of inspection 16/08/2023 7. Name of Inspecting Officer A.D.O. R.K. Yadav

8. Name and designation of officers

: Smt. Annu Arora (Principal) From the building side

10. S. No.	Minim	t's letter No. : SLSuri/JP/202 um Standards on fire prevention and lety U/R 33	Requirements as per FSC dt. 12/02/2019	Provided at site	Remarks MR/NMR
Ι.	Access	to building			
	•	Road width Gate width	06 m N/A N/A	Provided N/A N/A	M/R N/A N/A
2.	Numb	Width of internal road er, Width, Type & Arrangement of Exits			
		nber of staircases			
	a. Nun	Upper Floors	02 No.'s	Provided	M/R
	-:	Basements	N/A	N/A	N/A
	100	Busement	N5-42-62-17	100	
	b. Wid	th of staircases Upper Floor	1.5 &.75 m	1.17 & 1.32 m	M/R, being old
		Basements	N/A .	N/A	N/A
	c. Prot	ection of exits		N/A	N/A
	•	Fire check door	N/A	N/A	N/A
	•	Pressurization	N/A	N/A	N/A
	d. No	of continuous staircases to	Required	Provided	M/R
		race	1.50 m.	2.0 m ·	M/R
	e. Wi f. Cla	dth of Corridor ass Room Door Size	1.0 m	1.06ms & 1.14 m	M/R
3.	Comp	artmentation .			and a result
			N/A	N/A	N/A
	•	Fire check door	N/A	N/A	N/A
	•	Sealing of electrical shafts Fire Rating of shaft door	A	N/A	N/A
		Water Curtain	N/A		N/A
		Fire Dampers	N/A .	N/A · N/A	N/A
			N/A	N/A	1071
4.	Smok	e Management System		N/A	N/A
	•	Basements	N/A	N/A	
	•	Upper floors	Required	Natural ventilation provided	M/R
5.	Fire E	Extinguishers .	10 2-	Provided	MR
	•	Total numbers	10 no's ABC/CO <sub>2</sub> type	Provided	, MR
	:	Types IS marking	ISI marked	Provided	MR
,	ID!	Aid Hose Reels	151 marked		•
6.	First-	Total numbers on each floor	02 no.'s	Provided	MR
		Length of hose reel hose	30 mtrs .	Provided	MR
	:	Nozzle diameter	5 mm	Provided	MR



,				
7.	Automatic fire detection and alarming system	N/A	N/A	· N/A
	<ul> <li>Type of detectors</li> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A
	Location of Main Panel     Location of Repeater Panel	N/A		N/A
	Alternate source of power	N/A	N/A N/A	N/A
	Hooters' Location	N/A	N/A N/A	N/A
0	MOEFA	N/A	N/A	N/A
8. 9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
100	Basement	N/A	N/A	N/A
	Ground Floor	N/A	N/A	N/A
	Sprinkler above false ceiling	· N/A	N/A	N/A
11.	Internal Hydrants .	21/4	N/A	N/A ·
	Size of riser/down-comer	N/A N/A	N/A N/A	· N/A
	Number of hydrants per floor	N/A N/A	N/A	N/A
10	Hose Box	IVA	1,771	
12.	Yard Hydrants     Total number of hydrants	N/A	N/A	N/A
	Total number of hydrants     Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
13.	Tumping Arrangements			
	Ground Level			74.0
	<ul> <li>Discharge of main Pump</li> </ul>	N/A	N/A	N/A
	> Head of Main pump	N/A	· N/A	N/A
	<ul> <li>Number of main pumps</li> <li>Jockey Pump out put</li> </ul>	N/A	N/A	N/A
	> Jockey pump head	N/A	N/A	N/A
	> Standby Pump out put	· N/A	N/A	N/A
	> Standby Pump Head	N/A	N/A	N/A
	Auto Starting/Manual Stopping	N/A	N/A ·	N/A ·
		N/A	N/A	N/A
		N/A	N/Å	N/A
- 1	> Pump House Access			
	<ul> <li>Terrace level</li> <li>Discharge of pump</li> </ul>	450 LPM	Provided	MR
	> Head of the pump	40 mtrs	Provided	MR
	> Power Supply	Required	Provided	MR
	> Auto Starting of pump .	Required '	Provided	MR
14.	Captive Water Storage for fire fighting			4525
	Underground tank capacity	N/A	N/A	N/A
	> Draw-off connection	N/A	N/A	N/A
	> Fire service inlet	· N/A	N/A	N/A
	> Access to tank	N/A	N/A	N/A
	Overhead Tank capacity	10,000 ltrs	Provided•	MR ·
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			77 100
10.				
8	Pressurization of Lift Shaft	N/A	N/A	N/A
	Pressurization of Lift lobby	N/A	N/A	N/A
	Communication In lift Car	N/A	· N/A	N/A
	Fireman's Grounding Switch     Lift Signage	Required	Provided	MR
	Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	· N/A	N/A
18.	Refuge Area.	4		1 121
	> Total Area	· N/A	N/A	N/A
	> Location .	N/A	N/A	N/A .
1				

NA	ire Control Room			
WA	Detector System Panel	N/A	N/A	N/A
	Flow Switch Panel	N/A	N/A	N/A
	PA System Panel     Battery backup	N/A	N/A	N/A
	Building Floor Plans	N/A	N/A	N/A
		N/A	N/A	N/A
•	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F.6/DFS/MS/School/2018/SZ/374 dated 12/02/2019 renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Note:- As per the undertaking submitted by the Principal of the school (placed at C-33) that the Multipurpose Hall on the second floor has been converted to Extra Curricular Activity Room & the maximum students present at a given time will be less than 45 number at all time. Porta cabin on the third floor of school building are not in use & remained locked.

Signature of Inspecting Office 2023

Name:- R.K. Yadav

Designation:- Asstt. Divisional Officer

Divisional Officer (South West)

AN 184/1/3

CAO (\$2)

PRI 8/1/2023

Director

April Ny

For Letter is put up for soon please

Recit

23 8 202