



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001**

No. F.6/DFS/MS/Hospital/2023/NDZ/ 407

Dated 24/08/2023

**FIRE SAFETY CERTIFICATE**

Certified that the RG Stone Urology & Laparoscopy Hospital located at Plot No. 18, Gagan Vihar Delhi-110092, comprised of basement, ground plus three upper floors, owned/occupied by RG Stone Urology & Laparoscopy Hospital was issued FSC vide letter No. F6/DFS/MS/Hospital/2020/NDZ/347 dated 07/09/2020. The premises was re-inspected by the officers concerned of this department on dated 14/08/2023 in the presence of Mr. Sumit Bansal (SBU Head) and found that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy Class 'C' "Institutional" with effect from ..... for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on.....at New Delhi by

  
(ATUL GARG)  
DIRECTOR  
DELHI FIRE SERVICE

To,

Mr. Sumit Bansal (Manager)  
RG Stone Urology & Laparoscopy Hospital  
Plot No. 18, Gagan Vihar Delhi-110092

Copy:-

The Directorate of Health Service,  
M.O. I/C Nursing Home Cell, Govt of NCT of Delhi,  
F-17, Karkardooma, Delhi-110032

**Conditions for the validity of Fire Safety Certificate**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

- N/21.
1. Name & address of the building : RG Stone Urology & Laparoscopy Hospital at Plot No. 18, Gagan Vihar Delhi-110092
  2. Building is comprised of : Basement, ground plus three upper floors
  3. Type of Occupancy : Institutional (Hospital Building)
  4. Type of Case : Renewal
  5. Details of Previous NOC letter : F6/DFS/MS/Hospital/2020/NDZ/347 dated 07/09/202
  6. Fire Safety directive letter No : Delhi Fire Service Act, 2007 and Rules 2010
  7. Date of Inspection : 14/08/2023
  8. Name of the Inspecting officers : DO A.K. Jaiswal & ADO, Deepak Kumar
  9. Name and designation of officer from the building side : Mr. Sumit Bansal (SBU Head)
  10. Year of construction : 2011
  11. Applicant's letter No : Nil dated 07/08/2023

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Part-IV Requirements	Provided at Site	Remark MR/NM
01	Access to Building.			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 mtr. N/A N/A	40 mtr. N/A N/A	MR N/A N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	<ul style="list-style-type: none"> <li>• Upper floor</li> <li>• Basement</li> </ul>	01 nos. 01 nos.	03 nos. 01 nos.	MR MR
	B. Width of Staircases			
	<ul style="list-style-type: none"> <li>• Upper floor</li> <li>• Basement</li> </ul>	02 mtr. N/A	02 mtr, 1.12 mtr. & 0.81 mtr. 1.12 mtr.	MR MR
	c. Protection of Exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of Continuous Staircases to Terrace	01 no.	01 no.	MR
	e. Width of Corridor	N/A	N/A	N/A
	f. Door Size	01 mtr.	01 mtr.	MR
03	Compartmentation.			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire rating of shaft door</li> <li>• Water curtain</li> <li>• Fire dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
04	Smoke Management System.			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper floor</li> </ul>	Required Required	Ventilated Ventilated	MR MR
05.	Fire Extinguishers.			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	12 nos. ABC /CO <sub>2</sub> ISI marked	25 nos. ABC /CO <sub>2</sub> ISI marked	MR MR MR

2/21

N/22

06	First-Aid-Hose Reels.			
	• Total numbers on each floor	1 no.	1 no.	MR
	• Length of hose reel hose	30 mtrs	30 mtrs	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	Smoke & Heat	Provided	MR
	• Location of main panel	Required	Provided	MR
	• Location of repeater panel	Required	Provided	MR
	• Alternate source of power	Required	Provided	MR
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	Required	Provided	MR
09	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	MR
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	01 no.	01 no.	MR
	• Hose box	01 no.	01 no.	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	1620 Lpm	1620 Lpm	MR
	• Head of main pump	60 mtr.	60 mtr.	MR
	• Number of main pumps	01	01	MR
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	N/A	450 Lpm	MR
	• Head of the pump	N/A	40 M	MR
	• Power supply	N/A	Provided	MR
	• Auto starting of pump	N/A	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	50,000 Ltr	50,000 Ltr 20,000 + 30,000 ltr	MR
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	N/A	2,000 ltr	MR
15	Exit Signage.	Required	Provided	MR

✓

WJ

16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17	Standby Power Supply	Required	Provided	MR
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if Any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/Hospital/2020/NDZ/347 dated 07/09/2020 renewal under rule 35 of the Delhi Fire Service Rule, 2010 is recommended.

*Deepak*  
16/08/2023.

Signature of the Inspecting Officer  
Name : Deepak Kumar  
Designation : ADO (Shd)

*A.K. Jaiswal*  
16/08/2023

Signature of the Inspecting Officer  
Name : A.K. Jaiswal  
Designation : DO (ED)

Dy. C.F.O. *(Signature)*  
18/08/23

C.F.O. *(Signature)*  
21/8/2023

Director *(Signature)*  
20/8/23

Director *(Signature)*  
23/08/23

F.T. is added for signature pl.  
*(Signature)*  
23/08/2023