



C 25

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**

No.F.6/DFS/MS/School/2023/NDZ/ 621

Dated: 07/09/2023

**FIRE SAFETY CERTIFICATE**

Certified that the **Green Meadows Public School**, located at **A-1, Lal Bahdur Shastri Marg, Karawal Nagar Extn., Delhi-110094**, building comprised of Ground, First & Second Floor only, owned / occupied by **Green Meadows Public School**, was issued FSC vide letter No. **F6/DFS/MS/School/2018/1443** Dt. **20/06/2018**. The School building was re-inspected by the officer concerned of this department on **30/08/2023** in presence of **Sh. Rajbir Singh Parihar** (Care Taker) and observed that all the Fire Prevention and Fire Safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of the Delhi Fire Service Rule, 2010 and that the building is fit for occupancy class "**Educational**" (**Group-B**) with effect from **07/09/2023** for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

**Issued on 07/09/2023 at New Delhi by.**

  
(ATUL GARG)  
DIRECTOR  
DELHI FIRE SERVICE

Copy to:-

1. The Principal, Green Meadows Public School, A-1, Lal Bahdur Shastri Marg, Karawal Nagar Extn., Delhi-110094.
2. The Dy. Director of Education, B-Block, Yamuna Vihar, Delhi-110053.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the Management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

**INSPECTION REPORT**

1. Name & address of the building: Green Meadows Public School,  
A-1, Lal Bahdur Shastri Marg, Karawal Nagar Extn.,  
Delhi-110094.
2. Building is comprised of : Ground, First Floor & Second Floor only
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/School/2018/1443 Dt. 20/06/2018
6. Fire Safety directives Letter No.: NBC (Part-IV)
7. Date of inspection : 30/08/2023
8. Name of the Inspecting Officer : A.K. Jaiswal, D.O. (E.D.)
9. Name and designation of Officer  
from the building side : Sh. Rajbir Singh Parihar (Care Taker)
10. Year of Construction : 2016
11. Applicant's letter No. : Nil dated 21/08/2023

S.No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC (Part-IV) Requirement	Provided at Site	Remarks
1	Access to building			M/R
	• Road width	6.0 m	10 m	N/A
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			MR
	• Upper Floor	01+01 (EE)	02 Nos.	N/A
	• Basement	N/A	N/A	
	b. Width of Staircases			MR ✓
	• Upper Floor	1.50 & 0.75 m	1.71 & 1.05 m	N/A
	• Basement	N/A	N/A	
	c. Protection of exits			N/A
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	01 Nos.	01 Nos.	MR ✓
	e. Width of Corridor	1.50 M	1.70 M	MR ✓
	f. Door size	1.0 M	1.05 M	MR
3	Compartmentation			N/A
	• Fire check Door	N/A	N/A	N/A
	• Sealing of electrical Shafts	N/A	N/A	N/A
	• Fire rating of Shaft Door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System			N/A
	• Basement	N/A	N/A	N/A
	• Upper Floors	N/A	N/A	N/A
5	Fire Extinguishers			MR ✓
	• Total Numbers	06 Nos.	12 Nos.	MR
	• Types	ABC & Co2	Provided	MR
	• IS Marking	ISI Marked	Provided	MR



N/115

6	First-aid-Hose Reels			MR
	• Total numbers of each floor	01 Nos.	01 Nos.	MR
	• Length of hose reel hose	30 M	30 M	MR
	• Nozzle diameter	05 mm	05 mm	MR
7	Automatic fire detection and alarming system			N/A
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public address System	N/A	N/A	
10	Automatic Sprinkler System			N/A
	• Basement	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false Ceiling	N/A	N/A	N/A
11	Internal Hydrants			N/A
	• Size of rise/down-comer	N/A	N/A	N/A
	• Number of Hydrants per Floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants			N/A
	• Total number of Hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main Pumps	N/A	N/A	N/A
	➤ Jockey pump output	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump output	N/A	N/A	N/A
	➤ Standby pump head	N/A	N/A	N/A
	➤ Auto starting/Manual stopping	N/A	N/A	N/A
	➤ Pump house access	N/A	N/A	N/A
	• Terrace Level			
	➤ Discharge of pump	450 LPM	450 LPM	MR
	➤ head of the pump	40 MH	40 MH	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• overhead Tank capacity	10,000 Ltrs.	10,000 Ltrs.	MR
15	Exit Signage	Required	Provided	MR

~~X~~

50/

W/116

16	Provision of Lifts			N/A
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	
18	Refuge Area			N/A
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			N/A
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, The Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2018/1443 Dt. 20/06/2018 renewal under NBC (Part-IV) is recommended.

*Ashok Kumar Jaiswal*  
31/08/2023

Signature of the Inspecting Officer  
Name : Ashok Kumar Jaiswal  
Designation : D.O. (East. Div.).

~~Dy. C.F.O. (ND2)~~

~~Dir~~  
04/09/23

C.F.O.  
5/9/2023  
~~Director~~  
5/9/23

~~Dy. C.F.O.~~ F.T. is added for Sign.

~~Director~~  
6/9/23

~~Dir~~  
6/9/2023