



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

C-34



No. F6/DFS/MS/2023/School/ 646

Dated: 18/09/2023

**FIRE SAFETY CERTIFICATE**

Certified that the **Manava Bhawana Public School** located at **Nathupura Village, Delhi- 110084** comprised of **Ground + 02 upper floors & Ground + 03 upper floors only with Interconnected** owned/ occupied by **Manava Bhawana Public School** was issued Fire Safety Certificated vide this office letter no. **F6/DFS/MS/2020/WZ/School/430 Dated 15.10.2020**. The premise was inspected by the officer concerned of this department on **12.09.2023** in the presence of **Mr. Deepak Gaur (Admin)** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **"Educational Group B"** with effect from **.18.09.2023...** for a period of **Valid up to 31.03.2026** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under

Issued on **..18/09/2023...** at New Delhi by

  
(Atul Garg)  
Director  
Ph:-011-23414000  
J.C.G.

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Principal, Manava Bhawana Public School located at Nathupura Village, Delhi- 110084.

**Conditions for the validity of Fire Safety Certificate:**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doiit/fire/FIRE/Home/Forms>.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration ( Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

**INSPECTION REPORT**

1. Name & address of the building : Manava Bhawana Public School at NathuPura Village, Delhi-110084  
 2. Type of Occupancy : Educational  
 3. Type of Case : Renewal  
 4. Composition of building : Ground+ 02 floor & Ground+03 upper floor (interconnected)  
 5. Details of previous NOC : F6/DFS/MS/2020/WZ/School/430 dated 15.10.2020  
 6. Fire Safety directives letter No : Nil  
 7. Date of inspection : 12.09.2023  
 8. Name of the Inspecting Officers : ADO (RN)  
 9. Name and designation of officers from the building side : Mr. Deepak Gaur (Admin)  
 10. Year of Construction : 2003-2008  
 11. Applicant's letter No. : Letter No. Nil & DFS Dairy No-5418 dated: 25.08.2023


	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per Rule 35 (6)	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	Accessible	Accessible	MR
	• Gate width	Accessible	Accessible	MR
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	115cm & 120cm	MR(old case)
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	Provided	MR
e. Width of Corridor	NA	NA	NA	
f. Door Size	01m	01m	MR	
3	<b>Compartmentation.</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	<b>Smoke Management System.</b>			
	• Basements	NA	NA	NA
	• Upper floors	Required	Provided	MR
5	<b>Fire Extinguishers</b>			
	• Total numbers	17nos	27nos	MR

	<ul style="list-style-type: none"> <li>Types</li> <li>ISI marking</li> </ul>	ABC/Co2	ABC-27	MR
		ISI Marked	Yes	MR
6	<b>First-Aid Hose Reels.</b>			MR
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>	02	02	MR
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	30m	30m	MR
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5mm	5mm	MR
7	<b>Automatic fire detection and alarming system.</b>			NA
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	NA	NA	NA
8	<b>MOEFA</b>	NA	NA	NA
9	<b>Public Address System.</b>			
10	<b>Automatic Sprinkler System.</b>			NA
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Upper Floor</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	NA	NA	NA
11	<b>Internal Hydrants</b>			MR
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	100mm	100mm	MR
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	01	01	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	01	01	MR
12	<b>Yard Hydrants.</b>			NA
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	NA	NA	NA
13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Head of Main pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Auto Starting/ Manual stopping</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of pump</li> </ul>	900 lpm	900 lpm	MR
	<ul style="list-style-type: none"> <li>➤ Head of the pump</li> </ul>	40m	40m	MR
	<ul style="list-style-type: none"> <li>➤ Power Supply</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Auto Starting of pump</li> </ul>	Required	Provided	MR
14	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Draw-off connection</li> </ul>	NA	NA	NA

	<ul style="list-style-type: none"> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	NA	NA	NA
		NA	NA	NA
		10,000ltrs	10,000ltrs	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	<b>Standby power supply</b>	Required	Provided	MR
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A


The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, the FSC issued vide letter of even no. F6/DFS/MS/2020/WZ/School/430 dated 15.10.2020 renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

  
 Signature of the Inspecting Officer  
 Name :- C.L. Meena  
 Designation:- ADO/RN

~~M.K. Chattopadhyay  
 Dy. Chief Fire Officer (WZ)~~

Date: 13/9/2023  
 13/9/2023

  
 C.F.O.  
 14/9/2023  
 Director  
 13/9/2023

  
 ADO/RN

cont... P.T.