



## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No.F.6/DFS/MS/2023/NDZ/647

Dated: 18/09/2023

## FIRE SAFETY CERTIFICATE

Certified that the Tarawati Memorial Public School located at Tahirpur, Delhi-110095, building comprised of Ground plus One upper Floor only owned / occupied by Tarawati Memorial Public School, was issued FSC vide letter No. F6/DFS/MS/2007/2778 Dated 27/09/2007. The School building was re-inspected by the officer concerned of this department on 01/09/2023 in presence of Smt. Navita (Head Mistress) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with Circular No. 262-362 dated 17/01/2005 issued by Director of Education and observed that the building is fit for occupancy class "Educational" (Group-B) with effect from 18 / 9 / 2023 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 18/09/2023 at New Delhi by.

DELHI FIRE SERVICE.

Copy to :-

1. The Head Mistress, Tarawati Memorial Public School, Tahirpur, Delhi-110095

2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi-110054.

## Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
- Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 6. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule37] along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The from is available on <a href="https://www.dfs.Delhigovt.nic.in"><u>WWW.dfs.Delhigovt.nic.in</u></a>.

## **INSPECTION REPORT**

1. Name & address of the building: Tarawati Memorial Public School. Tahirpur.

Delhi-110095.

2. Building is comprised of : Ground & One Upper Floor only

3. Type of Occupancy : Educational 4. Type of Case : Renewal

: F6/DFS/MS/2007/2778 Dated 27/09/2007 5. Details of previous NOC 6. Fire Safety directives Letter No.: Circular No. 262-362 Dated 17/01/2005

7. Date of inspection : 01/09/2023

8. Name of the Inspecting Officer: A.K. Jaiswal, D.O. (E.D.)

9. Name and designation of Officer

.Ap S No	Minimum standards on fire prevention and fire safety U/R 33	ed 25/08/2023 Circular Requirements	Provided at Site	Rema ks MR/N MR
1.	Access of building		Provided	MR
•	Road width	6 mtr	Provided	MR
	Gate width	4.5 mtr	N/A	N/A
	<ul> <li>Width of internal road</li> </ul>	N/A	14/4	
2.	Number, width, Type & Arrangemen	nts of exits		
	a. Number of staircases		02 nos.	MR
	Upper floors	01 nos.	N/A	N/A
	Basements	N/A	(	
	b. Width of staircases	1.50 m	1.20m & 1.00m	MR
	Upper floors	1.50 m	N/A	N/A
	Basements	N/A	147.5	
	c. Protection of exits	- mark-ski	N/A	N/A
	Fire check door	N/A	N/A	N/A
	Pressurization	N/A	02 nos.	MR
	d. No of continuous staircase	01 nos.	02 1103.	4854508
	to terrace		Provided <	MR
	e. Width Of Corridor	1.50 mtrs.	1.0 m	MR
	f. Door Size	1.0 m	1.0111	-
,	Compartmentation	1/2	N/A	N/A
3.	Fire check door	N/A	52000000	N/A
	a line of electrical shafts	N/A	N/A	N/A
	n: Deting of shaft door	N/A	N/A	N/A
	TIL Curtain	N/A .	N/A	13//
	Fire Dampers     System	(1994)		N/A
4.	Smoke managements System	N/A	N/A	
	Basements  Coord  Coord	N/A	N/A	N/A
J.	Upper floors			
5.	Fire Extinguishers	04 nos.	06 nos.	MR
	Total numbers	ISI marked ABC/CO <sub>2</sub>	Provided	MR
	• Types			
		Required	Provided	MR
	IS marking	Kequired		
		Y		
	$\searrow$			
	CA		A COL	100

i

6.	First – Aid Hose Reels			
	Total numbers on each floor	01 nos.	01 nos.	MR
	Length of hose reel hose	30 mtrs.	30 mtrs.	MR
	Nozzle diameter	05 mm	05 mm	MR
	13 1500510500 Pt	system		
7.	Automatic fire detection and alarming	N/A	N/A	N/A
	Type of detector     Location of Main Panel	N/A	N/A	N/A
	Location of Main Panel			
	Location of Repeater Panel	N/A	N/A	N/A
	Alternate source of power	N/A	N/A	N/A
	Hooters' Location	N/A	N/A	N/A
		Required	Provided	MR
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	IV/A	1.47.	
10.	Automatic Sprinkler System	N/A	N/A	N/A
	Basements	N/A	N/A	N/A
	Upper Floor     Sprinkler above false ceiling	N/A	N/A	N/A
	Sprinkler above raise certing	SACE SHEET		
11.	Internal Hydrants		N/A	N/A
	Size of riser/down- comer	N/A	N/A N/A	N/A
	Number of hydrants     per floor	N/A		
	Hose Box	N/A	N/A	N/A
12.	Yard Hydrants		1.07	N/A
12.	Total number of hydrants	N/A	N/A	N/A
	Hose Box	N/A	N/A	IN/A
13.	Pumping Arrangements			
	Ground Level		N/A	N/A
	Discharge of main pump	N/A	N/A	N/A
	<ul> <li>Head of main pump</li> </ul>	N/A	N/A	N/A
	<ul> <li>Number of main pumps</li> </ul>	N/A N/A	N/A	N/A
	Jockey pump out put	N/A N/A	N/A N/A	N/A N/A
	Jockey pump head	N/A		
	Standby Pump out put	N/A	N/A	N/A
	Standby Pump Head	N/A	N/A	N/A
	Auto Staring/Manual stopping	N/A	N/A	N/A
_	Pump House Access			
	Terrace level	220 LPM	220 LPM	MR
	Discharge of pump	40 m	40 m	MR
> Head of the pump		Required	Provided	MR
	Power supply	Required	Provided	MR
	Auto starting of pump	Total Solid Control Control		
14.	Captive water Storage for fire fighting     Underground tank capacity	N/A	N/A	N/A
	<ul> <li>Underground tank capacity</li> <li>Draw of connection</li> </ul>	N/A	N/A	N/A
	> Fire service inlet	N/A	N/A	N/A
	> Access to tank	N/A	N/A	N/A
	Overhead Tank capacity	2500 ltr	Provided	MR
15.	Exit Signage.	Required	Provided	MR
		*		19

16.	Provision of Lifts.				
	> Pressurization of Lift Shaft	N/A	N/A	N/A	
	> Pressurization of lift lobby	N/A	N/A	N/A	
	Communication in lift Car	N/A	N/A	N/A	
	Fireman's Grounding Switch	N/A	N/A	N/A	
	➤ Lift Signage	N/A	N/A	N/A	
17.	Standby power supply	N/A	N/A	N/A	
18.	Refuge Area				
7	> Total area	N/A	N/A	N/A	
	> Location	N/A	N/A	N/A	
19.	Fire control room				
	> Detector system panel	N/A	N/A	N/A	
	> Flow Switch Panel	N/A	N/A	N/A	
	> PA System Panel	N/A	N/A	N/A	
	> Battery backup	N/A	N/A	N/A	
	> Building Floor Plans	N/A	N/A	N/A	
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A	

The fire protection systems provided in the building were tested, checked and found

functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules. The Fire Safety Certificate issued vide letter no. F6/DFS/MS/2007/2778 Dated 27/09/2007 under circular No. 262-362 dated 17/01/05 is recommended.

> Signature of the Inspecting Officer Name: Ashok Kumar Jaiswal Designation: D.O. (East Division)