

c/35

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE**  
**NEW DELHI-110 001**

No.F.6/DFS/MS/School/2023/SZ/ 681

Dated: 27/09/2023

**FIRE SAFETY CERTIFICATE**

Certified that the St. Charles School, Samaspur Khalsa-Ujwa, New Delhi-110073 comprised of ground floor plus two upper floors, owned/occupied by St. Charles School was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/2019/SZ/453 dated 28/02/2019. The School building was re-inspected by the officer concerned of this department on 20/09/2023 in the presence of Sh. Kulbhusan (Admin) and found that School building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class educational w.e.f. the date of issue of this certificate for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on..... 27/09/2023 ..... at New Delhi.

  
(Atul Garg)  
Director  
Delhi Fire Service

Copy to:-

1. The Principal,  
St. Charles School,  
Samaspur Khalsa-Ujwa, New Delhi-110073.
2. Director of Education,  
Govt. of NCT of Delhi, Old Secretariat,  
New Delhi - 110054

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency..
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. There shall not be more than 45 children in the classrooms having single door.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

**INSPECTION REPORT**

1. Name & address of the building : St. Charles School, Samaspur Khalsa-Ujwa, New Delhi-110073
2. Building comprised of : Ground plus two upper floors.
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/School/2019/SZ/453 dated 28/02/2019
6. Fire Safety directives letter No : N/A
7. Date of inspection : 20/09/2023
8. Name of Inspecting Officer : A.D.O. R.K.Yadav
9. Name and designation of officers  
From the building side : Sh. Kulbhusan (Admin)
10. Year of Construction : 2007 & 2015
11. Applicant's letter No. : Nil dated 18/09/2023

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per FSC dt.28/02/2019	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	Accessible 4.5 m N/A	Provided Directly accessible from road N/A	M/R M/R N/A
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	02 No.'s N/A	Provided N/A	M/R N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basements</li> </ul>	1.50 m N/A	1.68 & 1.40 m N/A	M/R, being old case N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	Provided	M/R
	e. Width of Corridor	1.50 m	2.40 m	M/R
	f. Class Room Door Size	1.0 m	1.13 m	M/R
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	Required	Natural ventilation provided	M/R
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	07 no's ABC/CO <sub>2</sub> type ISI marked	Provided Provided Provided	MR MR MR

6.	<b>First-Aid Hose Reels</b>			
	• Total numbers on each floor	Two	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7.	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	<b>MOEFA</b>	N/A	N/A	N/A
9.	<b>Public Address System</b>	N/A	N/A	N/A
10.	<b>Automatic Sprinkler System</b>			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	<b>Yard Hydrants</b>			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	<b>Pumping Arrangements</b>			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	• Terrace level			
	➤ Pump House Access	N/A	N/A	N/A
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	30 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	<b>Captive Water Storage for fire fighting</b>			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10000 ltrs	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR


pc w



Provision of Lifts.		No Lift		
6.	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked at the time of inspection. The shortcomings was issued vide letter no. F6/DFS/MS/School/2022/SZ/145 dated 29/03/2022 has been complied.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F.6/DFS/MS/School/2019/SZ/453 dated 28/02/2019 renewal under the Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Note:- As per undertaking submitted by principal of the school at placed (C-32) New building block is under construction which is separate from the old building.

  
 Signature of Inspecting Officer  
 Name:- R.K. Yadav  
 Designation:- Asstt. Divisional Officer

Divisional Officer (South West)  
  
 20/9/23  
 CPD (S2)  
 21/9/2023  
 Director  
  
 21/9/23

