



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001**

No. F6/DFS/MS/School/2023/NDZ/ 739

Dated: 16/10/2023

**FIRE SAFETY CERTIFICATE**

Certified that the Vivekanand School located at D- Block, Anand Vihar, Delhi-110092, comprised of basement, ground plus three upper floors, owned/occupied by Vivekanand School was issued FSC vide letter no. F6/DFS/MS/School/2019/NDZ/307 dated 06/02/19. The premises was re-inspected by the officers concerned of this department on 25/09/2023 in the presence of Mr. Pradumn Ahuja, (Chairman) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with Circular No. F6/Estate/CC/Fire Safety/2011/3298 to 3398 dated - 01/03/2011 issued by the Director of Education and that the building/premises is fit for occupancy class 'Educational Building (Group-B)' with effect from 16/10/2023 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on 16/10/2023..... at New Delhi by.

(ATUL GARG)  
DIRECTOR

o/c DELHI FIRE SERVICE

To,

The Principal

Vivekanand School located at D- Block, Anand Vihar, Delhi-110092

Copy:-

The Dy. Director of Education,

D- Block, Anand Vihar, Delhi-110092

**Conditions for the validity of Fire Safety Certificate:-**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

11/25

1. Name & address of the building : Vivekanand School,  
D-Block, Anand Vihar, Delhi-92
2. Building is comprised of : Basement + Ground + three upper floors
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F6/DFS/MS/School/2019/NDZ/307 dated 06/02/19
6. Fire Safety direction letter No : F16/Estate/CC/FS/2011/3298 to3398 dated 01/03/11
7. Date of Inspection : 25/09/2023
8. Name of the Inspecting officers : DO, A.K. Jaiswal & ADO Deepak Kumar
9. Name and designation of Officer  
from the building side : Mr. Pradumn Ahuja, Chairman
10. Year of Construction : 1998
11. Applicant's letter No : Nil, Dated- 25/09/2023

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	Circular Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building.			
	• Road width	06 mtr.	30 mtr.	MR ✓
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	• Upper floor G+2	02 nos	02 nos	MR ✓
	• B+G+3	02 nos	03 nos	MR ✓
	b. Width of Staircases			
	• Upper floor	1.50 mtr.	1.50 mtr each	MR ✓
	• Basement	1.50 mtr.	1.50 mtr each	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	03 No.	03 No.	MR ✓
	e. Width of Corridor	1.50 mtr.	1.50 mtr	MR
	f. Door Size	01 mtr.	01 mtr.	MR
03	Compartmentation.			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	Ventilated	Ventilated	MR ✓
	• Upper floor	Ventilated	Ventilated	MR
05.	Fire Extinguishers.			
	• Total numbers	28 nos.	28 nos.	MR ✓
	• Types	ABC /CO <sub>2</sub>	ABC /CO <sub>2</sub>	MR
	• IS marking	ISI marked	ISI marked	MR

2. A

N/26

06	First-Aid-Hose Reels.			
	Total numbers on each floor	03 nos.	03 nos.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	Provided	N/A
09	Public Address System.	N/A	Provided	N/A
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	MR
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	100 mm	MR
	• Number of hydrants per floor	N/A	02 no.	MR
	• Hose box	N/A	02 no.	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of Main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting/manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	900 lpm	900 lpm	MR
	• Head of the pump	40 mtr	40 mtr	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	1,50,000 ltr	MR
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	10,000 Ltr.	20,000 Ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A

Handwritten marks and signature at the bottom of the page.

N/27

17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under the rule. The FSC issued vide letter no F6/DFS/MS/School/2019/NDZ/307 dated 06/02/2019 renewal under rule 35 of the Delhi Fire Service Rule, 2010 is recommended.

*Deepak*  
26/09/2023.  
Signature of the Inspecting Officer  
Name : Deepak Kumar  
Designation : A.D.O. (SHD)

*A.K. Jaiswal*  
26/09/2023  
Signature of the Inspecting Officer  
Name : A.K. Jaiswal  
Designation : D.O. (East)

By: ~~CFO (NDZ)~~ Use of Basement ?  
*King*  
27/09/23

~~DO (ED)~~  
*ADP*  
31/09/2023  
ADP/S. Bahadur  
Sir,

At present Basement is used as storage purpose only.

*Deepak*  
03/10/2023

~~DO (ED)~~  
*A.K. Jaiswal*  
03/10/2023  
By: ~~CFO (NDZ)~~  
*King*  
04/10/23

C.F.O.  
9/10/2023  
Director

*ADP/NA*  
*King*  
12/10